

**SCPL/2023/183**

# NON DESTRUCTIVE TESTING REPORT OF GREEN AVENUE, PLOT NO:-HRA 10 AT IA, SURAJPUR, PHASE-2, G. B. NAGAR, UTTAR PRADESH.



## Report for

**M/S REARCO PVT. LTD.FOR JBK DEVELOPERS PVT LTD**

**By**  
**SHELTERA CONSULTANTS (PVT) LTD**  
74,SOUTH PATEL NAGAR MARKET,NEW DELHI-08,  
PH: 011-47502201-03



**SHELTERA CONSULTANTS PVT. LTD.**

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



## **CONTENTS**

- A. INTRODUCTION**
- B. TEST LOCATIONS**
- C. SITE LAYOUT**
- D. UPVT TEST**
- E. REBOUND HAMMER TEST**
- F. CORE CUTTER TEST**
- G. CARBONIZATION TEST**
- H. HALF CELL POTENTIAL TEST**
- I. COVER METER**
- J. RESULT OF TEST**
- K. CONCLUDING REMARKS**
- L. SITE TEST PHOTOGRAPH**



## **A. INTRODUCTION**

The Concerned authority wants to insure about the quality/strength of in-situ concrete in the Beams, Columns & Slabs of Nine(9) Buildings at Green Avenue, Greater Noida. Hence, a reference was made to us to conduct Ultrasonic Pulse Velocity Test (UPVT), Core test, Rebound Hammer Test (RHT), Carbonization Test & Cover Meter test on the various floors of the constructed towers and to furnish the report.

In response to this, RHT, UPVT, Core Cutter, Cover Meter and Carbonization Test was conducted by us from 09-10-2023 to 25-11-2023.

This report in brief summarizes the outcome of the test carried out.

## **B. TEST LOCATIONS**

In Building, the various tests have been carried out on the Locations as given below. (Refer photographs below).

- 1) The Ultrasonic Pulse Velocity Test has been conducted at Columns & Beams on Basement, Ground & one on each floor as per the attached drawings.
- 2) The Rebound Hammer test is conducted at has been conducted at Columns & Beams on Basement, Ground & one on each floor as per the attached drawings.
- 3) Half cell potential test has been conducted at random locations on Columns, Beams & Slabs as per the attached Drawings.
- 4) The core has been extracted from the Floor Roof slabs & Beams of Existing Building as per location given in the attached Drawings.
- 5) Carbonation test has been conducted at random locations on Columns, Beams & Slabs as per the attached Drawings.
- 6) The Cover Meter Test has been conducted at Columns & Beams on Basement, Ground & one on each floor as per the attached drawings.





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.


CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## C. SITE LAYOUT

## TULIP BUILDING



Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-110034

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-110008

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com





# SHELTERA CONSULTANTS PVT. LTD.


A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## IRIS BUILDING



Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-110034

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-110008

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.


A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## CASPIA BUILDING







# SHELTERA CONSULTANTS PVT. LTD.


A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## BEETEL BUILDING



Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-110034


Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-110008

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com





## LOTUS BUILDING



TYPICAL FLOOR PLAN  
(LOTUS)

| S. NO. | NOT PERFORMED                  | ABBREVIATION USED |
|--------|--------------------------------|-------------------|
| 1.     | CORE CUTTER TEST               | DET               |
| 2.     | CARBONATION TEST               | CMT               |
| 3.     | ULTRASONIC PULSE VELOCITY TEST | UPVT              |
| 4.     | REBOUND HAMMER TEST            | RHT               |
| 5.     | HALF CELL POTENTIAL TEST       | HPT               |
| 6.     | COVER METER TEST               | CMT               |

NOTE :-  
1. FOR BRICK WORK SEPARATE DRAWING WILL BE ISSUE.



# SHELTERA CONSULTANTS PVT. LTD.


A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## ORCHID BUILDING



TYPICAL FLOOR PLAN  
(ORCHID)

| S NO. | NOT PERFORMED                  | ABBREVIATION USED |
|-------|--------------------------------|-------------------|
| 1     | CORE CUTTER TEST               | CCT               |
| 2     | CARBONISATION TEST             | CNT               |
| 3     | ULTRASONIC PULSE VELOCITY TEST | UPVT              |
| 4     | REBOUND HAMMER TEST            | RHT               |
| 5     | HALF CELL POTENTIAL TEST       | HCPT              |
| 6     | COVER METER TEST               | CMT               |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-110034

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-110008

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.


A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## ROSEWOOD BUILDING



TYPICAL FLOOR  
(ROSEWOOD)

| S.NO. | DESCRIPTION   | REFERENCE |
|-------|---------------|-----------|
| 1     | CLC-1 (CLC-2) | CLC-1     |
| 2     | CLC-2 (CLC-1) | CLC-2     |
| 3     | CLC-3 (CLC-1) | CLC-3     |
| 4     | CLC-4 (CLC-1) | CLC-4     |
| 5     | CLC-5 (CLC-1) | CLC-5     |
| 6     | CLC-6 (CLC-1) | CLC-6     |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-110034


Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-110008

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com





## PODIUM BUILDING





# SHELTERA CONSULTANTS PVT. LTD.


A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## CLUB BUILDING



Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-110034

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-110008

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## D. ULTRASONIC PULSE VELOCITY

In order to assess the quality/estimated strength if in-situ concrete in the Columns & Beams of the Building, The Ultrasonic Pulse Velocity test was conducted on Columns & Beams of the Existing Building at random on the exposed concrete surface by forming grids. (*Refer sketches*)

The tests were conducted using “Pundit” (Portable Ultrasonic Non-Destructive Digital Indicating Tester) equipment from M/s. Proceq. S A Switzerland and as per the guidelines in Indian Standards IS: 13311 –part 1-1992.

The results of the tests are depicted in the enclosed sketches along with quality grading/ strength chart.

**Table 2 Velocity Criterion for Concrete  
Quality Grading**

| Sl No. | Pulse Velocity by Cross Probing ( km/sec ) | Concrete Quality Grading |
|--------|--------------------------------------------|--------------------------|
| 1.     | Above 4.5                                  | Excellent                |
| 2.     | 3.5 to 4.5                                 | Good                     |
| 3.     | 3.0 to 3.5                                 | Medium                   |
| 4.     | Below 3.0                                  | Doubtful                 |

Note — In case of “doubtful” quality it may be necessary to carry out further tests.

## E. REBOUND HAMMER TEST

In order to assess the Quality/-Estimated strength if in-situ concrete, The Rebound Hammer Test was conducted on the Columns & Beams of the Existing Building at random on the exposed concrete surface by forming grids.

The tests were conducted using as per the guidelines in Indian Standards IS: 13311 –Part 2-1992.

The Result of the rebound Hammer test will give the strength of the Concrete up to the depth of 30mm from the surface. The results of the tests are depicted in the enclosed sketches along with strength chart.





## **F. CORE CUTTER TESTING**

In order to assess the quality/-estimated strength if in-situ concrete in the Beams & Slabs of Existing Building, the Core cutter test was conducted on Beams & Slabs of Existing Building at random on the exposed concrete surface (*Refer sketches.*)

The tests were conducted By using “ Core Cutting Machine & Compression Testing Machine” as per the guidelines in Indian Standards IS: 516 & IS: 1199.

The Equivalent Cube Strength can be estimated in two Steps. In the First Step a Correction for the effect of Length/Diameter ratio is applied to convert the Core Length to an Equivalent Standard Cylinder Strength. In the Second Step Appropriate relationship between Strength of cylinder and Cube is used to convert the Equivalent Standard Cylinder strength obtain in Step 1 to equivalent Cube Strength. This Conversion to cube strength may be based on the general accepted average relationship:

$$\text{Cube Strength} = 1.25 \times \text{Cylinder Strength} \\ (\text{ for } L/D = 2.0 )$$

## **G. CARBONIZATION TEST**

Concrete is alkaline in nature. The pH value of concrete at the time of construction is around 12.5. During the course of time; carbon di-oxide from external environment enters inside the concrete. Because of the chemical action of carbon dioxide on calcium carbonate, the alkaline environment changes to acidic environment. This is one of the necessary conditions for corrosion. This change can be detected by phenolphthalein test. A solution of phenolphthalein in dilute alcohol is usually used because it has a very strong dark blue colour that is easily visible on any kind of concrete surface, which has retained its alkalinity. But it changes its colour on the concrete surface which no longer remains alkaline due to the action of carbon dioxide, thus paving the way for the corrosion of steel rebars.

The change in colour of phenolphthalein take place as pH value changes from 12.5 towards lower pH once the pH value reduces below 10 passive layers layers in the rebar is broken. The freshly broken concrete surface is sprayed with phenolphthalein indicator solution. The outer most part of the freshly broken concrete surface will be carbonated and will not be stained. The inner part of concrete will not be carbonated. The boundary of pink stain will clearly show how far carbonation has penetrated into the concrete. The position of steel reinforcement at that zone is determined. If carbonation has penetrated up to the steel reinforcement and beyond, the rusting is slow. When concrete is alternatively wet and dry, the steel starts rusting rapidly. In case of salty environment, the change of alkalinity and the presence of chloride fasten the rusting of steel. Measuring the depth of carbonation into the concrete is a test, which can give warning of rusting before serious damage will occur. A rainbow indicator gives the value of pH.



## Ph RANGE OF CONCRETE WITH RESPECT TO COLOUR

| Sr.No | Colour    | pH    |
|-------|-----------|-------|
|       | Orange    | 5-6   |
|       | Yellow    | 7-8   |
|       | Green     | 9-10  |
|       | Violet    | 11-12 |
|       | Dark Blue | 13    |

## H. HALF CELL POTENTIAL METER TEST

Potential test i.e., The half-cell potential test, is used to determine the probability of corrosion within the rebar in reinforced concrete structures. This blog dives into the specifics of concrete corrosion, the half cell potential technique for testing concrete corrosion, and the ways in which the data from the half-cell interpreted The tests were conducted using “UT33D” (HALF CELL POTENTIAL Digital Tester) equipment from M/s. UNI-T. as per the guidelines in ASTM C876

**Table 1 : Half Cell Potential Corresponding to Percentage Chance of Corrosion Activity**

| Half-cell potential (mv) relative to Cu-Cu sulphate Ref. Electrode | % chance of corrosion activity |
|--------------------------------------------------------------------|--------------------------------|
| Less than -200                                                     | 10%                            |
| Between -200 to -350                                               | 50% (uncertain)                |
| Above -350                                                         | 90%                            |

## I. COVER METER TEST

A Cover Meter, or Rebar locator, is a gauge that measures the thickness of concrete cover over steel reinforcement bars and metal pipes. The cover meter can tell you the depth of the rebar, the location and orientation of reinforcement bar (rebar) and determine the diameter of the rebar.



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## J. RESULT OF TEST

Test Method for UPVT : Direct

Test Method for RHT : Horizontal

Technical reference :

1. Indian Standard IS: 13311 (Part-1): 2018, Method of Non Destructive Testing of Concrete, Part-1, Ultrasonic Pulse Velocity.
2. Instrumental Manual Furnished By Proceq SA Switzerland.
3. Indian Standard IS: 13311 (Part-2): 2018, Method of Non Destructive Testing of Concrete, Part-2, Rebound Hammer.
4. Indian Standard IS: 516: 1959 (RA: 2018), Method of Test for Strength of Concrete.
5. Indian Standard IS: 13311 (Part-5/Sec2): 2018
6. Instrumental Manual Furnished By Proceq SA Switzerland.
7. Indian Standard IS: 516-1959, Methods of Test for Strength of Concrete.
8. Indian Standard IS: 1199-1959, Method of Sampling and Analysis of Concrete

|                       |                         |                                                |
|-----------------------|-------------------------|------------------------------------------------|
| <b>No. of Testing</b> | <b>: Rebound Hammer</b> | <b>: 210 No's on Columns &amp; Beams</b>       |
|                       | <b>UPVT</b>             | <b>: 210 No's on Columns&amp; Beams</b>        |
|                       | <b>CORE</b>             | <b>: 55 No's on Beams &amp; SLAB</b>           |
|                       | <b>Half cell</b>        | <b>: 109 No's on Columns, Beams &amp; SLAB</b> |
|                       | <b>Carbonation</b>      | <b>: 109 No's on Columns, Beams &amp; SLAB</b> |
|                       | <b>Cover Meter</b>      | <b>: 109 No's on Columns &amp; Beams</b>       |

**Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100**

**Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100**

**Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com**





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## J.1. ULTRA PULSE VELOCITY TEST

### TULIP BUILDING

| TULIP BUILDING TEST LOCATION   | UPVT TEST READING    |       |       |       |       |       |       |       |       |       |
|--------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| BASEMENT COLUMN (B C-18)       | 2.73                 | 2.807 | 2.518 | 2.649 | 2.609 | 2.6   | 2.233 | 2.526 | 2.482 | 2.664 |
|                                | Average "T1" : 2.582 |       |       |       |       |       |       |       |       |       |
| GROUND FLOOR COLUMN (GF C-15)  | 4.335                | 4.287 | 4.34  | 4.231 | 4.308 | 4.277 | 4.394 | 4.319 | 4.319 | 4.345 |
|                                | Average "T1" : 4.316 |       |       |       |       |       |       |       |       |       |
| FIRST FLOOR COLUMN (F1 C-34)   | 3.504                | 3.683 | 3.679 | 3.706 | 3.777 | 3.793 | 3.793 | 3.773 | 3.683 | 3.741 |
|                                | Average "T1" : 3.713 |       |       |       |       |       |       |       |       |       |
| SECOND FLOOR COLUMN (F2 C-29)  | 3.258                | 3.412 | 3.596 | 3.455 | 3.455 | 3.523 | 3.435 | 3.499 | 3.435 | 3.343 |
|                                | Average "T1" : 3.441 |       |       |       |       |       |       |       |       |       |
| THIRD FLOOR COLUMN (F3 C-57)   | 3.057                | 3.119 | 3.311 | 3.483 | 3.568 | 3.277 | 3.314 | 3.49  | 3.627 | 3.676 |
|                                | Average "T1" : 3.392 |       |       |       |       |       |       |       |       |       |
| FOURTH FLOOR COLUMN (F4 C-78)  | 3.111                | 3.244 | 3.188 | 3.265 | 3.244 | 3.408 | 3.418 | 3.469 | 3.308 | 3.145 |
|                                | Average "T1" : 3.280 |       |       |       |       |       |       |       |       |       |
| FIFTH FLOOR COLUMN (F5 C-82)   | 2.2768               | 2.979 | 3.128 | 4.076 | 3.138 | 3.125 | 2.915 | 3.033 | 3.359 | 3.178 |
|                                | Average "T1" : 3.121 |       |       |       |       |       |       |       |       |       |
| SIXTH FLOOR COLUMN (F6 C-68)   | 2.979                | 3.197 | 3.261 | 3.392 | 3.382 | 3.353 | 3.33  | 3.453 | 3.249 | 3.45  |
|                                | Average "T1" : 3.305 |       |       |       |       |       |       |       |       |       |
| SEVENTH FLOOR COLUMN (F7 C-95) | 2.749                | 3.22  | 2.796 | 2.722 | 2.848 | 2.838 | 2.934 | 2.896 | 2.692 | 2.901 |
|                                | Average "T1" : 2.820 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TULIP BUILDING TEST LOCATION          | UPVT TEST READING    |       |       |       |       |       |       |       |       |       |
|---------------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| EIGHT FLOOR COLUMN<br>(F8 C-86)       | 3.898                | 3.945 | 3.898 | 3.952 | 3.866 | 4     | 3.898 | 3.866 | 3.952 | 3.846 |
|                                       | Average "T1" : 3.912 |       |       |       |       |       |       |       |       |       |
| NINTH FLOOR COLUMN<br>(F9 C-96)       | 3.642                | 3.915 | 3.566 | 3.624 | 3.56  | 3.554 | 3.379 | 3.432 | 3.476 | 3.385 |
|                                       | Average "T1" : 3.553 |       |       |       |       |       |       |       |       |       |
| TENTH FLOOR COLUMN<br>(F10 C-99)      | 3.027                | 3.196 | 3.189 | 3.199 | 3.246 | 3.216 | 3.1   | 3.173 | 3.141 | 3.039 |
|                                       | Average "T1" : 3.153 |       |       |       |       |       |       |       |       |       |
| ELEVENTH FLOOR COLUMN<br>(F11 C107)   | 3.278                | 2.689 | 2.975 | 3.333 | 3.249 | 3.35  | 3.408 | 3.291 | 3.323 | 3.307 |
|                                       | Average "T1" : 3.220 |       |       |       |       |       |       |       |       |       |
| TWELFTH FLOOR COLUMN<br>(F12 C-56)    | 4.003                | 4.181 | 4.066 | 4.073 | 4.059 | 4.123 | 4.211 | 4.101 | 4.288 | 4.137 |
|                                       | Average "T1" : 4.124 |       |       |       |       |       |       |       |       |       |
| THIRTEENTH FLOOR COLUMN<br>(F13 C-47) | 3.814                | 3.788 | 3.532 | 3.689 | 3.612 | 3.647 | 3.617 | 3.566 | 3.446 | 3.641 |
|                                       | Average "T1" : 3.635 |       |       |       |       |       |       |       |       |       |
| FOURTEENTH FLOOR COLUMN<br>(F14 C-13) | 3.212                | 3.086 | 3.147 | 3.774 | 3.673 | 3.716 | 3.774 | 3.654 | 3.537 | 3.514 |
|                                       | Average "T1" : 3.509 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TULIP BUILDING TEST LOCATION | UPVT TEST READING    |       |       |       |       |       |       |       |       |       |
|------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| BASEMENT BEAM-(B B1)         | 2.336                | 4.003 | 3.884 | 4.094 | 4.038 | 3.963 | 4.003 | 3.396 | 3.917 | 3.943 |
|                              | Average "T1" : 3.758 |       |       |       |       |       |       |       |       |       |
| GROUND FLOOR BEAM (GF B2)    | 3.982                | 3.812 | 3.801 | 3.927 | 4.075 | 4.107 | 4.14  | 4.18  | 4.312 | 4.377 |
|                              | Average "T1" : 4.071 |       |       |       |       |       |       |       |       |       |
| FIRST FLOOR BEAM (F1 B3)     | 2.593                | 2.722 | 2.679 | 2.74  | 2.669 | 2.822 | 2.742 | 2.593 | 2.555 | 2.876 |
|                              | Average "T1" : 2.699 |       |       |       |       |       |       |       |       |       |
| SECOND FLOOR BEAM (F2 B4)    | 2.619                | 2.989 | 2.941 | 3.262 | 3.289 | 2.886 | 2.927 | 2.829 | 2.816 | 2.841 |
|                              | Average "T1" : 2.940 |       |       |       |       |       |       |       |       |       |
| THIRD FLOOR BEAM (F3 B5)     | 3.129                | 3.387 | 3.274 | 3.205 | 3.132 | 3.179 | 3.093 | 2.786 | 3.104 | 3.045 |
|                              | Average "T1" : 3.133 |       |       |       |       |       |       |       |       |       |
| FOURTH FLOOR BEAM (F14 B6)   | 2.74                 | 2.69  | 2.911 | 2.843 | 2.759 | 2.941 | 2.703 | 2.896 | 2.985 | 3.097 |
|                              | Average "T1" : 2.857 |       |       |       |       |       |       |       |       |       |
| FIFTH FLOOR BEAM (F5 B7)     | 3.235                | 3.338 | 3.376 | 2.938 | 3.593 | 3.664 | 3.587 | 3.556 | 3.191 | 3.659 |
|                              | Average "T1" : 3.414 |       |       |       |       |       |       |       |       |       |
| SIXTH FLOOR BEAM (F6 B8)     | 3.329                | 3.413 | 3.325 | 3.337 | 3.285 | 3.321 | 3.434 | 3.383 | 3.413 | 3.317 |
|                              | Average "T1" : 3.356 |       |       |       |       |       |       |       |       |       |
| SEVENTH FLOOR BEAM (F7 B9)   | 2.551                | 2.772 | 2.784 | 2.831 | 2.89  | 2.551 | 2.862 | 2.819 | 2.314 | 2.784 |
|                              | Average "T1" : 2.716 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TULIP BUILDING TEST LOCATION    | UPVT TEST READING    |       |       |       |       |       |       |       |       |       |
|---------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| EIGHT FLOOR BEAM (F8 B10)       | 3.639                | 3.657 | 3.668 | 3.752 | 3.698 | 3.474 | 3.746 | 3.789 | 3.628 | 3.789 |
|                                 | Average "T1" : 3.684 |       |       |       |       |       |       |       |       |       |
| NINTH FLOOR BEAM (F9 B11)       | 3.78                 | 3.909 | 3.865 | 3.846 | 3.762 | 4.124 | 3.738 | 3.744 | 3.89  | 3.828 |
|                                 | Average "T1" : 3.849 |       |       |       |       |       |       |       |       |       |
| TENTH FLOOR BEAM (F10 B12)      | 3.363                | 3.372 | 3.402 | 3.506 | 3.443 | 3.412 | 3.423 | 3.594 | 3.464 | 3.628 |
|                                 | Average "T1" : 3.461 |       |       |       |       |       |       |       |       |       |
| ELEVENTH FLOOR BEAM (F11 B13)   | 3.896                | 3.846 | 3.774 | 3.785 | 3.647 | 3.84  | 3.859 | 3.89  | 3.877 | 3.366 |
|                                 | Average "T1" : 3.778 |       |       |       |       |       |       |       |       |       |
| TWELVETH FLOOR BEAM (F12 B14)   | 3.852                | 3.76  | 3.604 | 3.707 | 3.577 | 3.638 | 3.678 | 3.865 | 3.79  | 3.827 |
|                                 | Average "T1" : 3.730 |       |       |       |       |       |       |       |       |       |
| THIRTEENTH FLOOR BEAM (F13 B15) | 3.577                | 3.704 | 3.71  | 3.698 | 3.566 | 3.853 | 3.789 | 3.879 | 3.789 | 3.758 |
|                                 | Average "T1" : 3.732 |       |       |       |       |       |       |       |       |       |
| FOURTEENTH FLOOR BEAM (F14 B16) | 2.949                | 3.142 | 3.108 | 3.193 | 3.193 | 3.268 | 3.237 | 3.25  | 3.282 | 3.246 |
|                                 | Average "T1" : 3.187 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## IRIS BUILDING

| IRIS BUILDING TEST LOCATION    | UPVT TEST READING    |       |       |       |       |       |       |       |       |       |
|--------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| BASEMENT COLUMN (B C-19)       | 4.257                | 3.97  | 4.08  | 3.997 | 4.242 | 4.159 | 4.024 | 4.08  | 4.024 | 4.01  |
|                                | Average "T1" : 4.084 |       |       |       |       |       |       |       |       |       |
| GROUND FLOOR COLUMN (GF C-7)   | 4.06                 | 4.065 | 4.014 | 4.127 | 4.084 | 4.037 | 4.056 | 4.202 | 4.056 | 4.028 |
|                                | Average "T1" : 4.073 |       |       |       |       |       |       |       |       |       |
| FIRST FLOOR COLUMN (F1 C-20)   | 3.267                | 3.485 | 3.406 | 3.526 | 3.837 | 3.828 | 3.933 | 4.115 | 4.577 | 4.465 |
|                                | Average "T1" : 3.844 |       |       |       |       |       |       |       |       |       |
| SECOND FLOOR COLUMN (F2 C-73)  | 3.677                | 3.556 | 3.468 | 3.522 | 3.571 | 3.568 | 3.605 | 3.618 | 3.545 | 3.49  |
|                                | Average "T1" : 3.562 |       |       |       |       |       |       |       |       |       |
| THIRD FLOOR COLUMN (F3 C-47)   | 3.024                | 2.528 | 3.095 | 3.425 | 3.469 | 3.273 | 3.257 | 3.299 | 3.257 | 3.27  |
|                                | Average "T1" : 3.190 |       |       |       |       |       |       |       |       |       |
| FOURTH FLOOR COLUMN (F4 C-60)  | 2.795                | 2.949 | 2.961 | 2.679 | 2.963 | 2.919 | 2.769 | 2.981 | 3.071 | 3.12  |
|                                | Average "T1" : 2.921 |       |       |       |       |       |       |       |       |       |
| FIFTH FLOOR COLUMN (F5 C-67)   | 3.351                | 3.441 | 3.495 | 3.407 | 3.507 | 3.551 | 3.452 | 3.456 | 3.284 | 3.366 |
|                                | Average "T1" : 3.431 |       |       |       |       |       |       |       |       |       |
| SIXTH FLOOR COLUMN (F6 C-70)   | 3.3                  | 3.348 | 3.417 | 3.492 | 3.405 | 3.386 | 3.538 | 3.484 | 3.398 | 3.452 |
|                                | Average "T1" : 3.422 |       |       |       |       |       |       |       |       |       |
| SEVENTH FLOOR COLUMN (F7 C-51) | 3.3                  | 3.88  | 3.213 | 3.33  | 3.274 | 3.441 | 3.529 | 3.499 | 3.395 | 3.441 |
|                                | Average "T1" : 3.430 |       |       |       |       |       |       |       |       |       |
| EIGHT FLOOR COLUMN (F8 C-49)   | 2.801                | 2.668 | 3.639 | 3.571 | 2.833 | 3.428 | 3.003 | 3.925 | 3.668 | 3.827 |
|                                | Average "T1" : 3.336 |       |       |       |       |       |       |       |       |       |
| NINTH FLOOR COLUMN (F9 C-31)   | 3.267                | 3.533 | 3.605 | 3.553 | 3.48  | 3.528 | 3.599 | 3.577 | 3.633 | 3.453 |
|                                | Average "T1" : 3.523 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|                                    |                      |       |       |       |       |       |       |       |       |       |
|------------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| TENTH FLOOR COLUMN (F10 C-36)      | 3.208                | 3.244 | 3.221 | 3.211 | 3.33  | 3.312 | 3.34  | 3.369 | 3.42  | 3.523 |
|                                    | Average "T1" : 3.318 |       |       |       |       |       |       |       |       |       |
| ELEVENTH FLOOR COLUMN (F11 C-25)   | 3.69                 | 3.995 | 3.851 | 3.764 | 3.699 | 3.968 | 3.797 | 4.138 | 4.298 | 3.736 |
|                                    | Average "T1" : 3.894 |       |       |       |       |       |       |       |       |       |
| TWELFTH FLOOR COLUMN (F12 C-9)     | 3.548                | 3.595 | 3.438 | 3.274 | 3.338 | 3.25  | 3.269 | 3.313 | 3.39  | 3.624 |
|                                    | Average "T1" : 3.404 |       |       |       |       |       |       |       |       |       |
| THIRTEENTH FLOOR COLUMN (F13 C26)  | 3.56                 | 3.503 | 4.264 | 3.642 | 3.537 | 4.314 | 4.037 | 3.774 | 3.624 | 3.673 |
|                                    | Average "T1" : 3.793 |       |       |       |       |       |       |       |       |       |
| FOURTEENTH FLOOR COLUMN (F14 C-12) | 3.433                | 3.1   | 3.499 | 3.37  | 3.254 | 3.463 | 3.293 | 3.104 | 3.216 | 3.231 |
|                                    | Average "T1" : 3.296 |       |       |       |       |       |       |       |       |       |

| IRIS BUILDING TEST LOCATION | UPVT TEST READING    |       |       |       |       |       |       |       |       |       |
|-----------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| BASEMENT BEAM (B B-1)       | 4.089                | 4.309 | 4.24  | 4.27  | 4.412 | 4.364 | 4.293 | 4.124 | 4.348 | 4.124 |
|                             | Average "T1" : 4.257 |       |       |       |       |       |       |       |       |       |
| GROUND FLOOR BEAM (GF B-2)  | 4.089                | 4.159 | 4.151 | 4.27  | 4.453 | 4.332 | 4.278 | 4.38  | 4.24  | 4.478 |
|                             | Average "T1" : 4.283 |       |       |       |       |       |       |       |       |       |
| FIRST FLOOR BEAM (F1 B-3)   | 3.694                | 3.525 | 3.605 | 3.714 | 3.479 | 3.619 | 3.47  | 3.457 | 3.557 | 3.493 |
|                             | Average "T1" : 3.561 |       |       |       |       |       |       |       |       |       |
| SECOND FLOOR BEAM (F2 B-4)  | 2.973                | 3.041 | 3.141 | 3.087 | 3.112 | 3.184 | 3.144 | 3.103 | 3.214 | 3.29  |
|                             | Average "T1" : 3.129 |       |       |       |       |       |       |       |       |       |
| THIRD FLOOR BEAM (F3 B-5)   | 3.405                | 3.337 | 3.383 | 3.418 | 3.277 | 3.363 | 3.47  | 3.396 | 3.409 | 3.373 |
|                             | Average "T1" : 3.383 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|                                  |                      |       |       |       |       |       |       |       |       |       |
|----------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| FOURTH FLOOR BEAM (F4 B-6)       | 2.938                | 2.112 | 2.881 | 2.893 | 2.848 | 2.905 | 2.954 | 2.875 | 2.926 | 2.875 |
|                                  | Average "T1" : 2.821 |       |       |       |       |       |       |       |       |       |
| FIFTH FLOOR BEAM (F5 B-7)        | 3.816                | 3.729 | 3.763 | 3.729 | 3.81  | 3.729 | 3.624 | 3.673 | 3.619 | 3.556 |
|                                  | Average "T1" : 3.705 |       |       |       |       |       |       |       |       |       |
| SIXTH FLOOR BEAM (F6 B-8)        | 3.146                | 3.177 | 3.367 | 3.253 | 3.177 | 3.108 | 3.155 | 3.221 | 3.208 | 3.194 |
|                                  | Average "T1" : 3.201 |       |       |       |       |       |       |       |       |       |
| SEVENTH FLOOR BEAM (F7 B-9)      | 3.089                | 3.288 | 3.499 | 3.376 | 3.137 | 3.085 | 3.443 | 3.357 | 3.235 | 3.324 |
|                                  | Average "T1" : 3.283 |       |       |       |       |       |       |       |       |       |
| EIGHT FLOOR BEAM (F8 B-10)       | 2.278                | 3.466 | 3.391 | 3.264 | 3.189 | 3.348 | 3.287 | 3.296 | 3.154 | 3.219 |
|                                  | Average "T1" : 3.189 |       |       |       |       |       |       |       |       |       |
| NINTH FLOOR BEAM (F9 B-11)       | 3.497                | 4.204 | 3.561 | 3.615 | 3.55  | 3.66  | 3.582 | 3.599 | 3.632 | 3.655 |
|                                  | Average "T1" : 3.656 |       |       |       |       |       |       |       |       |       |
| TENTH FLOOR BEAM (F10 B-12)      | 3.772                | 3.718 | 3.707 | 3.712 | 3.599 | 3.599 | 3.748 | 3.471 | 3.632 | 3.441 |
|                                  | Average "T1" : 3.640 |       |       |       |       |       |       |       |       |       |
| ELEVENTH FLOOR BEAM (F11 B-13)   | 3.577                | 3.571 | 3.587 | 3.704 | 3.75  | 3.727 | 3.791 | 3.797 | 3.721 | 3.928 |
|                                  | Average "T1" : 3.715 |       |       |       |       |       |       |       |       |       |
| TWELFTH FLOOR BEAM (F12 B-14)    | 3.55                 | 3.539 | 3.539 | 3.41  | 3.481 | 3.695 | 3.712 | 3.593 | 3.487 | 3.451 |
|                                  | Average "T1" : 3.546 |       |       |       |       |       |       |       |       |       |
| THIRTEENTH FLOOR BEAM (F13 B-15) | 3.593                | 3.638 | 3.632 | 3.411 | 3.615 | 3.401 | 3.451 | 3.386 | 3.391 | 3.446 |
|                                  | Average "T1" : 3.496 |       |       |       |       |       |       |       |       |       |
| THIRTEENTH FLOOR BEAM (F14 B-16) | 4.1                  | 4.16  | 3.789 | 4.174 | 3.872 | 3.952 | 3.859 | 3.71  | 3.764 | 3.797 |
|                                  | Average "T1" : 3.918 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## CASPIA BUILDING

| CASPIA BUILDING TEST LOCATION     | UPVT TEST READING    |       |       |       |       |       |       |       |       |       |
|-----------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| BASEMENT COLUMN<br>(B C-69)       | 3.776                | 3.748 | 4.139 | 3.743 | 3.759 | 3.561 | 3.817 | 4.333 | 3.776 | 3.788 |
|                                   | Average "T1" : 3.844 |       |       |       |       |       |       |       |       |       |
| GROUND FLOOR COLUMN<br>(GF C-74)  | 4.087                | 3.84  | 3.943 | 4.024 | 4.024 | 4.101 | 3.963 | 3.97  | 4.174 | 4.108 |
|                                   | Average "T1" : 4.023 |       |       |       |       |       |       |       |       |       |
| FIRST FLOOR COLUMN<br>(F1 C-80)   | 3.679                | 3.633 | 3.675 | 3.74  | 3.679 | 3.693 | 3.647 | 3.561 | 3.605 | 3.711 |
|                                   | Average "T1" : 3.662 |       |       |       |       |       |       |       |       |       |
| SECOND FLOOR COLUMN<br>(F2 C-53)  | 2.355                | 2.535 | 2.538 | 2.742 | 2.749 | 2.722 | 2.698 | 2.859 | 2.859 | 2.829 |
|                                   | Average "T1" : 2.689 |       |       |       |       |       |       |       |       |       |
| THIRD FLOOR COLUMN<br>(F3 C-58)   | 2.9                  | 3.062 | 3.253 | 3.117 | 3.125 | 3.25  | 3.271 | 3.259 | 3.25  | 3.362 |
|                                   | Average "T1" : 3.185 |       |       |       |       |       |       |       |       |       |
| FOURTH FLOOR COLUMN<br>(F4 C-12)  | 3.289                | 3.337 | 3.311 | 3.219 | 3.398 | 3.229 | 2.927 | 3.148 | 3.175 | 3.571 |
|                                   | Average "T1" : 3.260 |       |       |       |       |       |       |       |       |       |
| FIFTH FLOOR COLUMN<br>(F5 C-21)   | 2.633                | 2.561 | 2.581 | 3.437 | 2.724 | 3.858 | 2.74  | 3.489 | 2.558 | 3.456 |
|                                   | Average "T1" : 3.004 |       |       |       |       |       |       |       |       |       |
| SIXTH FLOOR COLUMN<br>(F6 C-30)   | 3.023                | 3.03  | 3.081 | 3.261 | 3.255 | 3.343 | 3.396 | 3.255 | 3.39  | 3.349 |
|                                   | Average "T1" : 3.238 |       |       |       |       |       |       |       |       |       |
| SEVENTH FLOOR COLUMN<br>(F7 C-37) | 3.472                | 3.743 | 3.613 | 3.575 | 3.599 | 3.304 | 3.592 | 3.578 | 3.534 | 3.518 |
|                                   | Average "T1" : 3.553 |       |       |       |       |       |       |       |       |       |
| EIGHT FLOOR COLUMN<br>(F8 C-18)   | 3.218                | 3.388 | 3.165 | 3.333 | 3.392 | 3.396 | 3.484 | 3.226 | 3.245 | 3.405 |
|                                   | Average "T1" : 3.325 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|                                             |                      |       |       |       |       |       |       |       |       |       |
|---------------------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| NINTH FLOOR<br>COLUMN (F9<br>C-33)          | 3.102                | 2.99  | 3.014 | 3.017 | 2.98  | 2.949 | 3.134 | 2.949 | 2.946 | 3.033 |
|                                             | Average "T1" : 3.011 |       |       |       |       |       |       |       |       |       |
| TENTH FLOOR<br>COLUMN (F10<br>C-8)          | 2.849                | 2.979 | 2.959 | 3.033 | 3.014 | 3.073 | 3.168 | 3.207 | 3.186 | 3.000 |
|                                             | Average "T1" : 3.047 |       |       |       |       |       |       |       |       |       |
| ELEVENTH<br>FLOOR<br>COLUMN (F11<br>C-27)   | 2.998                | 3.036 | 2.927 | 2.831 | 2.925 | 3.193 | 3.03  | 2.989 | 3.007 | 2.911 |
|                                             | Average "T1" : 2.985 |       |       |       |       |       |       |       |       |       |
| TWELFTH<br>FLOOR<br>COLUMN (F12<br>C-56)    | 3.265                | 3.415 | 3.435 | 3.23  | 3.253 | 3.033 | 3.108 | 3.051 | 3.03  | 3.165 |
|                                             | Average "T1" : 3.199 |       |       |       |       |       |       |       |       |       |
| THIRTEENTH<br>FLOOR<br>COLUMN (F13<br>C-76) | 3.833                | 3.833 | 3.785 | 3.811 | 3.877 | 3.794 | 3.798 | 3.794 | 3.798 | 3.868 |
|                                             | Average "T1" : 3.819 |       |       |       |       |       |       |       |       |       |
| FOURTEENTH<br>FLOOR<br>COLUMN (F14<br>C-79) | 2.572                | 2.575 | 2.597 | 2.66  | 2.85  | 2.85  | 2.742 | 2.644 | 2.756 | 2.736 |
|                                             | Average "T1" : 2.698 |       |       |       |       |       |       |       |       |       |
| CASPIA<br>BUILDING TEST<br>LOCATION         | UPVT TEST READING    |       |       |       |       |       |       |       |       |       |
| BASEMENT<br>BEAM (B<br>B-1)                 | 3.912                | 3.828 | 3.858 | 4.026 | 4.013 | 4.125 | 3.864 | 3.506 | 3.858 | 3.075 |
|                                             | Average "T1" : 3.807 |       |       |       |       |       |       |       |       |       |
| GROUND<br>FLOOR BEAM<br>(GF B-2)            | 3.704                | 3.734 | 3.821 | 3.704 | 3.783 | 3.704 | 3.795 | 3.885 | 4.085 | 3.972 |
|                                             | Average "T1" : 3.819 |       |       |       |       |       |       |       |       |       |
| FIRST FLOOR<br>BEAM<br>(F1 B-3)             | 3.42                 | 3.42  | 3.428 | 3.452 | 3.554 | 2.977 | 3.021 | 2.993 | 3.169 | 3.24  |
|                                             | Average "T1" : 3.267 |       |       |       |       |       |       |       |       |       |
| SECOND<br>FLOOR BEAM<br>(F2 B-4)            | 2.854                | 2.874 | 2.786 | 2.658 | 3.059 | 2.723 | 2.68  | 2.522 | 2.451 | 2.194 |
|                                             | Average "T1" : 2.680 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|                                |                      |       |       |       |       |       |       |       |       |       |
|--------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| THIRD FLOOR BEAM (F3 B-5)      | 3.061                | 2.655 | 3.297 | 2.922 | 3.01  | 3.079 | 2.944 | 3.079 | 2.647 | 2.913 |
|                                | Average "T1" : 2.961 |       |       |       |       |       |       |       |       |       |
| FOURTH FLOOR BEAM (F4 B-6)     | 3.476                | 3.567 | 3.222 | 3.581 | 3.426 | 3.945 | 2.958 | 3.266 | 3.23  | 3.275 |
|                                | Average "T1" : 3.395 |       |       |       |       |       |       |       |       |       |
| FIFTH FLOOR BEAM (F5 B-7)      | 3.218                | 3.309 | 3.418 | 3.511 | 3.439 | 3.448 | 3.362 | 3.21  | 3.466 | 3.484 |
|                                | Average "T1" : 3.387 |       |       |       |       |       |       |       |       |       |
| SIXTH FLOOR BEAM (F6 B-8)      | 2.873                | 2.746 | 2.684 | 2.592 | 2.703 | 2.498 | 2.071 | 2.703 | 2.588 | 2.577 |
|                                | Average "T1" : 2.604 |       |       |       |       |       |       |       |       |       |
| SEVENTH FLOOR BEAM (F7 B-9)    | 2.971                | 2.98  | 2.901 | 2.968 | 2.962 | 3.004 | 2.906 | 2.986 | 3.06  | 2.938 |
|                                | Average "T1" : 2.968 |       |       |       |       |       |       |       |       |       |
| EIGHT FLOOR BEAM (F8 B-10)     | 2.841                | 2.74  | 3.033 | 3.036 | 2.967 | 2.817 | 3.006 | 2.935 | 3.018 | 3.08  |
|                                | Average "T1" : 2.947 |       |       |       |       |       |       |       |       |       |
| NINTH FLOOR BEAM (F9 B-11)     | 3.099                | 3.206 | 3.178 | 3.07  | 3.125 | 3.034 | 3.148 | 2.921 | 2.876 | 2.902 |
|                                | Average "T1" : 3.056 |       |       |       |       |       |       |       |       |       |
| TENTH FLOOR BEAM (F10 B-12)    | 3.153                | 3.027 | 3.043 | 2.911 | 3.05  | 3.04  | 3.07  | 3.175 | 3.248 | 3.128 |
|                                | Average "T1" : 3.077 |       |       |       |       |       |       |       |       |       |
| ELEVENTH FLOOR BEAM (F11 B-13) | 3.333                | 3.128 | 3.201 | 3.24  | 3.187 | 3.037 | 3.098 | 3.043 | 3.062 | 2.897 |
|                                | Average "T1" : 3.123 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|                                  |                      |              |       |       |       |       |       |       |       |       |
|----------------------------------|----------------------|--------------|-------|-------|-------|-------|-------|-------|-------|-------|
| TWELVETH FLOOR BEAM (F12 B-14)   | 3.33                 | <b>3.333</b> | 3.408 | 3.269 | 3.204 | 3.19  | 3.384 | 3.215 | 3.132 | 3.122 |
|                                  | Average "T1" : 3.259 |              |       |       |       |       |       |       |       |       |
| THIRTEENTH FLOOR BEAM (F13 B-15) | 3.333                | <b>3.276</b> | 3.252 | 3.264 | 3.284 | 3.304 | 3.204 | 3.2   | 3.228 | 3.144 |
|                                  | Average "T1" : 3.249 |              |       |       |       |       |       |       |       |       |
| FOURTEENTH FLOOR BEAM (F14 B-16) | 2.977                | <b>3.132</b> | 3.072 | 2.772 | 3     | 2.903 | 3.14  | 3.082 | 3     | 2.833 |
|                                  | Average "T1" : 2.991 |              |       |       |       |       |       |       |       |       |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## BEETEL BUILDING

| BEETEL BUILDING TEST LOCATION  | UPVT TEST READING    |       |       |       |       |       |       |       |       |       |
|--------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| BASEMENT COLUMN (B C-19)       | 4                    | 4.206 | 3.888 | 4.143 | 3.526 | 4.291 | 3.987 | 4.332 | 4.439 | 4.332 |
|                                | Average "T1" : 4.114 |       |       |       |       |       |       |       |       |       |
| GROUND FLOOR COLUMN (B C-75)   | 2.945                | 2.647 | 3.267 | 3.096 | 3.295 | 3.249 | 3.172 | 3.038 | 2.953 | 3.03  |
|                                | Average "T1" : 3.069 |       |       |       |       |       |       |       |       |       |
| FIRST FLOOR COLUMN (F1 C-109)  | 3.743                | 3.608 | 3.715 | 3.682 | 3.546 | 3.613 | 3.587 | 3.487 | 3.369 | 3.347 |
|                                | 3.570                |       |       |       |       |       |       |       |       |       |
| SECOND FLOOR COLUMN (F2 C-100) | 2.943                | 2.986 | 3.234 | 3.012 | 3.138 | 3.314 | 3.261 | 3.294 | 3.218 | 3.336 |
|                                | Average "T1" : 3.174 |       |       |       |       |       |       |       |       |       |
| THIRD FLOOR COLUMN (F3 C-84)   | 3.473                | 3.534 | 3.571 | 3.613 | 3.586 | 3.606 | 3.586 | 3.757 | 3.795 | 3.922 |
|                                | Average "T1" : 3.644 |       |       |       |       |       |       |       |       |       |
| FOURTH FLOOR COLUMN (F4 C-63)  | 3.279                | 3.29  | 3.201 | 3.185 | 3.304 | 3.342 | 3.402 | 3.245 | 3.143 | 3.143 |
|                                | Average "T1" : 3.253 |       |       |       |       |       |       |       |       |       |
| FIFTH FLOOR COLUMN (F5 C-89)   | 3.122                | 3.348 | 3.271 | 3.923 | 3.402 | 3.298 | 3.231 | 3.344 | 3.58  | 3.247 |
|                                | Average "T1" : 3.377 |       |       |       |       |       |       |       |       |       |
| SIXTH FLOOR COLUMN (F6 C-76)   | 3.043                | 3.175 | 3.237 | 3.314 | 3.307 | 3.243 | 3.125 | 3.418 | 3.415 | 3.594 |
|                                | Average "T1" : 3.287 |       |       |       |       |       |       |       |       |       |
| SEVENTH FLOOR COLUMN (F6 C-90) | 3.23                 | 3.194 | 3.23  | 3.252 | 3.278 | 3.24  | 3.206 | 3.11  | 3.304 | 3.19  |
|                                | Average "T1" : 3.223 |       |       |       |       |       |       |       |       |       |
| EIGHT FLOOR COLUMN (F8 C-55)   | 2.795                | 2.453 | 3.131 | 2.977 | 2.883 | 2.835 | 2.627 | 2.495 | 2.244 | 2.361 |
|                                | Average "T1" : 2.680 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| BEETEL BUILDING TEST LOCATION      | UPVT TEST READING    |       |       |       |       |       |       |       |       |       |
|------------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| NINTH FLOOR COLUMN (F9 C-46)       | 2.938                | 3.151 | 3.136 | 3.722 | 3.711 | 3.675 | 3.17  | 3.185 | 3.162 | 3.067 |
|                                    | Average "T1" : 3.292 |       |       |       |       |       |       |       |       |       |
| TENTH FLOOR COLUMN (F10 C-21)      | 2.485                | 2.74  | 2.833 | 2.868 | 2.871 | 2.841 | 2.894 | 2.738 | 2.699 | 2.466 |
|                                    | Average "T1" : 2.744 |       |       |       |       |       |       |       |       |       |
| ELEVENTH FLOOR COLUMN (F11 C-35)   | 4.861                | 4.679 | 5.014 | 5.036 | 5.022 | 5.132 | 5.043 | 5.512 | 4.157 | 4.217 |
|                                    | Average "T1" : 4.867 |       |       |       |       |       |       |       |       |       |
| TWELVETH FLOOR COLUMN (F12 C-108)  | 3.261                | 3.85  | 3.459 | 3.68  | 3.622 | 3.638 | 3.659 | 3.704 | 3.763 | 3.78  |
|                                    | Average "T1" : 3.642 |       |       |       |       |       |       |       |       |       |
| THIRTEENTH FLOOR COLUMN (F13 C-26) | 3.756                | 3.664 | 3.756 | 3.628 | 3.656 | 3.673 | 3.807 | 3.852 | 3.879 | 3.91  |
|                                    | Average "T1" : 3.758 |       |       |       |       |       |       |       |       |       |
| FOURTEENTH FLOOR COLUMN (F14 C-13) | 4.582                | 4.656 | 4.582 | 4.675 | 4.637 | 4.694 | 4.528 | 4.723 | 4.563 | 4.432 |
|                                    | Average "T1" : 4.607 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| BEETEL BUILDING TEST LOCATION | UPVT TEST READING    |       |       |       |       |       |       |       |       |       |
|-------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| BASEMENT BEAM (B B-1)         | 3.884                | 4.087 | 4.257 | 4.344 | 4.145 | 4.493 | 4.519 | 4.528 | 4.599 | 4.468 |
|                               | Average "T1" : 4.332 |       |       |       |       |       |       |       |       |       |
| GROUND FLOOR BEAM (GF B-2)    | 3.566                | 4.196 | 4.047 | 4.007 | 5.103 | 3.877 | 3.213 | 3.261 | 3.361 | 2.895 |
|                               | Average "T1" : 3.753 |       |       |       |       |       |       |       |       |       |
| FIRST FLOOR BEAM (F1 B-3)     | 3.824                | 3.863 | 3.714 | 3.763 | 3.596 | 3.557 | 3.412 | 3.481 | 3.746 | 3.518 |
|                               | Average "T1" : 3.647 |       |       |       |       |       |       |       |       |       |
| SECOND FLOOR BEAM (F2 B-4)    | 3.262                | 3.208 | 3.219 | 3.384 | 3.303 | 3.42  | 3.58  | 3.532 | 3.498 | 3.55  |
|                               | Average "T1" : 3.396 |       |       |       |       |       |       |       |       |       |
| THIRD FLOOR BEAM (F3 B-5)     | 3.358                | 3.616 | 3.296 | 3.262 | 3.302 | 3.184 | 3.194 | 3.137 | 3.236 | 3.181 |
|                               | Average "T1" : 3.277 |       |       |       |       |       |       |       |       |       |
| FOURTH FLOOR BEAM (F4 B-6)    | 3.228                | 3.16  | 3.365 | 3.276 | 3.31  | 3.314 | 3.293 | 3.224 | 3.181 | 3.268 |
|                               | Average "T1" : 3.262 |       |       |       |       |       |       |       |       |       |
| FIFTH FLOOR BEAM (F5 B-7)     | 3.173                | 2.98  | 3.093 | 2.781 | 2.961 | 2.28  | 3.041 | 3.297 | 3.241 | 3.093 |
|                               | Average "T1" : 2.994 |       |       |       |       |       |       |       |       |       |
| SIXTH FLOOR BEAM (F6 B-8)     | 3.75                 | 3.902 | 3.896 | 3.715 | 3.361 | 3.239 | 3.292 | 3.483 | 3.458 | 3.498 |
|                               | Average "T1" : 3.559 |       |       |       |       |       |       |       |       |       |
| SEVENTH FLOOR BEAM (F7 B-9)   | 3.099                | 2.971 | 2.856 | 3.049 | 3.064 | 2.978 | 2.984 | 3.005 | 3.067 | 2.868 |
|                               | Average "T1" : 2.994 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|                                  |                      |       |       |       |       |       |       |       |       |       |
|----------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| EIGHT FLOOR BEAM (F8 B-10)       | 3.47                 | 3.466 | 3.309 | 3.184 | 2.967 | 3.044 | 2.833 | 3.051 | 3.065 | 2.845 |
|                                  | Average "T1" : 3.123 |       |       |       |       |       |       |       |       |       |
| NINTH FLOOR BEAM (F9 B-11)       | 2.815                | 2.709 | 2.436 | 2.884 | 2.864 | 2.884 | 2.206 | 2.915 | 2.731 | 2.752 |
|                                  | Average "T1" : 2.720 |       |       |       |       |       |       |       |       |       |
| TENTH FLOOR BEAM (F10 B-12)      | 2.708                | 2.761 | 2.719 | 2.437 | 2.457 | 2.559 | 2.596 | 2.634 | 2.562 | 2.584 |
|                                  | Average "T1" : 2.602 |       |       |       |       |       |       |       |       |       |
| ELEVENTH FLOOR BEAM (F11 B-13)   | 3.796                | 3.768 | 3.601 | 3.73  | 3.616 | 3.571 | 3.542 | 3.321 | 3.299 | 3.321 |
|                                  | Average "T1" : 3.557 |       |       |       |       |       |       |       |       |       |
| TWELVETH FLOOR BEAM (F12 B-14)   | 3.499                | 3.693 | 3.601 | 3.785 | 3.725 | 3.72  | 3.547 | 3.647 | 3.312 | 3.19  |
|                                  | Average "T1" : 3.572 |       |       |       |       |       |       |       |       |       |
| THIRTEENTH FLOOR BEAM (F13 B-15) | 3.391                | 3.351 | 3.542 | 3.216 | 3.346 | 3.24  | 3.24  | 3.195 | 2.918 | 3.054 |
|                                  | Average "T1" : 3.249 |       |       |       |       |       |       |       |       |       |
| FOURTEENTH FLOOR BEAM (F14 B-16) | 4.444                | 4.38  | 4.309 | 4.263 | 4.396 | 4.317 | 4.38  | 4.225 | 4.203 | 4.218 |
|                                  | Average "T1" : 4.314 |       |       |       |       |       |       |       |       |       |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## LOTUS BUILDING

| LOTUS BUILDING TEST LOCATION   | UPVT TEST READING    |       |       |       |       |       |       |       |       |       |
|--------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
|                                |                      |       |       |       |       |       |       |       |       |       |
| BASEMENT COLUMN (B C-33)       | 3.859                | 3.85  | 4.302 | 4.498 | 4.351 | 4.291 | 4.162 | 4.078 | 4.117 | 4.238 |
|                                | Average "T1" : 4.175 |       |       |       |       |       |       |       |       |       |
| GROUND FLOOR COLUMN (GF C-42)  | 3.931                | 3.981 | 3.972 | 3.967 | 4.038 | 4.028 | 3.816 | 3.842 | 3.807 | 4.126 |
|                                | Average "T1" : 3.951 |       |       |       |       |       |       |       |       |       |
| FIRST FLOOR COLUMN (F1 C-12)   | 4.694                | 4.646 | 4.545 | 4.44  | 4.348 | 4.432 | 4.415 | 4.356 | 4.457 | 4.528 |
|                                | Average "T1" : 4.486 |       |       |       |       |       |       |       |       |       |
| SECOND FLOOR COLUMN (F2 C-22)  | 3.698                | 3.662 | 3.657 | 3.622 | 3.686 | 3.538 | 3.594 | 3.674 | 3.758 | 3.853 |
|                                | Average "T1" : 3.674 |       |       |       |       |       |       |       |       |       |
| THIRD FLOOR COLUMN (F3 C-5)    | 3.918                | 3.867 | 4.043 | 4.147 | 3.867 | 3.931 | 4.011 | 3.85  | 3.931 | 4.002 |
|                                | Average "T1" : 3.957 |       |       |       |       |       |       |       |       |       |
| FOURTH FLOOR COLUMN (F4 C-9)   | 3.746                | 3.734 | 3.633 | 3.639 | 3.594 | 3.599 | 3.722 | 3.789 | 3.692 | 3.853 |
|                                | Average "T1" : 3.700 |       |       |       |       |       |       |       |       |       |
| FIFTH FLOOR COLUMN (F5 C-27)   | 4.217                | 3.894 | 4.054 | 4.263 | 3.952 | 4.223 | 4.059 | 4.268 | 4.189 | 4.217 |
|                                | Average "T1" : 4.134 |       |       |       |       |       |       |       |       |       |
| SIXTH FLOOR COLUMN (F6 C-32)   | 3.388                | 3.511 | 3.472 | 3.102 | 3.566 | 3.482 | 3.556 | 3.666 | 3.698 | 3.698 |
|                                | Average "T1" : 3.514 |       |       |       |       |       |       |       |       |       |
| SEVENTH FLOOR COLUMN (F7 C-51) | 4.111                | 4.146 | 4.208 | 4.239 | 4.121 | 4.028 | 3.972 | 3.977 | 3.881 | 3.963 |
|                                | Average "T1" : 4.065 |       |       |       |       |       |       |       |       |       |
| EIGHT FLOOR COLUMN (F8 C-60)   | 3.594                | 3.382 | 3.31  | 3.237 | 3.357 | 3.684 | 3.622 | 3.651 | 3.636 | 3.604 |
|                                | Average "T1" : 3.508 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|                                   |                      |       |       |       |       |       |       |       |       |       |
|-----------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| NINTH FLOOR COLUMN (F9 C-70)      | 2.911                | 2.857 | 2.754 | 2.684 | 2.761 | 2.975 | 2.805 | 2.719 | 2.7   | 2.605 |
|                                   | Average "T1" : 2.777 |       |       |       |       |       |       |       |       |       |
| TENTH FLOOR COLUMN (F10 C-45)     | 3.344                | 3.37  | 3.507 | 3.664 | 3.626 | 3.69  | 3.621 | 3.785 | 3.827 | 3.799 |
|                                   | Average "T1" : 3.623 |       |       |       |       |       |       |       |       |       |
| ELEVENTH FLOOR COLUMN (F11 C-63)  | 2.813                | 2.794 | 2.69  | 2.746 | 2.807 | 2.838 | 2.938 | 3.098 | 3.18  | 2.726 |
|                                   | Average "T1" : 2.863 |       |       |       |       |       |       |       |       |       |
| TWELFTH FLOOR COLUMN (F12 C-55)   | 3.558                | 3.535 | 3.507 | 3.676 | 3.563 | 3.481 | 3.396 | 3.299 | 3.477 | 3.326 |
|                                   | Average "T1" : 3.482 |       |       |       |       |       |       |       |       |       |
| THIRTEENTH FLOOR COLUMN (F13 C54) | 4.013                | 4.003 | 3.977 | 3.946 | 3.905 | 3.941 | 3.861 | 3.803 | 3.789 | 4.37  |
|                                   | Average "T1" : 3.961 |       |       |       |       |       |       |       |       |       |
| FOURTEENTH FLOOR COLUMN (F14 C61) | 4.451                | 4.519 | 4.451 | 4.296 | 4.281 | 4.288 | 4.281 | 4.328 | 4.159 | 5.39  |
|                                   | Average "T1" : 4.444 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| LOTUS BUILDING TEST LOCATION | UPVT TEST READING    |       |       |       |       |       |       |       |       |       |
|------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| BASEMENT BEAM- (B B-1)       | 4.152                | 4.181 | 4.219 | 4.052 | 4.031 | 4.174 | 4.045 | 4.167 | 4.219 | 4.059 |
|                              | Average "T1" : 4.130 |       |       |       |       |       |       |       |       |       |
| GROUND FLOOR BEAM (GF B-2)   | 3.599                | 3.66  | 3.809 | 3.683 | 3.754 | 6.395 | 3.712 | 3.632 | 3.784 | 3.803 |
|                              | Average "T1" : 3.983 |       |       |       |       |       |       |       |       |       |
| FIRST FLOOR BEAM (F1 B-3)    | 4.672                | 4.572 | 4.617 | 4.59  | 4.599 | 4.663 | 4.728 | 4.64  | 4.691 | 4.528 |
|                              | Average "T1" : 4.630 |       |       |       |       |       |       |       |       |       |
| SECOND FLOOR BEAM (F2 B-4)   | 3.733                | 3.915 | 3.883 | 3.733 | 3.614 | 3.715 | 3.797 | 3.797 | 3.902 | 3.738 |
|                              | Average "T1" : 3.783 |       |       |       |       |       |       |       |       |       |
| THIRD FLOOR BEAM (F3 B-5)    | 3.556                | 3.463 | 3.488 | 3.566 | 3.463 | 3.438 | 3.509 | 3.483 | 3.519 | 3.488 |
|                              | Average "T1" : 3.497 |       |       |       |       |       |       |       |       |       |
| FOURTH FLOOR BEAM (F4 B-6)   | 3.877                | 3.846 | 3.928 | 3.834 | 3.636 | 3.762 | 3.774 | 3.625 | 3.631 | 3.791 |
|                              | Average "T1" : 3.770 |       |       |       |       |       |       |       |       |       |
| FIFTH FLOOR BEAM (F5 B-7)    | 3.537                | 3.591 | 3.385 | 3.342 | 3.218 | 3.528 | 3.621 | 3.596 | 3.523 | 3.714 |
|                              | Average "T1" : 3.506 |       |       |       |       |       |       |       |       |       |
| SIXTH FLOOR BEAM (F6 B-8)    | 4.124                | 4.124 | 4.145 | 4.678 | 3.915 | 4.068 | 4.138 | 4.02  | 4.007 | 4.117 |
|                              | Average "T1" : 4.134 |       |       |       |       |       |       |       |       |       |
| SEVENTH FLOOR BEAM (F7 B-9)  | 3.754                | 3.748 | 3.66  | 3.737 | 3.608 | 3.602 | 3.882 | 3.541 | 3.704 | 3.956 |
|                              | Average "T1" : 3.719 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|                                  |                      |       |       |       |       |       |       |       |       |       |
|----------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| EIGHT FLOOR BEAM (F8 B-10)       | 2.771                | 3.38  | 3.154 | 3.54  | 3.493 | 3.315 | 3.343 | 3.571 | 3.315 | 2.606 |
|                                  | Average "T1" : 3.249 |       |       |       |       |       |       |       |       |       |
| NINTH FLOOR BEAM (F9 B-11)       | 3.174                | 3.456 | 3.275 | 3.389 | 2.991 | 3.662 | 3.566 | 3.271 | 3.398 | 3.412 |
|                                  | Average "T1" : 3.359 |       |       |       |       |       |       |       |       |       |
| TENTH FLOOR BEAM (F10 B-12)      | 3.433                | 3.23  | 3.33  | 3.297 | 3.046 | 2.934 | 3.057 | 3.125 | 3.17  | 2.85  |
|                                  | Average "T1" : 3.115 |       |       |       |       |       |       |       |       |       |
| ELEVENTH FLOOR BEAM (F11 B-13)   | 3.709                | 3.566 | 3.571 | 3.692 | 3.642 | 4.02  | 3.954 | 3.797 | 3.535 | 3.681 |
|                                  | Average "T1" : 3.717 |       |       |       |       |       |       |       |       |       |
| TWELVETH FLOOR BEAM (F12 B-14)   | 4.217                | 4.438 | 4.188 | 4.231 | 4.16  | 4.174 | 4.174 | 4.239 | 4.195 | 4.224 |
|                                  | Average "T1" : 4.224 |       |       |       |       |       |       |       |       |       |
| THIRTEENTH FLOOR BEAM (F13 B-15) | 4.093                | 3.966 | 4.228 | 4.152 | 4.251 | 4.364 | 4.44  | 4.449 | 4.528 | 4.545 |
|                                  | Average "T1" : 4.302 |       |       |       |       |       |       |       |       |       |
| FOURTEENTH FLOOR BEAM (F14 B-16) | 3.963                | 4.181 | 4.312 | 4.227 | 4.066 | 4.038 | 4.281 | 4.167 | 4.174 | 4.059 |
|                                  | Average "T1" : 4.147 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## ORCHID BUILDING

| ORCHID BUILDING TEST LOCATION  | UPVT TEST READING    |       |       |       |       |       |       |       |       |       |
|--------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| BASEMENT COLUMN (B C-45)       | 4.043                | 4.085 | 4.186 | 4.176 | 4.176 | 4.142 | 4.361 | 2.683 | 2.191 | 4.025 |
|                                | Average "T1" : 3.807 |       |       |       |       |       |       |       |       |       |
| GROUND FLOOR COLUMN (GF C-27 ) | 4.174                | 4.196 | 4.227 | 4.196 | 4.25  | 4.265 | 4.288 | 4.417 | 4.328 | 4.211 |
|                                | Average "T1" : 4.255 |       |       |       |       |       |       |       |       |       |
| FIRST FLOOR COLUMN (F1 C-13)   | 4.946                | 5.112 | 4.893 | 4.85  | 4.928 | 5.074 | 5.131 | 4.833 | 4.774 | 4.599 |
|                                | 4.914                |       |       |       |       |       |       |       |       |       |
| SECOND FLOOR COLUMN (F2 C-9 )  | 4.274                | 4.375 | 4.359 | 4.232 | 4.018 | 4.342 | 4.359 | 4.326 | 4.197 | 4.348 |
|                                | Average "T1" : 4.283 |       |       |       |       |       |       |       |       |       |
| THIRD FLOOR COLUMN (F3 C-34)   | 4.428                | 4.348 | 4.255 | 4.263 | 4.263 | 3.642 | 4.167 | 4.089 | 4.11  | 4.225 |
|                                | Average "T1" : 4.179 |       |       |       |       |       |       |       |       |       |
| FOURTH FLOOR COLUMN (F4 C-31)  | 3.594                | 4.131 | 4.156 | 3.941 | 4.167 | 4.209 | 4.026 | 3.96  | 3.918 | 3.941 |
|                                | Average "T1" : 4.004 |       |       |       |       |       |       |       |       |       |
| FIFTH FLOOR COLUMN (F5 C-26)   | 4.059                | 4.66  | 4.437 | 4.381 | 4.766 | 4.412 | 4.612 | 4.565 | 4.632 | 4.128 |
|                                | Average "T1" : 4.465 |       |       |       |       |       |       |       |       |       |
| SIXTH FLOOR COLUMN (F6 C-28)   | 4.026                | 4.122 | 4.084 | 4.252 | 4.448 | 4.079 | 4.161 | 4.318 | 4     | 3.841 |
|                                | Average "T1" : 4.133 |       |       |       |       |       |       |       |       |       |
| SEVENTH FLOOR COLUMN (F7 C-48) | 4.207                | 4.258 | 4.248 | 4.227 | 4.274 | 4.162 | 4.253 | 4.137 | 4.098 | 4.284 |
|                                | Average "T1" : 4.215 |       |       |       |       |       |       |       |       |       |
| EIGHTH FLOOR COLUMN (F8 C-53)  | 3.068                | 3.086 | 3.751 | 3.6   | 3.285 | 3.272 | 3.013 | 3.819 | 3.452 | 3.313 |
|                                | Average "T1" : 3.366 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|                                    |                      |       |       |       |       |       |       |       |       |       |
|------------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| NINTH FLOOR COLUMN (F9 C-65)       | 3.721                | 3.698 | 3.75  | 3.642 | 3.715 | 3.698 | 3.62  | 3.659 | 3.571 | 3.664 |
|                                    | Average "T1" : 3.674 |       |       |       |       |       |       |       |       |       |
| TENTH FLOOR COLUMN (F10 C-14)      | 3.279                | 3.344 | 3.21  | 3.223 | 3.279 | 3.21  | 3.471 | 3.452 | 3.39  | 3.361 |
|                                    | Average "T1" : 3.322 |       |       |       |       |       |       |       |       |       |
| ELEVENTH FLOOR COLUMN (F11 C-66)   | 3.524                | 3.625 | 3.852 | 3.909 | 3.967 | 3.785 | 4.013 | 3.274 | 3.816 | 3.803 |
|                                    | Average "T1" : 3.757 |       |       |       |       |       |       |       |       |       |
| TWELVETH FLOOR COLUMN (F12 C-67)   | 3.488                | 3.659 | 3.698 | 4.152 | 3.947 | 3.915 | 2.92  | 3.698 | 4.02  | 4.075 |
|                                    | Average "T1" : 3.757 |       |       |       |       |       |       |       |       |       |
| THIRTEENTH FLOOR COLUMN (F13 C-63) | 4.021                | 3.814 | 3.802 | 3.885 | 3.74  | 3.746 | 3.827 | 3.764 | 3.657 | 3.533 |
|                                    | Average "T1" : 3.779 |       |       |       |       |       |       |       |       |       |
| FOURTEENTH FLOOR COLUMN (F14 C-70) | 2.296                | 3.525 | 3.02  | 2.66  | 3.24  | 3.241 | 3.29  | 3.639 | 3.488 | 3.557 |
|                                    | Average "T1" : 3.196 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| ORCHID BUILDING TEST LOCATION | UPVT TEST READING    |       |       |       |       |       |       |       |       |       |
|-------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| BASEMENT BEAM (B B-1)         | 4.085                | 4.167 | 4.078 | 4     | 4.007 | 4.152 | 3.972 | 3.986 | 3.979 | 3.966 |
|                               | Average "T1" : 4.039 |       |       |       |       |       |       |       |       |       |
| GROUND FLOOR BEAM (GF B-2)    | 4.376                | 4.25  | 4.384 | 4.281 | 4.344 | 4.352 | 4.511 | 4.204 | 4.167 | 4.204 |
|                               | Average "T1" : 4.307 |       |       |       |       |       |       |       |       |       |
| FIRST FLOOR BEAM (F1 B-3)     | 4.6                  | 4.745 | 4.796 | 4.696 | 4.847 | 4.53  | 4.523 | 4.306 | 4.655 | 4.688 |
|                               | Average "T1" : 4.639 |       |       |       |       |       |       |       |       |       |
| SECOND FLOOR BEAM (F2 B-4)    | 3.682                | 4.098 | 4.247 | 4.098 | 4.252 | 4.03  | 3.852 | 4.513 | 4.409 | 4.146 |
|                               | Average "T1" : 4.133 |       |       |       |       |       |       |       |       |       |
| THIRD FLOOR BEAM (F3 B-5)     | 4.181                | 4.38  | 4.396 | 4.469 | 4.332 | 4.372 | 3.96  | 4.42  | 4.188 | 4.332 |
|                               | Average "T1" : 4.303 |       |       |       |       |       |       |       |       |       |
| FOURTH FLOOR BEAM (F4 B-6)    | 4.044                | 4.05  | 3.372 | 4.075 | 0.994 | 4.063 | 3.528 | 4.235 | 4.248 | 4.235 |
|                               | Average "T1" : 3.684 |       |       |       |       |       |       |       |       |       |
| FIFTH FLOOR BEAM (F5 B-7)     | 3.011                | 3.593 | 3.967 | 3.902 | 3.834 | 4.061 | 3.822 | 3.727 | 3.954 | 3.909 |
|                               | Average "T1" : 3.778 |       |       |       |       |       |       |       |       |       |
| SIXTH FLOOR BEAM (F6 B-8)     | 3.464                | 3.522 | 3.571 | 3.605 | 3.448 | 3.367 | 3.402 | 3.392 | 3.221 | 3.071 |
|                               | Average "T1" : 3.406 |       |       |       |       |       |       |       |       |       |
| SEVENTH FLOOR BEAM (F7 B-9)   | 2.853                | 2.321 | 2.967 | 3.252 | 3.081 | 3.073 | 3.004 | 2.916 | 3.015 | 3     |
|                               | Average "T1" : 2.948 |       |       |       |       |       |       |       |       |       |
| EIGHT FLOOR BEAM (F8 B-10)    | 3.235                | 3.179 | 3.226 | 3.288 | 3.545 | 3.453 | 3.38  | 3.352 | 3.395 | 3.333 |
|                               | Average "T1" : 3.339 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|                                  |                      |       |       |       |       |       |       |       |       |       |
|----------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| NINTH FLOOR BEAM (F9 B-11)       | 3.443                | 3.361 | 2.652 | 3.141 | 3.158 | 3.577 | 3.587 | 3.67  | 3.852 | 3.493 |
|                                  | Average "T1" : 3.393 |       |       |       |       |       |       |       |       |       |
| TENTH FLOOR BEAM (F10 B-12)      | 3.191                | 3.235 | 3.306 | 3.17  | 3.162 | 3.324 | 3.073 | 3.315 | 3.288 | 3.404 |
|                                  | Average "T1" : 3.247 |       |       |       |       |       |       |       |       |       |
| ELEVENTH FLOOR BEAM (F11 B-13)   | 3.412                | 3.418 | 3.235 | 3.571 | 3.464 | 3.423 | 3.286 | 3.459 | 3.522 | 3.438 |
|                                  | Average "T1" : 3.423 |       |       |       |       |       |       |       |       |       |
| TWELFTH FLOOR BEAM (F12 B-14)    | 3.276                | 3.387 | 3.392 | 3.164 | 3.203 | 3.448 | 3.453 | 3.276 | 3.343 | 3.024 |
|                                  | Average "T1" : 3.297 |       |       |       |       |       |       |       |       |       |
| THIRTEENTH FLOOR BEAM (F13 B-15) | 3.55                 | 3.828 | 3.598 | 3.545 | 3.721 | 3.561 | 3.636 | 3.582 | 3.642 | 3.529 |
|                                  | Average "T1" : 3.619 |       |       |       |       |       |       |       |       |       |
| FOURTEENTH FLOOR BEAM (F14 B-16) | 4.009                | 4.351 | 4.402 | 4.281 | 4.22  | 4.359 | 4.454 | 4.33  | 4.247 | 4.461 |
|                                  | Average "T1" : 4.311 |       |       |       |       |       |       |       |       |       |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## ROSEWOOD BUILDING

| ROSE WOOD BUILDING TEST LOCATION | UPVT TEST READING    |       |       |       |       |       |       |       |       |       |
|----------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| BASEMENT COLUMN (B C-114)        | 3.803                | 3.625 | 3.791 | 3.803 | 4.096 | 3.55  | 3.664 | 4.068 | 3.692 | 3.797 |
|                                  | Average "T1" : 3.789 |       |       |       |       |       |       |       |       |       |
| FIRST FLOOR COLUMN (F1 C-42)     | 4.501                | 4.457 | 4.466 | 4.34  | 4.356 | 4.356 | 4.275 | 4.283 | 4.364 | 4.307 |
|                                  | Average "T1" : 4.371 |       |       |       |       |       |       |       |       |       |
| THIRD FLOOR COLUMN (F3 C-86)     | 4.399                | 4.458 | 4.498 | 4.451 | 4.608 | 4.386 | 4.386 | 4.425 | 4.399 | 4.386 |
|                                  | Average "T1" : 4.440 |       |       |       |       |       |       |       |       |       |
| ROSE WOOD BUILDING TEST LOCATION | UPVT TEST READING    |       |       |       |       |       |       |       |       |       |
| GROUND FLOOR BEAM (GF B-1)       | 4.493                | 4.59  | 4.672 | 4.608 | 4.608 | 4.635 | 4.608 | 4.599 | 4.511 | 4.644 |
|                                  | Average "T1" : 4.597 |       |       |       |       |       |       |       |       |       |
| SECOND FLOOR BEAM (F2 B-2)       | 4.908                | 4.888 | 4.762 | 4.762 | 4.81  | 4.8   | 4.888 | 4.762 | 4.888 | 4.829 |
|                                  | Average "T1" : 4.830 |       |       |       |       |       |       |       |       |       |
| FOURTH FLOOR BEAM (F4 B-3)       | 4.637                | 4.637 | 4.591 | 4.563 | 4.563 | 4.6   | 4.591 | 4.628 | 4.646 | 4.618 |
|                                  | Average "T1" : 4.607 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## PODIUM BUILDING

| PODIUM BUILDING TEST LOCATION | UPVT TEST READING    |       |       |       |       |       |       |       |       |       |
|-------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| BASEMENT FLOOR COLUMN (B C-1) | 3.75                 | 3.725 | 3.728 | 3.83  | 3.686 | 3.591 | 3.552 | 3.629 | 3.51  | 3.486 |
|                               | Average "T1" : 3.649 |       |       |       |       |       |       |       |       |       |
| BASEMENT FLOOR COLUMN (B C-2) | 3.176                | 3.067 | 6.282 | 3.557 | 3.221 | 3.414 | 3.376 | 3.381 | 3.002 | 3.173 |
|                               | Average "T1" : 3.565 |       |       |       |       |       |       |       |       |       |
| BASEMENT FLOOR BEAM (B B-1)   | 4.582                | 4.601 | 4.615 | 4.818 | 4.818 | 4.772 | 4.427 | 4.668 | 4.767 | 4.881 |
|                               | Average "T1" : 4.695 |       |       |       |       |       |       |       |       |       |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## CLUB BUILDING

| CLUB BUILDING TEST LOCATION   | UPVT TEST READING    |       |       |       |       |       |       |       |       |       |
|-------------------------------|----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| BASEMENT COLUMN (B C-5)       | 4.083                | 4.167 | 3.901 | 4.261 | 3.99  | 4.217 | 4.202 | 3.99  | 4.139 | 4.174 |
|                               | Average "T1" : 4.112 |       |       |       |       |       |       |       |       |       |
| BASEMENT COLUMN (B C-10)      | 2.245                | 2.12  | 3.687 | 3.704 | 3.453 | 3.545 | 3.524 | 3.675 | 3.871 | 3.687 |
|                               | Average "T1" : 3.351 |       |       |       |       |       |       |       |       |       |
| GROUND FLOOR COLUMN (GF C-26) | 4.197                | 4.093 | 3.925 | 3.925 | 3.833 | 3.859 | 3.789 | 4.021 | 4.415 | 4.129 |
|                               | Average "T1" : 4.019 |       |       |       |       |       |       |       |       |       |
| GROUND FLOOR COLUMN (GF C-32) | 4.082                | 4.039 | 4.352 | 4.36  | 4.122 | 4.319 | 4.209 | 4.283 | 4.159 | 4.36  |
|                               | Average "T1" : 4.229 |       |       |       |       |       |       |       |       |       |
| GROUND FLOOR COLUMN (GF C-29) | 3.883                | 3.928 | 4.009 | 3.958 | 3.963 | 3.904 | 3.893 | 3.87  | 3.859 | 3.81  |
|                               | Average "T1" : 3.908 |       |       |       |       |       |       |       |       |       |
| SECOND FLOOR COLUMN (F2 C-8)  | 2.288                | 2.121 | 2.787 | 2.505 | 2.414 | 2.467 | 2.632 | 2.64  | 2.381 | 2.433 |
|                               | Average "T1" : 2.467 |       |       |       |       |       |       |       |       |       |
| CLUB BUILDING TEST LOCATION   | UPVT TEST READING    |       |       |       |       |       |       |       |       |       |
| GROUND FLOOR BEAM (GF B-1)    | 3.079                | 3.45  | 3.462 | 3.492 | 3.035 | 3.64  | 2.909 | 2.81  | 2.665 | 2.955 |
|                               | Average "T1" : 3.150 |       |       |       |       |       |       |       |       |       |
| GROUND FLOOR BEAM (GF B-2)    | 3.834                | 3.987 | 4.138 | 4.138 | 4.11  | 4.11  | 4     | 4.027 | 4.054 | 4.04  |
|                               | Average "T1" : 4.044 |       |       |       |       |       |       |       |       |       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## J.2. REBOUND HAMMER TEST

### TULIP BUILDING

| TULIP BUILDING<br>TEST LOCATION       | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|---------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| BASEMENT<br>COLUMN (B C-18)<br>FACE A | 30                                                    | 28 | 28 | 32 | 40 | 36 | 36 | 36 | 32 | 40 | 35.80                           |
|                                       | Average "T1" : 33.8      Comp. Strength: 30.11 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT<br>COLUMN (B C-18)<br>FACE B | 40                                                    | 44 | 44 | 38 | 40 | 42 | 40 | 36 | 40 | 40 | 35.80                           |
|                                       | Average "T2" : 40.4      Comp. Strength: 41.49 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT<br>BEAM (B B1)<br>FACE A     | 34                                                    | 32 | 28 | 28 | 30 | 30 | 34 | 30 | 30 | 28 | 29.09                           |
|                                       | Average "T1" : 30.4      Comp. Strength: 24.62 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT<br>BEAM (B B-1)<br>FACE B    | 38                                                    | 34 | 40 | 34 | 36 | 34 | 30 | 34 | 38 | 40 | 29.09                           |
|                                       | Average "T2" : 35.8      Comp. Strength: 33.55 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| TULIP BUILDING<br>TEST LOCATION         | REBOUND HAMMER TEST READING<br>HORIZONTALLY                           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-----------------------------------------|-----------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| GROUND FLOOR<br>COLUMN (GF C-15) FACE A | 46                                                                    | 50 | 46 | 46 | 46 | 40 | 44 | 40 | 52 | 50 | 48.56                           |
|                                         | Average "T1" : 46                      Comp. Strength: 51.01 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>COLUMN (GF C-15) FACE B | 42                                                                    | 40 | 44 | 46 | 46 | 44 | 44 | 42 | 42 | 40 | 48.56                           |
|                                         | Average "T2" : 43                      Comp. Strength: 46.10 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>BEAM (GF B-2) FACE A    | 40                                                                    | 48 | 42 | 42 | 48 | 38 | 48 | 50 | 44 | 40 | 48.41                           |
|                                         | Average "T1" : 44                      Comp. Strength: 47.57 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>BEAM (GF B-2) FACE B    | 44                                                                    | 42 | 46 | 50 | 46 | 42 | 42 | 44 | 46 | 46 | 48.41                           |
|                                         | Average "T2" : 44.8                      Comp. Strength: 49.24 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TULIP BUILDING<br>TEST LOCATION            | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| FIRST FLOOR<br>COLUMN (F1 C-<br>34) FACE A | 46                                                    | 42 | 40 | 38 | 38 | 48 | 42 | 44 | 42 | 44 | 47.62                           |
|                                            | Average "T1" : 42.4      Comp. Strength: 45.22 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FIRST FLOOR<br>COLUMN (F1 C-<br>34) FACE B | 42                                                    | 48 | 44 | 48 | 46 | 48 | 42 | 50 | 42 | 42 | 47.62                           |
|                                            | Average "T2" : 45.2      Comp. Strength: 50.01 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FIRST FLOOR<br>BEAM (F1 B3)<br>FACE A      | 34                                                    | 32 | 34 | 32 | 32 | 34 | 30 | 32 | 36 | 32 | 31.17                           |
|                                            | Average "T1" : 32.8      Comp. Strength: 28.64 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FIRST FLOOR<br>BEAM (F1 B3)<br>FACE B      | 36                                                    | 36 | 36 | 36 | 30 | 33 | 36 | 36 | 40 | 40 | 31.17                           |
|                                            | Average "T2" : 35.9      Comp. Strength: 33.69 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| TULIP BUILDING<br>TEST LOCATION             | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|---------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| SECOND FLOOR<br>COLUMN (F2 C-<br>29) FACE A | 42                                                    | 42 | 48 | 42 | 50 | 38 | 44 | 42 | 44 | 36 | 44.24                           |
|                                             | Average "T1" : 42.8      Comp. Strength: 45.81 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SECOND FLOOR<br>COLUMN (F2 C-<br>29) FACE B | 38                                                    | 44 | 40 | 44 | 44 | 40 | 42 | 40 | 40 | 38 | 44.24                           |
|                                             | Average "T2" : 41      Comp. Strength: 42.67 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| SECOND FLOOR<br>BEAM (F2 B-4)<br>FACE A     | 48                                                    | 40 | 42 | 40 | 36 | 40 | 38 | 42 | 40 | 42 | 41.50                           |
|                                             | Average "T1" : 40.8      Comp. Strength: 42.28 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SECOND FLOOR<br>BEAM (F2 B-4)<br>FACE B     | 42                                                    | 40 | 36 | 40 | 42 | 38 | 40 | 44 | 42 | 36 | 41.50                           |
|                                             | Average "T2" : 40      Comp. Strength: 40.71 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TULIP BUILDING<br>TEST LOCATION            | REBOUND HAMMER TEST READING<br>HORIZONTALLY                            |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------|------------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| THIRD FLOOR<br>COLUMN (F3 C-<br>57) FACE A | 46                                                                     | 48 | 44 | 50 | 50 | 52 | 42 | 48 | 42 | 40 | 49.35                           |
|                                            | Average "T1" :            46.2            Comp. Strength: 52.00 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRD FLOOR<br>COLUMN (F3 C-<br>57) FACE B | 54                                                                     | 44 | 42 | 40 | 42 | 40 | 42 | 44 | 46 | 40 | 49.35                           |
|                                            | Average "T2" :            43.4            Comp. Strength: 46.69 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRD FLOOR<br>BEAM (F3 B-5)<br>FACE A     | 38                                                                     | 32 | 34 | 38 | 34 | 34 | 42 | 34 | 36 | 40 | 39.53                           |
|                                            | Average "T1" :            36.2            Comp. Strength: 34.13 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRD FLOOR<br>BEAM (F3 B-5)<br>FACE B     | 42                                                                     | 40 | 44 | 42 | 40 | 40 | 44 | 42 | 42 | 46 | 39.53                           |
|                                            | Average "T2" :            42.2            Comp. Strength: 44.92 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| TULIP BUILDING<br>TEST LOCATION             | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|---------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| FOURTH FLOOR<br>COLUMN (F4 C-<br>78) FACE A | 36                                                    | 42 | 36 | 38 | 42 | 40 | 44 | 40 | 38 | 38 | 38.16                           |
|                                             | Average "T1" : 39.4      Comp. Strength: 39.82 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTH FLOOR<br>COLUMN (F4 C-<br>78) FACE B | 32                                                    | 32 | 36 | 46 | 40 | 42 | 36 | 38 | 38 | 36 | 38.16                           |
|                                             | Average "T2" : 37.6      Comp. Strength: 36.49 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTH FLOOR<br>BEAM (F4 B-6)<br>FACE A     | 34                                                    | 32 | 34 | 36 | 32 | 34 | 34 | 36 | 34 | 32 | 29.38                           |
|                                             | Average "T1" : 33.8      Comp. Strength: 30.11 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTH FLOOR<br>BEAM (F4 B-6)<br>FACE B     | 32                                                    | 32 | 34 | 32 | 30 | 36 | 30 | 36 | 30 | 36 | 29.38                           |
|                                             | Average "T2" : 32.8      Comp. Strength: 28.64 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TULIP BUILDING<br>TEST LOCATION           | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| FIFTH FLOOR<br>COLUMN (F5 C-82)<br>FACE A | 34                                                    | 36 | 34 | 32 | 32 | 32 | 32 | 34 | 34 | 38 | 30.46                           |
|                                           | Average "T1" : 33.8      Comp. Strength: 30.11 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FIFTH FLOOR<br>COLUMN (F5 C-82)<br>FACE B | 38                                                    | 32 | 32 | 34 | 34 | 36 | 32 | 32 | 32 | 40 | 30.46                           |
|                                           | Average "T2" : 34.2      Comp. Strength: 30.80 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FIFTH FLOOR<br>BEAM (F5 B7)<br>FACE A     | 30                                                    | 32 | 38 | 34 | 34 | 32 | 36 | 34 | 34 | 38 | 30.31                           |
|                                           | Average "T1" : 34.2      Comp. Strength: 30.80 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FIFTH FLOOR<br>BEAM (F5 B7)<br>FACE B     | 36                                                    | 30 | 32 | 36 | 36 | 34 | 36 | 30 | 32 | 34 | 30.31                           |
|                                           | Average "T2" : 33.6      Comp. Strength: 29.82 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| TULIP BUILDING<br>TEST LOCATION            | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| SIXTH FLOOR<br>COLUMN (F6 C-<br>68) FACE A | 40                                                    | 36 | 32 | 32 | 42 | 36 | 42 | 38 | 38 | 40 | 34.73                           |
|                                            | Average "T1" : 37.6      Comp. Strength: 36.49 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SIXTH FLOOR<br>COLUMN (F6 C-<br>68) FACE B | 36                                                    | 32 | 40 | 36 | 34 | 32 | 40 | 36 | 34 | 34 | 34.73                           |
|                                            | Average "T2" : 35.4      Comp. Strength: 32.96 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SIXTH FLOOR<br>BEAM (F6 B-8)<br>FACE A     | 36                                                    | 34 | 34 | 32 | 32 | 36 | 36 | 40 | 32 | 38 | 34.63                           |
|                                            | Average "T1" : 35      Comp. Strength: 32.37 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| SIXTH FLOOR<br>BEAM (F6 B-8)<br>FACE B     | 42                                                    | 40 | 34 | 34 | 36 | 40 | 38 | 42 | 38 | 34 | 34.63                           |
|                                            | Average "T2" : 37.8      Comp. Strength: 36.88 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TULIP BUILDING<br>TEST LOCATION              | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|----------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| SEVENTH FLOOR<br>COLUMN (F7 C-<br>95) FACE A | 32                                                    | 36 | 30 | 30 | 28 | 30 | 32 | 30 | 28 | 34 | 24.91                           |
|                                              | Average "T1" : 31      Comp. Strength: 25.50 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| SEVENTH FLOOR<br>COLUMN (F7 C-<br>95) FACE B | 30                                                    | 28 | 28 | 30 | 30 | 30 | 36 | 28 | 30 | 32 | 24.91                           |
|                                              | Average "T2" : 30.2      Comp. Strength: 24.32 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SEVENTH FLOOR<br>BEAM (F7 B-9)<br>FACE A     | 34                                                    | 30 | 34 | 34 | 36 | 32 | 34 | 34 | 38 | 38 | 32.08                           |
|                                              | Average "T1" : 34.4      Comp. Strength: 31.19 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SEVENTH FLOOR<br>BEAM (F7 B-9)<br>FACE B     | 34                                                    | 36 | 34 | 32 | 38 | 40 | 34 | 34 | 42 | 30 | 32.08                           |
|                                              | Average "T2" : 35.4      Comp. Strength: 32.96 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| TULIP BUILDING<br>TEST LOCATION             | REBOUND HAMMER TEST READING<br>HORIZONTALLY                              |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|---------------------------------------------|--------------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| EIGHTH FLOOR<br>COLUMN (F8 C-<br>86) FACE A | 42                                                                       | 42 | 40 | 46 | 44 | 42 | 6  | 42 | 44 | 42 | 41.74                           |
|                                             | Average "T1" : 39                      Comp. Strength: 39.24    N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| EIGHTH FLOOR<br>COLUMN (F8 C-<br>86) FACE B | 40                                                                       | 40 | 40 | 44 | 42 | 42 | 42 | 44 | 42 | 42 | 41.74                           |
|                                             | Average "T2" : 41.8                      Comp. Strength: 44.24    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| EIGHTH FLOOR<br>BEAM (F8 B-10)<br>FACE A    | 33                                                                       | 36 | 38 | 40 | 34 | 34 | 40 | 38 | 38 | 36 | 35.29                           |
|                                             |                                                                          |    |    |    |    |    |    |    |    |    |                                 |
|                                             | Average "T1" : 36.7                      Comp. Strength: 34.87    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| EIGHTH FLOOR<br>BEAM-(F8 B-10)<br>FACE B    | 38                                                                       | 32 | 32 | 38 | 36 | 38 | 38 | 40 | 42 | 38 | 35.29                           |
|                                             | Average "T2" : 37.2                      Comp. Strength: 35.70    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TULIP BUILDING<br>TEST LOCATION            | REBOUND HAMMER TEST READING<br>HORIZONTALLY                           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------|-----------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| NINTH FLOOR<br>COLUMN (F9 C-<br>96) FACE A | 38                                                                    | 40 | 42 | 38 | 34 | 40 | 44 | 38 | 36 | 40 | 38.46                           |
|                                            | Average "T1" : 39                      Comp. Strength: 39.24 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| NINTH FLOOR<br>COLUMN (F9 C-<br>96) FACE B | 34                                                                    | 36 | 44 | 40 | 40 | 40 | 38 | 34 | 40 | 36 | 38.46                           |
|                                            | Average "T2" : 38.2                      Comp. Strength: 37.67 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| NINTH FLOOR<br>BEAM (F9 B-11)<br>FACE A    | 34                                                                    | 36 | 34 | 38 | 34 | 38 | 34 | 42 | 40 | 38 | 33.99                           |
|                                            | Average "T1" : 36.8                      Comp. Strength: 35.02 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| NINTH FLOOR<br>BEAM (F9 B-11)<br>FACE B    | 34                                                                    | 28 | 30 | 34 | 38 | 42 | 40 | 34 | 36 | 38 | 33.99                           |
|                                            | Average "T2" : 35.4                      Comp. Strength: 32.96 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| TULIP BUILDING<br>TEST LOCATION           | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| TENTH FLOOR<br>COLUMN (F10<br>C99) FACE A | 32                                                    | 36 | 36 | 34 | 32 | 30 | 30 | 38 | 40 | 36 | 34.04                           |
|                                           | Average "T1" : 34.4      Comp. Strength: 31.19 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TENTH FLOOR<br>COLUMN (F10<br>C99) FACE B | 38                                                    | 46 | 40 | 32 | 36 | 38 | 40 | 32 | 36 | 40 | 35.90                           |
|                                           | Average "T2" : 37.8      Comp. Strength: 36.88 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TENTH FLOOR<br>BEAM (F10 B12)<br>FACE A   | 44                                                    | 38 | 32 | 36 | 40 | 34 | 40 | 34 | 38 | 40 | 35.90                           |
|                                           | Average "T1" : 37.6      Comp. Strength: 36.49 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TENTH FLOOR<br>BEAM (F10 B12)<br>FACE B   | 36                                                    | 34 | 40 | 34 | 36 | 36 | 34 | 40 | 38 | 42 | 35.90                           |
|                                           | Average "T2" : 37      Comp. Strength: 35.31 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TULIP BUILDING<br>TEST LOCATION                  | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| ELEVENTH<br>FLOOR COLUMN<br>(F11 C107) FACE<br>A | 34                                                    | 32 | 32 | 30 | 32 | 30 | 30 | 30 | 42 | 40 | 28.94                           |
|                                                  | Average "T1" : 33.2      Comp. Strength: 29.23 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| ELEVENTH<br>FLOOR COLUMN<br>(F11 C107)<br>FACE B | 32                                                    | 32 | 30 | 36 | 34 | 30 | 32 | 32 | 32 | 38 | 28.94                           |
|                                                  | Average "T2" : 32.8      Comp. Strength: 28.64 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| ELEVENTH<br>FLOOR BEAM<br>(F11 B13)<br>FACE A    | 36                                                    | 38 | 34 | 38 | 32 | 34 | 36 | 40 | 40 | 42 | 36.69                           |
|                                                  | Average "T1" : 37      Comp. Strength: 35.31 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| ELEVENTH<br>FLOOR BEAM<br>(F11 B13)<br>FACE B    | 30                                                    | 40 | 40 | 42 | 36 | 38 | 38 | 40 | 38 | 42 | 36.69                           |
|                                                  | Average "T2" : 38.4      Comp. Strength: 38.06 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| TULIP BUILDING<br>TEST LOCATION             | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|---------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| TWELFTH FLOOR<br>COLUMN (F12<br>C56) FACE A | 40                                                    | 52 | 50 | 40 | 46 | 40 | 52 | 40 | 40 | 42 | 45.78                           |
|                                             | Average "T1" : 44.2      Comp. Strength: 48.10 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TWELFTH FLOOR<br>COLUMN (F12<br>C56) FACE B | 44                                                    | 40 | 40 | 40 | 40 | 42 | 38 | 42 | 40 | 48 | 45.78                           |
|                                             | Average "T2" : 41.4      Comp. Strength: 43.45 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TWELFTH FLOOR<br>BEAM (F12 B14)<br>FACE A   | 34                                                    | 36 | 36 | 36 | 38 | 36 | 38 | 36 | 36 | 38 | 33.01                           |
|                                             | Average "T1" : 36.4      Comp. Strength: 34.43 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TWELFTH FLOOR<br>BEAM (F12 B14)<br>FACE B   | 32                                                    | 34 | 36 | 32 | 34 | 34 | 36 | 36 | 36 | 36 | 33.01                           |
|                                             | Average "T2" : 34.6      Comp. Strength: 31.58 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TULIP BUILDING<br>TEST LOCATION                           | REBOUND HAMMER TEST READING<br>HORIZONTALLY                           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-----------------------------------------------------------|-----------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| THIRTEENTH<br>FLOOR COLUMN<br>(F13 C47)<br>FACE A         | 36                                                                    | 40 | 36 | 34 | 34 | 40 | 38 | 32 | 40 | 40 | 35.02                           |
|                                                           | Average "T1" : 37                      Comp. Strength: 35.31 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| THIRTEENTH<br>FLOOR COLUMN<br>(F13 C47)<br>FACE B         | 36                                                                    | 38 | 36 | 32 | 40 | 38 | 36 | 36 | 40 | 34 | 35.02                           |
|                                                           | Average "T2" : 36.6                      Comp. Strength: 34.72 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRTEENTH<br>FLOOR BEAM (F13<br>B15)              FACE A | 32                                                                    | 44 | 38 | 42 | 38 | 38 | 40 | 38 | 38 | 38 | 36.44                           |
|                                                           | Average "T1" : 38.6                      Comp. Strength: 38.45 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRTEENTH<br>FLOOR BEAM<br>(F13 B15)<br>FACE B           | 40                                                                    | 36 | 32 | 36 | 34 | 34 | 32 | 42 | 38 | 40 | 36.44                           |
|                                                           | Average "T2" : 36.4                      Comp. Strength: 34.43 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| TULIP BUILDING<br>TEST LOCATION                   | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|---------------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| FOURTEENTH<br>FLOOR COLUMN<br>(F14 C13)<br>FACE A | 36                                                    | 38 | 40 | 38 | 40 | 34 | 36 | 32 | 40 | 34 | 35.36                           |
|                                                   | Average "T1" : 36.8      Comp. Strength: 35.02 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTEENTH<br>FLOOR COLUMN<br>(F14 C13)<br>FACE B | 38                                                    | 38 | 34 | 40 | 36 | 36 | 40 | 32 | 40 | 38 | 35.36                           |
|                                                   | Average "T2" : 37.2      Comp. Strength: 35.70 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTEENTH<br>FLOOR BEAM<br>(F14 B16)<br>FACE A   | 30                                                    | 28 | 26 | 24 | 26 | 22 | 28 | 30 | 28 | 28 | 18.74                           |
|                                                   | Average "T1" : 27      Comp. Strength: 19.62 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| FOURTEENTH<br>FLOOR BEAM (F14<br>B16)<br>FACE B   | 24                                                    | 26 | 26 | 30 | 24 | 26 | 24 | 24 | 28 | 26 | 18.74                           |
|                                                   | Average "T2" : 25.8      Comp. Strength: 17.85 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## IRIS BUILDING

| IRIS BUILDING<br>TEST LOCATION        | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|---------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| BASEMENT<br>COLUMN (B C-19)<br>FACE A | 38                                                    | 38 | 34 | 42 | 40 | 40 | 38 | 42 | 44 | 48 | 41.10                           |
|                                       | Average "T1" : 40.4      Comp. Strength: 41.49 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT<br>COLUMN (B C-19)<br>FACE B | 40                                                    | 40 | 38 | 40 | 42 | 40 | 38 | 40 | 40 | 42 |                                 |
|                                       | Average "T2" : 40      Comp. Strength: 40.71 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT<br>BEAM (B B-1)<br>FACE A    | 42                                                    | 40 | 38 | 44 | 46 | 44 | 42 | 38 | 40 | 50 | 44.73                           |
|                                       | Average "T1" : 42.4      Comp. Strength: 45.22 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT<br>BEAM (B B-1)<br>FACE B    | 40                                                    | 40 | 42 | 42 | 48 | 40 | 44 | 40 | 40 | 42 |                                 |
|                                       | Average "T2" : 41.8      Comp. Strength: 44.24 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| IRIS BUILDING<br>TEST LOCATION            | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| GROUND FLOOR<br>COLUMN (GF C-7)<br>FACE A | 46                                                    | 42 | 40 | 42 | 40 | 42 | 42 | 42 | 38 | 42 | 45.13                           |
|                                           | Average "T1" : 41.6      Comp. Strength: 43.85 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>COLUMN (GF C-7)<br>FACE B | 50                                                    | 42 | 42 | 38 | 44 | 46 | 46 | 46 | 40 | 38 | 45.13                           |
|                                           | Average "T2" : 43.2      Comp. Strength: 46.40 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>BEAM (GF B-2)<br>FACE A   | 46                                                    | 48 | 48 | 50 | 52 | 44 | 44 | 48 | 50 | 46 | 53.31                           |
|                                           | Average "T1" : 47.6      Comp. Strength: 54.56 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>BEAM (GF B-2)<br>FACE B   | 44                                                    | 46 | 50 | 50 | 46 | 46 | 48 | 46 | 44 | 44 | 53.31                           |
|                                           | Average "T2" : 46.4      Comp. Strength: 52.06 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| IRIS BUILDING<br>TEST LOCATION             | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| FIRST FLOOR<br>COLUMN (F1 C-<br>20) FACE A | 34                                                    | 32 | 32 | 32 | 30 | 32 | 36 | 34 | 40 | 34 | 36.84                           |
|                                            | Average "T1" : 33.6      Comp. Strength: 29.82 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FIRST FLOOR<br>COLUMN (F1 C-<br>20) FACE B | 40                                                    | 48 | 32 | 42 | 38 | 42 | 40 | 38 | 48 | 48 |                                 |
|                                            | Average "T2" : 41.6      Comp. Strength: 43.85 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FIRST FLOOR<br>BEAM (F1 B-3)<br>FACE A     | 38                                                    | 38 | 36 | 36 | 42 | 38 | 48 | 36 | 38 | 40 | 41.35                           |
|                                            | Average "T1" : 39      Comp. Strength: 39.24 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| FIRST FLOOR<br>BEAM (F1 B-3)<br>FACE B     | 42                                                    | 42 | 44 | 40 | 38 | 42 | 38 | 34 | 50 | 44 |                                 |
|                                            | Average "T2" : 41.4      Comp. Strength: 43.45 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| IRIS BUILDING<br>TEST LOCATION              | REBOUND HAMMER TEST READING<br>HORIZONTALLY                            |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|---------------------------------------------|------------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| SECOND FLOOR<br>COLUMN (F2 C-<br>73) FACE A | 46                                                                     | 40 | 42 | 42 | 36 | 44 | 42 | 48 | 46 | 50 | 43.70                           |
|                                             | Average "T1" :            43.6            Comp. Strength: 46.98 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SECOND FLOOR<br>COLUMN (F2 C-<br>73) FACE B | 42                                                                     | 40 | 36 | 42 | 36 | 36 | 46 | 40 | 38 | 42 |                                 |
|                                             | Average "T2" :            39.8            Comp. Strength: 40.41 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SECOND FLOOR<br>BEAM (F2 B-4)<br>FACE A     | 38                                                                     | 34 | 34 | 38 | 32 | 34 | 34 | 38 | 40 | 38 | 37.13                           |
|                                             | Average "T1" :            36            Comp. Strength: 33.84 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| SECOND FLOOR<br>BEAM (F2 B-4)<br>FACE B     | 38                                                                     | 38 | 42 | 38 | 38 | 40 | 44 | 44 | 38 | 38 |                                 |
|                                             | Average "T2" :            39.8            Comp. Strength: 40.41 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| IRIS BUILDING<br>TEST LOCATION             | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| THIRD FLOOR<br>COLUMN (F3 C-<br>47) FACE A | 32                                                    | 40 | 38 | 38 | 40 | 38 | 36 | 34 | 36 | 42 | 40.96                           |
|                                            | Average "T1" : 37.4      Comp. Strength: 36.10 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRD FLOOR<br>COLUMN (F3 C-<br>47) FACE B | 42                                                    | 40 | 44 | 44 | 44 | 42 | 48 | 36 | 40 | 48 | 40.96                           |
|                                            | Average "T2" : 42.8      Comp. Strength: 45.81 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRD FLOOR<br>BEAM (F3 B-5)<br>FACE A     | 34                                                    | 44 | 40 | 38 | 36 | 42 | 36 | 36 | 38 | 40 | 38.80                           |
|                                            | Average "T1" : 38.4      Comp. Strength: 38.06 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRD FLOOR<br>BEAM (F3 B-5)<br>FACE B     | 42                                                    | 38 | 40 | 40 | 36 | 42 | 38 | 42 | 40 | 34 | 38.80                           |
|                                            | Average "T2" : 39.2      Comp. Strength: 39.53 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| IRIS BUILDING<br>TEST LOCATION              | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|---------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| FOURTH FLOOR<br>COLUMN (F4 C-<br>60) FACE A | 40                                                    | 40 | 36 | 42 | 40 | 46 | 42 | 40 | 42 | 38 | 47.96                           |
|                                             | Average "T1" : 40.6      Comp. Strength: 41.88 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTH FLOOR<br>COLUMN (F4 C-<br>60) FACE B | 52                                                    | 42 | 50 | 48 | 46 | 46 | 44 | 48 | 52 | 46 | 47.96                           |
|                                             | Average "T2" : 47.4      Comp. Strength: 54.03 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTH FLOOR<br>BEAM (F4 B-6)<br>FACE A     | 40                                                    | 46 | 44 | 40 | 40 | 38 | 48 | 36 | 38 | 38 | 39.98                           |
|                                             | Average "T1" : 40.8      Comp. Strength: 42.28 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTH FLOOR<br>BEAM (F4 B-6)<br>FACE B     | 36                                                    | 40 | 36 | 36 | 32 | 40 | 34 | 42 | 40 | 46 | 39.98                           |
|                                             | Average "T2" : 38.2      Comp. Strength: 37.67 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| IRIS BUILDING<br>TEST LOCATION             | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| FIFTH FLOOR<br>COLUMN (F5 C-<br>67) FACE A | 38                                                    | 40 | 42 | 44 | 42 | 42 | 40 | 46 | 44 | 44 | 45.07                           |
|                                            | Average "T1" : 42.2      Comp. Strength: 44.92 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FIFTH FLOOR<br>COLUMN (F5 C-<br>67) FACE B | 42                                                    | 42 | 44 | 44 | 42 | 40 | 42 | 42 | 42 | 44 | 38.94                           |
|                                            | Average "T2" : 42.4      Comp. Strength: 45.22 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FIFTH FLOOR<br>BEAM (F5 B-7)<br>FACE A     | 38                                                    | 44 | 42 | 30 | 42 | 40 | 32 | 42 | 40 | 44 | 38.94                           |
|                                            | Average "T1" : 39.4      Comp. Strength: 39.82 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FIFTH FLOOR<br>BEAM (F5-B7)<br>FACE B      | 32                                                    | 34 | 40 | 42 | 40 | 38 | 40 | 40 | 40 | 38 | 38.06                           |
|                                            | Average "T2" : 38.4      Comp. Strength: 38.06 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| IRIS BUILDING<br>TEST LOCATION             | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| SIXTH FLOOR<br>COLUMN (F6 C-<br>70) FACE A | 32                                                    | 34 | 34 | 32 | 38 | 36 | 36 | 34 | 36 | 44 | 31.39                           |
|                                            | Average "T1" : 35.6      Comp. Strength: 33.25 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SIXTH FLOOR<br>COLUMN (F6 C-<br>70) FACE B | 34                                                    | 36 | 34 | 32 | 36 | 30 | 30 | 30 | 38 | 34 | 32.03                           |
|                                            | Average "T2" : 33.4      Comp. Strength: 29.52 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SIXTH FLOOR<br>BEAM (F6 B-8)<br>FACE A     | 32                                                    | 32 | 38 | 32 | 34 | 36 | 42 | 30 | 32 | 34 | 32.03                           |
|                                            | Average "T1" : 34.2      Comp. Strength: 30.80 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SIXTH FLOOR<br>BEAM (F6 B-8)<br>FACE B     | 34                                                    | 38 | 38 | 36 | 34 | 34 | 40 | 34 | 34 | 34 | 32.03                           |
|                                            | Average "T2" : 35.6      Comp. Strength: 33.25 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| IRIS BUILDING<br>TEST LOCATION               | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|----------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| SEVENTH FLOOR<br>COLUMN (F7 C-<br>51) FACE A | 30                                                    | 36 | 34 | 34 | 32 | 40 | 38 | 38 | 44 | 32 | 36.84                           |
|                                              | Average "T1" : 35.8      Comp. Strength: 33.55 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SEVENTH FLOOR<br>COLUMN (F7 C51)<br>FACE B   | 38                                                    | 36 | 36 | 42 | 44 | 40 | 40 | 40 | 42 | 38 | 36.84                           |
|                                              | Average "T2" : 39.6      Comp. Strength: 40.12 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SEVENTH FLOOR<br>BEAM (F7 B-9)<br>FACE A     | 42                                                    | 42 | 32 | 40 | 44 | 40 | 38 | 38 | 38 | 40 | 38.55                           |
|                                              | Average "T1" : 39.4      Comp. Strength: 39.82 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SEVENTH FLOOR<br>BEAM (F7 B-9)<br>FACE B     | 38                                                    | 36 | 38 | 40 | 38 | 38 | 36 | 34 | 48 | 34 | 38.55                           |
|                                              | Average "T2" : 38      Comp. Strength: 37.27 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |

| IRIS BUILDING<br>TEST LOCATION          | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-----------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| EIGHTH FLOOR<br>COLUMN (F8 C-49) FACE A | 30                                                    | 30 | 30 | 32 | 32 | 30 | 30 | 32 | 30 | 28 | 25.65                           |
|                                         | Average "T1" : 30.4      Comp. Strength: 24.62 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| EIGHTH FLOOR<br>COLUMN (F8 C-49) FACE B | 30                                                    | 32 | 32 | 30 | 32 | 30 | 32 | 32 | 36 | 30 | 25.65                           |
|                                         | Average "T2" : 31.6      Comp. Strength: 26.68 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| EIGHTH FLOOR<br>BEAM (F8 B-10) FACE A   | 32                                                    | 32 | 30 | 30 | 32 | 28 | 32 | 30 | 32 | 32 | 26.63                           |
|                                         | Average "T1" : 31      Comp. Strength: 25.50 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| EIGHTH FLOOR<br>BEAM (F8 B-10) FACE B   | 32                                                    | 32 | 32 | 36 | 32 | 34 | 30 | 30 | 34 | 30 | 26.63                           |
|                                         | Average "T2" : 32.2      Comp. Strength: 27.76 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| IRIS BUILDING<br>TEST LOCATION         | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|----------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| NINTH FLOOR<br>COLUMN (F9 C-31) FACE A | 30                                                    | 30 | 30 | 32 | 32 | 30 | 30 | 32 | 30 | 28 | 25.65                           |
|                                        | Average "T1" : 30.4      Comp. Strength: 24.62 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| NINTH FLOOR<br>COLUMN (F9 C-31) FACE B | 30                                                    | 32 | 32 | 30 | 32 | 30 | 32 | 32 | 36 | 30 | 25.65                           |
|                                        | Average "T2" : 31.6      Comp. Strength: 26.68 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| NINTH FLOOR<br>BEAM (F9 B-11) FACE A   | 38                                                    | 36 | 38 | 40 | 48 | 36 | 42 | 38 | 38 | 40 | 39.68                           |
|                                        | Average "T1" : 39.4      Comp. Strength: 39.82 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| NINTH FLOOR<br>BEAM (F9 B-11) FACE B   | 40                                                    | 36 | 48 | 36 | 40 | 38 | 34 | 40 | 42 | 38 | 39.68                           |
|                                        | Average "T2" : 39.2      Comp. Strength: 39.53 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| IRIS BUILDING<br>TEST LOCATION              | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|---------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| TENTH FLOOR<br>COLUMN (F10 C-<br>36) FACE A | 32                                                    | 30 | 32 | 34 | 32 | 34 | 32 | 32 | 36 | 34 | 30.51                           |
|                                             | Average "T1" : 32.8      Comp. Strength: 28.64 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TENTH FLOOR<br>COLUMN (F10 C-<br>36) FACE B | 34                                                    | 30 | 32 | 38 | 32 | 34 | 36 | 38 | 44 | 32 | 30.51                           |
|                                             | Average "T2" : 35      Comp. Strength: 32.37 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| TENTH FLOOR<br>BEAM (F10 B-12)<br>FACE A    | 32                                                    | 40 | 38 | 38 | 34 | 40 | 38 | 38 | 36 | 40 | 37.28                           |
|                                             | Average "T1" : 37.4      Comp. Strength: 36.10 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TENTH FLOOR<br>BEAM (F10 B-12)<br>FACE B    | 36                                                    | 34 | 40 | 40 | 38 | 42 | 36 | 40 | 36 | 44 | 37.28                           |
|                                             | Average "T2" : 38.6      Comp. Strength: 38.45 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| IRIS BUILDING<br>TEST LOCATION                | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-----------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| ELEVENTH<br>FLOOR COLUMN<br>(F11 C-25) FACE A | 38                                                    | 38 | 38 | 36 | 36 | 34 | 30 | 34 | 36 | 38 | 34.29                           |
|                                               | Average "T1" : 35.8      Comp. Strength: 33.55 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| ELEVENTH<br>FLOOR COLUMN<br>(F11 C-25) FACE B | 34                                                    | 34 | 34 | 34 | 44 | 36 | 38 | 40 | 36 | 38 | 38.30                           |
|                                               | Average "T2" : 36.8      Comp. Strength: 35.02 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| ELEVENTH<br>FLOOR BEAM<br>(F11 B-13) FACE A   | 40                                                    | 42 | 44 | 36 | 48 | 38 | 40 | 40 | 40 | 38 | 38.30                           |
|                                               | Average "T1" : 40.6      Comp. Strength: 41.88 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| ELEVENTH<br>FLOOR BEAM<br>(F11 B-13) FACE B   | 36                                                    | 36 | 34 | 36 | 38 | 38 | 38 | 32 | 38 | 40 | 38.30                           |
|                                               | Average "T2" : 36.6      Comp. Strength: 34.72 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| IRIS BUILDING<br>TEST LOCATION               | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|----------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| TWELFTH FLOOR<br>COLUMN (F12 C-<br>9) FACE A | 30                                                    | 32 | 36 | 32 | 32 | 28 | 30 | 30 | 28 | 28 | 26.63                           |
|                                              | Average "T1" : 30.6      Comp. Strength: 24.91 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TWELFTH FLOOR<br>COLUMN (F12 C-<br>9) FACE B | 34                                                    | 34 | 30 | 34 | 30 | 38 | 30 | 34 | 32 | 30 | 30.11                           |
|                                              | Average "T2" : 32.6      Comp. Strength: 28.35 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TWELFTH FLOOR<br>BEAM (F12 B-14)<br>FACE A   | 30                                                    | 38 | 32 | 34 | 38 | 32 | 34 | 34 | 34 | 32 | 30.11                           |
|                                              | Average "T1" : 33.8      Comp. Strength: 30.11 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TWELFTH FLOOR<br>BEAM (F12 B-14)<br>FACE B   | 36                                                    | 34 | 34 | 34 | 32 | 36 | 32 | 36 | 34 | 30 | 30.11                           |
|                                              | Average "T2" : 33.8      Comp. Strength: 30.11 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| IRIS BUILDING<br>TEST LOCATION                  | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-------------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| THIRTEENTH<br>FLOOR COLUMN<br>(F13 C-26) FACE A | 38                                                    | 38 | 38 | 36 | 32 | 42 | 40 | 38 | 38 | 38 | 38.50                           |
|                                                 | Average "T1" : 37.8      Comp. Strength: 36.88 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRTEENTH<br>FLOOR COLUMN<br>(F13 C-26) FACE B | 40                                                    | 40 | 38 | 38 | 42 | 38 | 40 | 40 | 40 | 40 | 38.50                           |
|                                                 | Average "T2" : 39.6      Comp. Strength: 40.12 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRTEENTH<br>FLOOR BEAM<br>(F13 B-15) FACE A   | 30                                                    | 32 | 32 | 34 | 32 | 30 | 30 | 34 | 30 | 34 | 28.15                           |
|                                                 | Average "T1" : 31.8      Comp. Strength: 27.07 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRTEENTH<br>FLOOR BEAM<br>(F13 B-15) FACE B   | 32                                                    | 32 | 34 | 32 | 34 | 34 | 34 | 34 | 36 | 30 | 28.15                           |
|                                                 | Average "T2" : 33.2      Comp. Strength: 29.23 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| IRIS BUILDING<br>TEST LOCATION                  | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-------------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| FOURTEENTH<br>FLOOR COLUMN<br>(F14 C-12) FACE A | 40                                                    | 34 | 34 | 30 | 34 | 32 | 34 | 32 | 32 | 32 | 27.37                           |
|                                                 | Average "T1" : 33.4      Comp. Strength: 29.52 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTEENTH<br>FLOOR COLUMN<br>(F14 C-12) FACE B | 32                                                    | 34 | 34 | 32 | 30 | 28 | 30 | 30 | 28 | 30 | 27.37                           |
|                                                 | Average "T2" : 30.8      Comp. Strength: 25.21 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTEENTH<br>FLOOR BEAM (F14<br>B-16) FACE A   | 42                                                    | 40 | 32 | 32 | 38 | 40 | 40 | 40 | 34 | 36 | 39.58                           |
|                                                 | Average "T1" : 37.4      Comp. Strength: 36.10 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTEENTH<br>FLOOR BEAM (F14<br>B-16) FACE B   | 40                                                    | 38 | 48 | 42 | 44 | 44 | 40 | 38 | 36 | 42 | 39.58                           |
|                                                 | Average "T2" : 41.2      Comp. Strength: 43.06 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## CASPIA BUILDING

| CASPIA BUILDING TEST LOCATION | REBOUND HAMMER TEST READING HORIZONTALLY                   |    |    |    |    |    |    |    |    |    | AVERAGE STRENGTH (N/mm^2) |
|-------------------------------|------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------|
| BASEMENT COLUMN B C-69 FACE A | 40                                                         | 40 | 42 | 50 | 40 | 40 | 44 | 36 | 40 | 44 | 42.87                     |
|                               | Average "T1" : 41.6      Comp. Strength: 43.85      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| BASEMENT COLUMN B C-69 FACE B | 46                                                         | 38 | 40 | 46 | 38 | 38 | 38 | 40 | 42 | 40 | 43.85                     |
|                               | Average "T2" : 40.6      Comp. Strength: 41.88      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| BASEMENT BEAM B B-1 FACE A    | 46                                                         | 42 | 46 | 40 | 44 | 42 | 42 | 46 | 46 | 42 | 43.85                     |
|                               | Average "T1" : 43.6      Comp. Strength: 46.98      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| BASEMENT BEAM B B-1 FACE B    | 40                                                         | 44 | 40 | 38 | 42 | 40 | 38 | 38 | 40 | 40 | 40.71                     |
|                               | Average "T2" : 40      Comp. Strength: 40.71      N/mm^2   |    |    |    |    |    |    |    |    |    |                           |

| CASPIA BUILDING TEST LOCATION        | REBOUND HAMMER TEST READING HORIZONTALLY                                 |    |    |    |    |    |    |    |    |    | AVERAGE STRENGTH (N/mm^2) |
|--------------------------------------|--------------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------|
| GROUND FLOOR COLUMN (GF C-74) FACE A | 44                                                                       | 42 | 40 | 42 | 42 | 40 | 40 | 40 | 40 | 40 | 41.69                     |
|                                      | Average "T1" : 41                      Comp. Strength: 42.67    N/mm^2   |    |    |    |    |    |    |    |    |    |                           |
| GROUND FLOOR COLUMN (GF C-74) FACE B | 40                                                                       | 40 | 40 | 40 | 36 | 44 | 40 | 42 | 42 | 36 | 41.69                     |
|                                      | Average "T2" : 40                      Comp. Strength: 40.71    N/mm^2   |    |    |    |    |    |    |    |    |    |                           |
| GROUND FLOOR BEAM (GF B-2) FACE A    | 40                                                                       | 46 | 46 | 42 | 42 | 46 | 42 | 44 | 44 | 46 | 47.69                     |
|                                      | Average "T1" : 43.8                      Comp. Strength: 47.28    N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| GROUND FLOOR BEAM (GF B-2) FACE B    | 44                                                                       | 38 | 42 | 42 | 44 | 46 | 46 | 48 | 44 | 48 | 47.69                     |
|                                      | Average "T2" : 44.2                      Comp. Strength: 48.10    N/mm^2 |    |    |    |    |    |    |    |    |    |                           |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| CASPIA BUILDING TEST LOCATION       | REBOUND HAMMER TEST READING HORIZONTALLY |    |    |    |    |    |    |    |    |    | AVERAGE STRENGT H (N/mm^2) |
|-------------------------------------|------------------------------------------|----|----|----|----|----|----|----|----|----|----------------------------|
| FIRST FLOOR COLUMN (F1 C-80) FACE A | 34                                       | 34 | 46 | 34 | 34 | 34 | 36 | 40 | 42 | 44 | 46.90                      |
|                                     | Average "T1" : 37.8                      |    |    |    |    |    |    |    |    |    |                            |

| CASPIA BUILDING TEST LOCATION        | REBOUND HAMMER TEST READING HORIZONTALLY                   |    |    |    |    |    |    |    |    |    | AVERAGE STRENGTH (N/mm^2) |
|--------------------------------------|------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------|
| SECOND FLOOR COLUMN (F2 C-53) FACE A | 38                                                         | 40 | 38 | 38 | 38 | 36 | 40 | 36 | 36 | 34 | 38.80                     |
|                                      | Average "T1" : 37.4      Comp. Strength: 36.10      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| SECOND FLOOR COLUMN (F2 C-53) FACE B | 40                                                         | 38 | 42 | 38 | 42 | 38 | 46 | 42 | 38 | 40 | 38.80                     |
|                                      | Average "T2" : 40.4      Comp. Strength: 41.49      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| SECOND FLOOR BEAM (F2 B-4) FACE A    | 34                                                         | 40 | 42 | 36 | 36 | 42 | 36 | 36 | 38 | 36 | 38.31                     |
|                                      | Average "T1" : 37.6      Comp. Strength: 36.49      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| SECOND FLOOR BEAM (F2 B-4) FACE B    | 44                                                         | 40 | 32 | 40 | 38 | 46 | 40 | 38 | 38 | 40 | 38.31                     |
|                                      | Average "T2" : 39.6      Comp. Strength: 40.12      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| CASPIA BUILDING TEST LOCATION       | REBOUND HAMMER TEST READING HORIZONTALLY                                                   |    |    |    |    |    |    |    |    |    | AVERAGE STRENGTH (N/mm^2) |
|-------------------------------------|--------------------------------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------|
| THIRD FLOOR COLUMN (F3C-58) FACE A  | 42                                                                                         | 44 | 42 | 36 | 36 | 42 | 32 | 36 | 36 | 36 | 36.89                     |
|                                     | Average "T1" : 38.2                      Comp. Strength: 37.67                      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| THIRD FLOOR COLUMN (F3 C-58) FACE B | 36                                                                                         | 40 | 36 | 36 | 38 | 36 | 46 | 36 | 36 | 34 | 36.89                     |
|                                     | Average "T2" : 37.4                      Comp. Strength: 36.10                      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| THIRD FLOOR BEAM (F3 B-5) FACE A    | 40                                                                                         | 38 | 38 | 40 | 36 | 30 | 30 | 36 | 32 | 36 | 33.25                     |
|                                     | Average "T1" : 35.6                      Comp. Strength: 33.25                      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |

| CASPIA BUILDING TEST LOCATION        | REBOUND HAMMER TEST READING HORIZONTALLY                   |    |    |    |    |    |    |    |    |    | AVERAGE STRENGTH (N/mm^2) |
|--------------------------------------|------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------|
| FOURTH FLOOR COLUMN (F4 C-12) FACE A | 34                                                         | 34 | 32 | 40 | 32 | 30 | 36 | 38 | 36 | 34 | 33.64                     |
|                                      | Average "T1" : 34.6      Comp. Strength: 31.58      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| FOURTH FLOOR COLUMN (F4 C-12) FACE B | 40                                                         | 36 | 36 | 36 | 34 | 36 | 38 | 42 | 38 | 36 | 33.64                     |
|                                      | Average "T2" : 37.2      Comp. Strength: 35.70      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| FOURTH FLOOR BEAM (F4 B-6) FACE A    | 34                                                         | 34 | 30 | 30 | 32 | 34 | 34 | 30 | 32 | 34 | 30.80                     |
|                                      | Average "T1" : 32.4      Comp. Strength: 28.05      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| FOURTH FLOOR BEAM (F4 B-6) FACE B    | 32                                                         | 32 | 32 | 42 | 36 | 42 | 34 | 40 | 36 | 32 | 30.80                     |
|                                      | Average "T2" : 35.8      Comp. Strength: 33.55      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| CASPIA BUILDING TEST LOCATION       | REBOUND HAMMER TEST READING HORIZONTALLY                                                   |    |    |    |    |    |    |    |    |    | AVERAGE STRENGTH (N/mm^2) |
|-------------------------------------|--------------------------------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------|
| FIFTH FLOOR COLUMN (F5 C-21) FACE A | 26                                                                                         | 32 | 30 | 32 | 34 | 28 | 28 | 30 | 26 | 30 | 23.15                     |
|                                     | Average "T1" : 29.6                      Comp. Strength: 23.44                      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| FIFTH FLOOR COLUMN (F5 C-21) FACE B | 34                                                                                         | 32 | 32 | 32 | 28 | 24 | 26 | 22 | 28 | 34 |                           |
|                                     | Average "T2" : 29.2                      Comp. Strength: 22.85                      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| FIFTH FLOOR BEAM (F5 B-7) FACE A    | 40                                                                                         | 46 | 42 | 40 | 36 | 36 | 44 | 40 | 42 | 38 | 38.99                     |
|                                     | Average "T1" : 40.4                      Comp. Strength: 41.49                      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| FIFTH FLOOR BEAM (F5 B-7) FACE B    | 42                                                                                         | 44 | 36 | 38 | 38 | 32 | 32 | 38 | 42 | 34 |                           |
|                                     | Average "T2" : 37.6                      Comp. Strength: 36.49                      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |

| CASPIA BUILDING TEST LOCATION       | REBOUND HAMMER TEST READING HORIZONTALLY                                 |    |    |    |    |    |    |    |    |    | AVERAGE STRENGTH (N/mm^2) |
|-------------------------------------|--------------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------|
| SIXTH FLOOR COLUMN (F6 C-30) FACE A | 36                                                                       | 34 | 32 | 34 | 32 | 36 | 32 | 30 | 34 | 30 | 36.00                     |
|                                     | Average "T1" : 33                      Comp. Strength: 28.93    N/mm^2   |    |    |    |    |    |    |    |    |    |                           |
| SIXTH FLOOR COLUMN (F6C-30) FACE B  | 44                                                                       | 40 | 40 | 38 | 46 | 42 | 40 | 40 | 44 | 38 | 36.00                     |
|                                     | Average "T2" : 41.2                      Comp. Strength: 43.06    N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| SIXTH FLOOR BEAM (F6 B-8) FACE A    | 34                                                                       | 36 | 36 | 34 | 34 | 34 | 34 | 36 | 34 | 36 | 32.47                     |
|                                     | Average "T1" : 34.8                      Comp. Strength: 31.98    N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| SIXTH FLOOR BEAM (F6 B-8) FACE B    | 34                                                                       | 36 | 34 | 36 | 36 | 34 | 36 | 34 | 38 | 36 | 32.47                     |
|                                     | Average "T2" : 35.4                      Comp. Strength: 32.96    N/mm^2 |    |    |    |    |    |    |    |    |    |                           |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| CASPIA BUILDING TEST LOCATION         | REBOUND HAMMER TEST READING HORIZONTALLY                                   |    |    |    |    |    |    |    |    |    | AVERAGE STRENGTH (N/mm^2) |
|---------------------------------------|----------------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------|
| SEVENTH FLOOR COLUMN (F7 C-37) FACE A | 36                                                                         | 34 | 40 | 40 | 38 | 36 | 44 | 44 | 38 | 36 | 34.14                     |
|                                       | Average "T1" : 38.6                      Comp. Strength: 38.45      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| SEVENTH FLOOR COLUMN (F7 C-37) FACE B | 30                                                                         | 36 | 30 | 30 | 36 | 30 | 40 | 32 | 38 | 34 | 34.14                     |
|                                       | Average "T2" : 33.6                      Comp. Strength: 29.82      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| SEVENTH FLOOR BEAM (F7 B-9) FACE A    | 36                                                                         | 38 | 36 | 38 | 36 | 42 | 38 | 32 | 36 | 42 | 37.28                     |
|                                       | Average "T1" : 37.4                      Comp. Strength: 36.10      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| SEVENTH FLOOR BEAM (F7 B-9) FACE B    | 40                                                                         | 32 | 42 | 44 | 38 | 36 | 34 | 40 | 42 | 38 | 37.28                     |
|                                       | Average "T2" : 38.6                      Comp. Strength: 38.45      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |

| CASPIA BUILDING TEST LOCATION        | REBOUND HAMMER TEST READING HORIZONTALLY |    |    |    |    |                              |    |    |    |    | AVERAGE STRENGTH (N/mm^2) |
|--------------------------------------|------------------------------------------|----|----|----|----|------------------------------|----|----|----|----|---------------------------|
| EIGHTH FLOOR COLUMN (F8 C-18) FACE A | 32                                       | 38 | 38 | 36 | 38 | 34                           | 32 | 30 | 34 | 38 | 34.43                     |
|                                      | Average "T1" : 35                        |    |    |    |    | Comp. Strength: 32.37 N/mm^2 |    |    |    |    |                           |
| EIGHTH FLOOR COLUMN (F8 C-18) FACE B | 40                                       | 40 | 38 | 34 | 38 | 34                           | 34 | 38 | 40 | 40 | 34.43                     |
|                                      | Average "T2" : 37.6                      |    |    |    |    | Comp. Strength: 36.49 N/mm^2 |    |    |    |    |                           |
| EIGHTH FLOOR BEAM (F8 B-10) FACE A   | 40                                       | 38 | 36 | 38 | 40 | 42                           | 46 | 46 | 40 | 38 | 40.17                     |
|                                      | Average "T1" : 40.4                      |    |    |    |    | Comp. Strength: 41.49 N/mm^2 |    |    |    |    |                           |
| EIGHTH FLOOR BEAM (F8 B-10) FACE B   | 38                                       | 40 | 40 | 42 | 36 | 36                           | 40 | 42 | 38 | 36 | 40.17                     |
|                                      | Average "T2" : 38.8                      |    |    |    |    | Comp. Strength: 38.84 N/mm^2 |    |    |    |    |                           |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| CASPIA BUILDING TEST LOCATION       | REBOUND HAMMER TEST READING HORIZONTALLY                   |    |    |    |    |    |    |    |    |    | AVERAGE STRENGTH (N/mm^2) |
|-------------------------------------|------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------|
| NINTH FLOOR COLUMN (F9 C-33) FACE A | 30                                                         | 30 | 32 | 34 | 36 | 30 | 30 | 34 | 36 | 36 | 29.38                     |
|                                     | Average "T1" : 32.8      Comp. Strength: 28.64      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| NINTH FLOOR COLUMN (F9 C-33) FACE B | 30                                                         | 32 | 34 | 38 | 36 | 34 | 30 | 32 | 38 | 34 | 29.38                     |
|                                     | Average "T2" : 33.8      Comp. Strength: 30.11      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| NINTH FLOOR BEAM (F9 B-11) FACE A   | 32                                                         | 30 | 34 | 30 | 30 | 36 | 34 | 32 | 32 | 36 | 30.17                     |
|                                     | Average "T1" : 32.6      Comp. Strength: 28.35      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| NINTH FLOOR BEAM (F9 B-11) FACE B   | 34                                                         | 36 | 34 | 36 | 36 | 36 | 34 | 40 | 30 | 32 | 30.17                     |
|                                     | Average "T2" : 34.8      Comp. Strength: 31.98      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |

| CASPIA BUILDING TEST LOCATION       | REBOUND HAMMER TEST READING HORIZONTALLY                   |    |    |    |    |    |    |    |    |    | AVERAGE STRENGTH (N/mm^2) |
|-------------------------------------|------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------|
| TENTH FLOOR COLUMN (F10 C-8) FACE A | 30                                                         | 32 | 32 | 32 | 40 | 30 | 34 | 36 | 36 | 32 | 28.64                     |
|                                     | Average "T1" : 33.4      Comp. Strength: 29.52      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| TENTH FLOOR COLUMN (F10 C-8) FACE B | 34                                                         | 30 | 34 | 32 | 32 | 30 | 30 | 32 | 34 | 34 | 28.64                     |
|                                     | Average "T2" : 32.2      Comp. Strength: 27.76      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| TENTH FLOOR BEAM (F10 B-12) FACE A  | 32                                                         | 30 | 32 | 32 | 34 | 32 | 32 | 32 | 34 | 34 | 28.94                     |
|                                     | Average "T1" : 32.4      Comp. Strength: 28.05      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| TENTH FLOOR BEAM (F10 B-12) FACE B  | 34                                                         | 32 | 30 | 34 | 32 | 32 | 36 | 36 | 30 | 40 | 28.94                     |
|                                     | Average "T2" : 33.6      Comp. Strength: 29.82      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| CASPIA BUILDING TEST LOCATION           | REBOUND HAMMER TEST READING HORIZONTALLY                   |    |    |    |    |    |    |    |    |    | AVERAGE STRENGTH (N/mm^2) |
|-----------------------------------------|------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------|
| ELEVENTH FLOOR COLUMN (F11 C-27) FACE A | 32                                                         | 32 | 36 | 32 | 36 | 36 | 34 | 36 | 38 | 32 | 29.92                     |
|                                         | Average "T1" : 34.4      Comp. Strength: 31.19      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| ELEVENTH FLOOR COLUMN (F11 C-27) FACE B | 32                                                         | 30 | 34 | 34 | 30 | 36 | 32 | 32 | 34 | 34 | 29.92                     |
|                                         | Average "T2" : 32.8      Comp. Strength: 28.64      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| ELEVENTH FLOOR BEAM (F11 B-13) FACE A   | 38                                                         | 32 | 30 | 30 | 36 | 36 | 34 | 32 | 32 | 34 | 30.75                     |
|                                         | Average "T1" : 33.4      Comp. Strength: 29.52      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| ELEVENTH FLOOR BEAM (F11 B-13) FACE B   | 34                                                         | 34 | 36 | 34 | 32 | 34 | 34 | 36 | 38 | 36 | 30.75                     |
|                                         | Average "T2" : 34.8      Comp. Strength: 31.98      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |

| CASPIA BUILDING TEST LOCATION          | REBOUND HAMMER TEST READING HORIZONTALLY                   |    |    |    |    |    |    |    |    |    | AVERAGE STRENGTH (N/mm^2) |
|----------------------------------------|------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------|
| TWELFTH FLOOR COLUMN (F12 C-56) FACE A | 32                                                         | 36 | 32 | 34 | 38 | 36 | 40 | 40 | 38 | 40 | 32.12                     |
|                                        | Average "T1" : 36.6      Comp. Strength: 34.72      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| TWELFTH FLOOR COLUMN (F12 C-56) FACE B | 32                                                         | 32 | 36 | 36 | 30 | 36 | 32 | 32 | 34 | 34 | 32.12                     |
|                                        | Average "T2" : 33.4      Comp. Strength: 29.52      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| TWELFTH FLOOR BEAM (F12 B-14) FACE A   | 34                                                         | 32 | 38 | 40 | 40 | 34 | 32 | 36 | 42 | 44 | 40.17                     |
|                                        | Average "T1" : 37.2      Comp. Strength: 35.70      N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| TWELFTH FLOOR BEAM (F12 B-14) FACE B   | 46                                                         | 40 | 42 | 40 | 38 | 42 | 44 | 46 | 40 | 42 | 40.17                     |
|                                        | Average "T2" : 42      Comp. Strength: 44.63      N/mm^2   |    |    |    |    |    |    |    |    |    |                           |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| CASPIA BUILDING TEST LOCATION             | REBOUND HAMMER TEST READING HORIZONTALLY              |    |    |    |    |    |    |    |    |    | AVERAGE STRENGTH (N/mm^2) |
|-------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------|
| THIRTEENTH FLOOR COLUMN (F13 C-76) FACE A | 32                                                    | 34 | 40 | 40 | 38 | 38 | 36 | 36 | 36 | 38 | 38.45                     |
|                                           | Average "T1" : 36.8      Comp. Strength: 35.02 N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| THIRTEENTH FLOOR COLUMN (F13 C-76) FACE B | 36                                                    | 38 | 46 | 42 | 44 | 44 | 40 | 38 | 42 | 36 | 38.45                     |
|                                           | Average "T2" : 40.6      Comp. Strength: 41.88 N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| THIRTEENTH FLOOR BEAM (F13 B-15) FACE A   | 42                                                    | 42 | 44 | 38 | 44 | 42 | 36 | 40 | 40 | 36 | 44.24                     |
|                                           | Average "T1" : 40.4      Comp. Strength: 41.49 N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| THIRTEENTH FLOOR BEAM (F13 B-15) FACE B   | 40                                                    | 46 | 46 | 46 | 42 | 44 | 44 | 46 | 38 | 44 | 44.24                     |
|                                           | Average "T2" : 43.6      Comp. Strength: 46.98 N/mm^2 |    |    |    |    |    |    |    |    |    |                           |

| CASPIA BUILDING TEST LOCATION              | REBOUND HAMMER TEST READING HORIZONTALLY                                   |    |    |    |    |    |    |    |    |    | AVERAGE STRENGTH (N/mm^2) |
|--------------------------------------------|----------------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------|
| FOURTEENTH FLOOR COLUMN (F14 C- 79) FACE A | 38                                                                         | 40 | 40 | 32 | 34 | 34 | 34 | 36 | 38 | 38 | 35.46                     |
|                                            | Average "T1" : 36.4                      Comp. Strength: 34.43    N/mm^2   |    |    |    |    |    |    |    |    |    |                           |
| FOURTEENTH FLOOR COLUMN (F14 C-79) FACE B  | 36                                                                         | 40 | 38 | 36 | 36 | 40 | 40 | 38 | 32 | 40 | 35.46                     |
|                                            | Average "T2" : 37.6                      Comp. Strength: 36.49    N/mm^2   |    |    |    |    |    |    |    |    |    |                           |
| FOURTEENTH FLOOR BEAM (F14 B-16) FACE A    | 42                                                                         | 38 | 36 | 40 | 38 | 40 | 36 | 36 | 42 | 40 | 39.78                     |
|                                            | Average "T1" : 38.8                      Comp. Strength: 38.84    N/mm^2   |    |    |    |    |    |    |    |    |    |                           |
| FOURTEENTH FLOOR BEAM (F14 B-16) FACE B    | 34                                                                         | 38 | 36 | 36 | 42 | 46 | 46 | 46 | 36 | 40 | 39.78                     |
|                                            | Average "T2" : 40                          Comp. Strength: 40.71    N/mm^2 |    |    |    |    |    |    |    |    |    |                           |



## BEETEL BUILDING

| TEST LOCATION<br>BEETEL<br>BUILDING   | REBOUND HAMMER TEST READING<br>HORIZONTALLY                              |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|---------------------------------------|--------------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| BASEMENT<br>COLUMN (B C-19)<br>FACE A | 30                                                                       | 40 | 40 | 40 | 38 | 36 | 38 | 46 | 44 | 38 | 43.67                           |
|                                       | Average "T1" : 39                      Comp. Strength: 39.24    N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT<br>COLUMN (B C-19)<br>FACE B | 44                                                                       | 38 | 42 | 44 | 44 | 50 | 44 | 44 | 46 | 46 |                                 |
|                                       | Average "T1" : 44.2                      Comp. Strength: 48.1    N/mm^2  |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT<br>BEAM (B B-1)<br>FACE A    | 46                                                                       | 46 | 40 | 44 | 40 | 48 | 50 | 42 | 40 | 38 | 44.49                           |
|                                       | Average "T1" : 43.4                      Comp. Strength: 46.69    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT<br>BEAM (B B-1)<br>FACE B    | 38                                                                       | 40 | 44 | 38 | 40 | 40 | 38 | 46 | 44 | 40 |                                 |
|                                       | Average "T1" : 40.8                      Comp. Strength: 42.28    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| TEST LOCATION<br>BEETEL<br>BUILDING         | REBOUND HAMMER TEST READING<br>HORIZONTALLY              |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|---------------------------------------------|----------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| GROUND FLOOR<br>COLUMN (GF C-<br>75) FACE A | 30                                                       | 34 | 36 | 32 | 34 | 36 | 38 | 40 | 34 | 40 | 33.40                           |
|                                             | Average "T2" : 35.4      Comp. Strength: 32.96    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>COLUMN (GF C-<br>75) FACE B | 36                                                       | 34 | 36 | 36 | 38 | 40 | 36 | 32 | 36 | 36 |                                 |
|                                             | Average "T2" : 36      Comp. Strength: 33.84    N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>BEAM (GF B-2)<br>FACE A     | 34                                                       | 30 | 34 | 38 | 30 | 36 | 30 | 38 | 36 | 34 | 31.00                           |
|                                             | Average "T2" : 34      Comp. Strength: 30.41    N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>BEAM (GF B-2)<br>FACE B     | 30                                                       | 38 | 30 | 36 | 38 | 36 | 34 | 34 | 34 | 36 |                                 |
|                                             | Average "T2" : 34.6      Comp. Strength: 31.58    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TEST LOCATION<br>BEETEL<br>BUILDING        | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| FIRST FLOOR<br>COLUMN (F1 C-109)<br>FACE A | 46                                                    | 40 | 40 | 38 | 40 | 42 | 42 | 42 | 36 | 38 | 41.30                           |
|                                            | Average "T3" : 40.4      Comp. Strength: 41.49 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FIRST FLOOR<br>COLUMN (F1 C-109)<br>FACE B | 40                                                    | 46 | 40 | 40 | 44 | 40 | 36 | 38 | 40 | 38 |                                 |
|                                            | Average "T3" : 40.2      Comp. Strength: 41.1 N/mm^2  |    |    |    |    |    |    |    |    |    |                                 |
| FIRST FLOOR<br>BEAM (F1 B-3)<br>FACE A     | 40                                                    | 38 | 38 | 42 | 38 | 38 | 36 | 32 | 40 | 38 | 37.08                           |
|                                            | Average "T3" : 38      Comp. Strength: 37.27 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| FIRST FLOOR<br>BEAM (F1 B-3)<br>FACE B     | 38                                                    | 36 | 40 | 34 | 40 | 38 | 38 | 40 | 38 | 36 |                                 |
|                                            | Average "T3" : 37.8      Comp. Strength: 36.88 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| TEST LOCATION<br>BEETEL<br>BUILDING          | REBOUND HAMMER TEST READING<br>HORIZONTALLY              |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|----------------------------------------------|----------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| SECOND FLOOR<br>COLUMN (F2 C-<br>100) FACE A | 34                                                       | 34 | 34 | 34 | 30 | 34 | 36 | 32 | 40 | 38 | 34.23                           |
|                                              | Average "T4" : 34.6      Comp. Strength: 31.58    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SECOND FLOOR<br>COLUMN (F2 C-<br>100) FACE B | 36                                                       | 36 | 38 | 38 | 38 | 40 | 36 | 42 | 36 | 38 |                                 |
|                                              | Average "T4" : 37.8      Comp. Strength: 36.88    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SECOND FLOOR<br>BEAM (F2 B-4)<br>FACE A      | 36                                                       | 34 | 44 | 38 | 40 | 32 | 34 | 36 | 42 | 34 | 33.65                           |
|                                              | Average "T4" : 37      Comp. Strength: 35.31    N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| SECOND FLOOR<br>BEAM (F2 B- 4)<br>FACE B     | 38                                                       | 32 | 32 | 34 | 38 | 36 | 36 | 32 | 34 | 36 |                                 |
|                                              | Average "T4" : 34.8      Comp. Strength: 31.98    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TEST LOCATION<br>BEETEL<br>BUILDING           | REBOUND HAMMER TEST READING<br>HORIZONTALLY              |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-----------------------------------------------|----------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| THIRD FLOOR<br>COLUMN (F3 C-<br>84) FACE A    | 44                                                       | 40 | 42 | 42 | 48 | 44 | 38 | 40 | 42 | 44 | 43.55                           |
|                                               | Average "T1" : 42.4      Comp. Strength: 45.22    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRD FLOOR<br>COLUMN (F3 C-<br>84)<br>FACE B | 42                                                       | 42 | 34 | 46 | 44 | 40 | 46 | 34 | 40 | 38 |                                 |
|                                               | Average "T1" : 40.6      Comp. Strength: 41.88    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRD FLOOR<br>BEAM (F3 B-5)<br>FACE A        | 32                                                       | 34 | 32 | 36 | 36 | 38 | 36 | 32 | 34 | 38 | 31.59                           |
|                                               | Average "T1" : 34.8      Comp. Strength: 31.98    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRD FLOOR<br>BEAM (F3 B-5)<br>FACE B        | 32                                                       | 30 | 36 | 34 | 34 | 34 | 38 | 32 | 36 | 38 |                                 |
|                                               | Average "T1" : 34.4      Comp. Strength: 31.19    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| TEST LOCATION<br>BEETEL<br>BUILDING        | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| FOURTH FLOOR<br>COLUMN (F4 C-63)<br>FACE A | 38                                                    | 42 | 34 | 36 | 34 | 32 | 36 | 38 | 38 | 36 | 39.14                           |
|                                            | Average "T2" : 36.4      Comp. Strength: 34.43 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTH FLOOR<br>COLUMN (F4 C-63)<br>FACE B | 42                                                    | 52 | 44 | 38 | 38 | 40 | 36 | 38 | 44 | 44 | 39.14                           |
|                                            | Average "T2" : 41.6      Comp. Strength: 43.85 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTH FLOOR<br>BEAM (F4 B-6)<br>FACE A    | 32                                                    | 34 | 40 | 32 | 36 | 40 | 32 | 38 | 32 | 34 | 32.67                           |
|                                            | Average "T2" : 35      Comp. Strength: 32.37 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| FOURTH FLOOR<br>BEAM (F4 B-6)<br>FACE B    | 40                                                    | 28 | 34 | 32 | 30 | 38 | 38 | 40 | 38 | 36 | 32.67                           |
|                                            | Average "T2" : 35.4      Comp. Strength: 32.96 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TEST LOCATION<br>BEETEL<br>BUILDING        | REBOUND HAMMER TEST READING<br>HORIZONTALLY                              |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------|--------------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| FIFTH FLOOR<br>COLUMN (F5 C-<br>89) FACE A | 40                                                                       | 34 | 36 | 38 | 38 | 40 | 42 | 42 | 36 | 34 | 37.08                           |
|                                            | Average "T3" : 38                      Comp. Strength: 37.27    N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| FIFTH FLOOR<br>COLUMN (F5 C-<br>89) FACE B | 32                                                                       | 40 | 36 | 40 | 38 | 40 | 40 | 34 | 38 | 40 | 37.08                           |
|                                            | Average "T3" : 37.8                      Comp. Strength: 36.88    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FIFTH FLOOR<br>BEAM (F5 B-7)<br>FACE A     | 40                                                                       | 38 | 38 | 34 | 42 | 38 | 40 | 42 | 34 | 38 | 36.88                           |
|                                            | Average "T3" : 38.4                      Comp. Strength: 38.06    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FIFTH FLOOR<br>BEAM (F5 B-7)<br>FACE B     | 38                                                                       | 36 | 36 | 38 | 40 | 40 | 36 | 34 | 36 | 38 | 36.88                           |
|                                            | Average "T3" : 37.2                      Comp. Strength: 35.7    N/mm^2  |    |    |    |    |    |    |    |    |    |                                 |

| TEST LOCATION<br>BEETEL<br>BUILDING           | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-----------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| SIXTH FLOOR<br>COLUMN (F6 C-<br>76)<br>FACE A | 40                                                    | 46 | 42 | 38 | 40 | 42 | 42 | 44 | 40 | 42 | 45.27                           |
|                                               | Average "T4" : 41.6      Comp. Strength: 43.85 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SIXTH FLOOR<br>COLUMN (F6 C-<br>76)<br>FACE B | 40                                                    | 40 | 44 | 46 | 44 | 46 | 44 | 42 | 48 | 40 | 45.27                           |
|                                               | Average "T4" : 43.4      Comp. Strength: 46.69 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SIXTH FLOOR<br>BEAM (F6 B-8)<br>FACE A        | 40                                                    | 38 | 36 | 36 | 38 | 40 | 32 | 36 | 40 | 42 | 38.50                           |
|                                               | Average "T4" : 37.8      Comp. Strength: 36.88 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SIXTH FLOOR<br>BEAM (F6 B-8)<br>FACE B        | 46                                                    | 42 | 38 | 36 | 44 | 32 | 38 | 40 | 42 | 38 | 38.50                           |
|                                               | Average "T4" : 39.6      Comp. Strength: 40.12 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TEST LOCATION<br>BEETEL<br>BUILDING            | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|------------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| SEVENTH<br>FLOOR COLUMN<br>(F7 C-90)<br>FACE A | 40                                                    | 36 | 38 | 42 | 40 | 36 | 34 | 36 | 38 | 38 | 35.22                           |
|                                                | Average "T1" : 37.8      Comp. Strength: 36.88 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SEVENTH<br>FLOOR COLUMN<br>(F7 C-90)<br>FACE B | 36                                                    | 36 | 34 | 34 | 36 | 36 | 34 | 38 | 40 | 34 |                                 |
|                                                | Average "T1" : 35.8      Comp. Strength: 33.55 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SEVENTH<br>FLOOR BEAM<br>(F7 B-9)<br>FACE A    | 38                                                    | 36 | 38 | 38 | 38 | 40 | 40 | 32 | 34 | 40 | 32.00                           |
|                                                | Average "T1" : 37.4      Comp. Strength: 36.1 N/mm^2  |    |    |    |    |    |    |    |    |    |                                 |
| SEVENTH<br>FLOOR BEAM<br>(F7 B-9)<br>FACE B    | 32                                                    | 36 | 3  | 36 | 34 | 36 | 36 | 38 | 36 | 36 |                                 |
|                                                | Average "T1" : 32.3      Comp. Strength: 27.9 N/mm^2  |    |    |    |    |    |    |    |    |    |                                 |

| TEST LOCATION<br>BEETEL<br>BUILDING           | REBOUND HAMMER TEST READING<br>HORIZONTALLY                              |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-----------------------------------------------|--------------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| EIGHT FLOOR<br>COLUMN (F8 C-<br>55)<br>FACE A | 30                                                                       | 36 | 32 | 32 | 28 | 30 | 30 | 30 | 32 | 30 | 28.54                           |
|                                               | Average "T2" : 31                      Comp. Strength: 25.5    N/mm^2    |    |    |    |    |    |    |    |    |    |                                 |
| EIGHT FLOOR<br>COLUMN (F8 C-<br>55)<br>FACE B | 38                                                                       | 32 | 42 | 38 | 36 | 28 | 32 | 32 | 32 | 36 | 28.54                           |
|                                               | Average "T2" : 34.6                      Comp. Strength: 31.58    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| EIGHT FLOOR<br>BEAM (F8 B-10)<br>FACE A       | 40                                                                       | 32 | 40 | 32 | 46 | 34 | 42 | 32 | 34 | 34 | 34.43                           |
|                                               | Average "T2" : 36.6                      Comp. Strength: 34.72    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| EIGHT FLOOR<br>BEAM (F8 B-10)<br>FACE B       | 34                                                                       | 36 | 34 | 34 | 36 | 40 | 38 | 34 | 36 | 40 | 34.43                           |
|                                               | Average "T2" : 36.2                      Comp. Strength: 34.13    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TEST LOCATION<br>BEETEL<br>BUILDING       | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| NINTH FLOOR<br>COLUMN (F9 C-46)<br>FACE A | 44                                                    | 48 | 42 | 38 | 44 | 44 | 40 | 38 | 44 | 42 | 42.38                           |
|                                           | Average "T3" : 42.4      Comp. Strength: 45.22 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| NINTH FLOOR<br>COLUMN (F9 C-46)<br>FACE B | 42                                                    | 36 | 38 | 40 | 38 | 40 | 44 | 36 | 40 | 38 | 42.38                           |
|                                           | Average "T3" : 39.2      Comp. Strength: 39.53 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| NINTH FLOOR<br>BEAM (F9 B-11)<br>FACE A   | 38                                                    | 40 | 36 | 34 | 40 | 28 | 34 | 32 | 36 | 38 | 30.95                           |
|                                           | Average "T3" : 35.6      Comp. Strength: 33.25 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| NINTH FLOOR<br>BEAM-11<br>FACE B          | 30                                                    | 34 | 32 | 32 | 32 | 32 | 30 | 32 | 36 | 38 | 30.95                           |
|                                           | Average "T3" : 32.8      Comp. Strength: 28.64 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| TEST LOCATION<br>BEETEL<br>BUILDING        | REBOUND HAMMER TEST READING<br>HORIZONTALLY                           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------|-----------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| TENTH FLOOR<br>COLUMN (F10 C-21)<br>FACE A | 36                                                                    | 42 | 40 | 38 | 36 | 32 | 32 | 40 | 36 | 38 | 32.57                           |
|                                            | Average "T4" : 37                      Comp. Strength: 35.31 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| TENTH FLOOR<br>COLUMN (F10 C-21)<br>FACE B | 34                                                                    | 32 | 30 | 30 | 30 | 36 | 34 | 36 | 38 | 36 | 32.57                           |
|                                            | Average "T4" : 33.6                      Comp. Strength: 29.82 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TENTH FLOOR<br>BEAM (F10 B-12)<br>FACE A   | 44                                                                    | 48 | 34 | 40 | 42 | 46 | 36 | 38 | 40 | 34 | 40.61                           |
|                                            | Average "T4" : 40.2                      Comp. Strength: 41.1 N/mm^2  |    |    |    |    |    |    |    |    |    |                                 |
| TENTH FLOOR<br>BEAM (F10 B-12)<br>FACE B   | 42                                                                    | 38 | 42 | 36 | 38 | 42 | 38 | 40 | 38 | 42 | 40.61                           |
|                                            | Average "T4" : 39.6                      Comp. Strength: 40.12 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TEST LOCATION<br>BEETEL<br>BUILDING              | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| ELEVENTH<br>FLOOR COLUMN<br>(F11 C 35)<br>FACE A | 44                                                    | 46 | 38 | 40 | 44 | 44 | 42 | 40 | 46 | 44 | 48.31                           |
|                                                  | Average "T1" : 42.8      Comp. Strength: 45.81 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| ELEVENTH<br>FLOOR COLUMN<br>(F11 C 35)<br>FACE B | 48                                                    | 46 | 44 | 46 | 42 | 48 | 42 | 50 | 48 | 44 | 48.31                           |
|                                                  | Average "T1" : 45.8      Comp. Strength: 50.81 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| ELEVENTH<br>FLOOR BEAM<br>(F11 B-13)<br>FACE A   | 40                                                    | 38 | 40 | 40 | 42 | 42 | 40 | 42 | 40 | 38 | 38.99                           |
|                                                  | Average "T1" : 40.2      Comp. Strength: 41.1 N/mm^2  |    |    |    |    |    |    |    |    |    |                                 |
| ELEVENTH<br>FLOOR BEAM<br>(F11 B-13)<br>FACE B   | 34                                                    | 42 | 36 | 34 | 38 | 40 | 40 | 40 | 38 | 36 | 38.99                           |
|                                                  | Average "T1" : 37.8      Comp. Strength: 36.88 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| TEST LOCATION<br>BEETEL<br>BUILDING              | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| TWELVETH<br>FLOOR COLUMN<br>(F12 C108)<br>FACE A | 44                                                    | 40 | 38 | 44 | 40 | 46 | 40 | 44 | 42 | 40 | 44.73                           |
|                                                  | Average "T2" : 41.8      Comp. Strength: 44.24 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TWELVETH<br>FLOOR COLUMN<br>(F12 C108)<br>FACE B | 42                                                    | 40 | 44 | 38 | 40 | 42 | 40 | 48 | 48 | 42 |                                 |
|                                                  | Average "T2" : 42.4      Comp. Strength: 45.22 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TWELVETH<br>FLOOR BEAM<br>(F12 B-14)<br>FACE A   | 40                                                    | 36 | 40 | 32 | 32 | 34 | 48 | 40 | 38 | 30 | 36.29                           |
|                                                  | Average "T2" : 37      Comp. Strength: 35.31 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| TWELVETH<br>FLOOR BEAM<br>(F12 B-14)<br>FACE B   | 38                                                    | 40 | 38 | 36 | 40 | 32 | 38 | 36 | 40 | 42 |                                 |
|                                                  | Average "T2" : 38      Comp. Strength: 37.27 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TEST<br>LOCATION<br>BEETEL<br>BUILDING                | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-------------------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| THIRTEENTH<br>FLOOR<br>COLUMN (F13<br>C 26)<br>FACE A | 48                                                    | 44 | 48 | 40 | 40 | 42 | 46 | 50 | 42 | 42 | 47.25                           |
|                                                       | Average "T3" : 44.2      Comp. Strength: 48.1 N/mm^2  |    |    |    |    |    |    |    |    |    |                                 |
| THIRTEENTH<br>FLOOR<br>COLUMN (F13<br>C 26)<br>FACE B | 42                                                    | 48 | 42 | 44 | 42 | 42 | 44 | 40 | 46 | 42 | 47.25                           |
|                                                       | Average "T3" : 43.2      Comp. Strength: 46.4 N/mm^2  |    |    |    |    |    |    |    |    |    |                                 |
| THIRTEENTH<br>FLOOR BEAM<br>(F13 B-15)<br>FACE A      | 46                                                    | 46 | 44 | 44 | 40 | 40 | 44 | 44 | 42 | 40 | 46.54                           |
|                                                       | Average "T3" : 43      Comp. Strength: 46.1 N/mm^2    |    |    |    |    |    |    |    |    |    |                                 |
| THIRTEENTH<br>FLOOR BEAM<br>(F13 B-15)<br>FACE B      | 40                                                    | 42 | 48 | 44 | 48 | 46 | 42 | 42 | 40 | 44 | 46.54                           |
|                                                       | Average "T3" : 43.6      Comp. Strength: 46.98 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| TEST LOCATION<br>BEETEL BUILDING                   | REBOUND HAMMER TEST READING<br>HORIZONTALLY              |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|----------------------------------------------------|----------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| FOURTEENTH<br>FLOOR COLUMN<br>(F14 C-13)<br>FACE A | 48                                                       | 50 | 48 | 50 | 44 | 48 | 46 | 42 | 42 | 40 | 50.41                           |
|                                                    | Average "T4" : 45.8      Comp. Strength: 50.81    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTEENTH<br>FLOOR COLUMN<br>(F14 C-13)<br>FACE B | 46                                                       | 48 | 50 | 46 | 40 | 44 | 50 | 44 | 38 | 46 | 50.41                           |
|                                                    | Average "T4" : 45.2      Comp. Strength: 50.01    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTEENTH<br>FLOOR BEAM<br>(F14 B-16)<br>FACE A   | 40                                                       | 38 | 42 | 44 | 38 | 38 | 42 | 40 | 40 | 42 | 43.50                           |
|                                                    | Average "T4" : 40.4      Comp. Strength: 41.49    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTEENTH<br>FLOOR BEAM<br>(F14 B-16)<br>FACE B   | 42                                                       | 40 | 40 | 48 | 46 | 44 | 42 | 38 | 38 | 48 | 43.50                           |
|                                                    | Average "T4" : 42.6      Comp. Strength: 45.51    N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## LOTUS BUILDING

| LOTUS BUILDING<br>TEST LOCATION       | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|---------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| BASEMENT<br>COLUMN (B C-33)<br>FACE A | 42                                                    | 42 | 44 | 42 | 48 | 44 | 42 | 42 | 40 | 40 | 43.31                           |
|                                       | Average "T1" : 42.6      Comp. Strength: 45.51 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT<br>COLUMN (B C-33)<br>FACE B | 40                                                    | 42 | 38 | 40 | 40 | 42 | 36 | 42 | 44 | 38 |                                 |
|                                       | Average "T2" : 40.2      Comp. Strength: 41.10 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT BEAM<br>(B B-1) FACE A       | 42                                                    | 40 | 40 | 48 | 42 | 44 | 40 | 38 | 42 | 42 | 42.87                           |
|                                       | Average "T1" : 41.8      Comp. Strength: 44.24 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT BEAM<br>(B B-1) FACE B       | 40                                                    | 40 | 38 | 44 | 36 | 42 | 40 | 42 | 42 | 40 |                                 |
|                                       | Average "T2" : 40.4      Comp. Strength: 41.49 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| LOTUS BUILDING<br>TEST LOCATION            | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| GROUND FLOOR<br>COLUMN (GF C-42)<br>FACE A | 44                                                    | 46 | 42 | 48 | 46 | 46 | 48 | 50 | 48 | 44 | 44.84                           |
|                                            | Average "T1" : 46.2      Comp. Strength: 52.00 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>COLUMN (GF C-42)<br>FACE B | 34                                                    | 34 | 42 | 40 | 38 | 36 | 42 | 34 | 38 | 44 |                                 |
|                                            | Average "T2" : 38.2      Comp. Strength: 37.67 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>BEAM (GF B-2)<br>FACE A    | 46                                                    | 40 | 40 | 38 | 36 | 40 | 38 | 48 | 44 | 40 | 40.56                           |
|                                            | Average "T1" : 41      Comp. Strength: 42.67 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>BEAM (GF B-2)<br>FACE B    | 36                                                    | 38 | 36 | 36 | 38 | 40 | 42 | 40 | 38 | 42 |                                 |
|                                            | Average "T2" : 38.6      Comp. Strength: 38.45 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| LOTUS BUILDING<br>TEST LOCATION           | REBOUND HAMMER TEST READING<br>HORIZONTALLY                           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH (N/mm^2) |
|-------------------------------------------|-----------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|------------------------------|
| FIRST FLOOR<br>COLUMN (F1 C-12)<br>FACE A | 50                                                                    | 42 | 50 | 48 | 48 | 52 | 50 | 50 | 52 | 50 | 57.75                        |
|                                           | Average "T1" : 49.2                      Comp. Strength: 57.50 N/mm^2 |    |    |    |    |    |    |    |    |    |                              |
| FIRST FLOOR<br>COLUMN (F1 C-12)<br>FACE B | 50                                                                    | 50 | 46 | 50 | 50 | 50 | 48 | 52 | 48 | 50 | 57.75                        |
|                                           | Average "T2" : 49.4                      Comp. Strength: 58.00 N/mm^2 |    |    |    |    |    |    |    |    |    |                              |
| FIRST FLOOR BEAM<br>(F1 B-3)<br>FACE A    | 50                                                                    | 48 | 48 | 46 | 48 | 50 | 48 | 50 | 52 | 40 | 56.57                        |
|                                           | Average "T1" : 48                      Comp. Strength: 55.63 N/mm^2   |    |    |    |    |    |    |    |    |    |                              |
| FIRST FLOOR BEAM<br>(F1 B-3)<br>FACE B    | 52                                                                    | 52 | 48 | 48 | 50 | 42 | 50 | 48 | 52 | 50 | 56.57                        |
|                                           | Average "T2" : 49.2                      Comp. Strength: 57.50 N/mm^2 |    |    |    |    |    |    |    |    |    |                              |

| LOTUS BUILDING<br>TEST LOCATION               | REBOUND HAMMER TEST READING<br>HORIZONTALLY                           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-----------------------------------------------|-----------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| SECOND FLOOR<br>COLUMN<br>(F2 C-22)<br>FACE A | 46                                                                    | 42 | 40 | 42 | 42 | 42 | 42 | 40 | 40 | 38 | 44.34                           |
|                                               | Average "T1" : 41.4                      Comp. Strength: 43.45 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SECOND FLOOR<br>COLUMN<br>(F2 C-22)<br>FACE B | 44                                                                    | 44 | 42 | 38 | 42 | 48 | 42 | 40 | 40 | 44 | 44.34                           |
|                                               | Average "T2" : 42.4                      Comp. Strength: 45.22 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SECOND FLOOR<br>BEAM<br>(F2 B-4)<br>FACE A    | 36                                                                    | 38 | 36 | 34 | 42 | 38 | 48 | 42 | 42 | 40 | 40.42                           |
|                                               | Average "T1" : 39.6                      Comp. Strength: 40.12 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SECOND FLOOR<br>BEAM<br>(F2 B-4)<br>FACE B    | 40                                                                    | 40 | 40 | 40 | 38 | 42 | 42 | 40 | 40 | 38 | 40.42                           |
|                                               | Average "T2" : 40                      Comp. Strength: 40.71 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| LOTUS BUILDING<br>TEST LOCATION          | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| THIRD FLOOR<br>COLUMN (F3 C-5)<br>FACE A | 32                                                    | 38 | 38 | 34 | 36 | 38 | 36 | 40 | 46 | 36 | 37.82                           |
|                                          | Average "T1" : 37.4      Comp. Strength: 36.10 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRD FLOOR<br>COLUMN (F3 C-5)<br>FACE B | 40                                                    | 40 | 38 | 38 | 38 | 36 | 38 | 40 | 44 | 40 | 37.82                           |
|                                          | Average "T2" : 39.2      Comp. Strength: 39.53 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRD FLOOR<br>BEAM (F3 B-5)<br>FACE A   | 36                                                    | 38 | 38 | 38 | 34 | 38 | 38 | 36 | 40 | 40 | 36.30                           |
|                                          | Average "T1" : 37.6      Comp. Strength: 36.49 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRD FLOOR<br>BEAM (F3 B-5)<br>FACE B   | 38                                                    | 36 | 38 | 40 | 38 | 36 | 40 | 38 | 34 | 36 | 36.30                           |
|                                          | Average "T2" : 37.4      Comp. Strength: 36.10 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| LOTUS BUILDING<br>TEST LOCATION           | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| FOURTH FLOOR<br>COLUMN (F4 C-9)<br>FACE A | 42                                                    | 42 | 44 | 34 | 38 | 34 | 42 | 42 | 44 | 42 | 41.49                           |
|                                           | Average "T1" : 40.4      Comp. Strength: 41.49 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTH FLOOR<br>COLUMN (F4 C-9)<br>FACE B | 40                                                    | 46 | 40 | 40 | 40 | 42 | 40 | 40 | 34 | 42 | 41.49                           |
|                                           | Average "T2" : 40.4      Comp. Strength: 41.49 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTH FLOOR<br>BEAM (F4 B-6)<br>FACE A   | 40                                                    | 38 | 40 | 40 | 36 | 38 | 36 | 36 | 42 | 38 | 38.65                           |
|                                           | Average "T1" : 38.4      Comp. Strength: 38.06 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTH FLOOR<br>BEAM (F4 B-6)<br>FACE B   | 40                                                    | 42 | 40 | 38 | 40 | 36 | 36 | 38 | 44 | 36 | 38.65                           |
|                                           | Average "T2" : 39      Comp. Strength: 39.24 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| LOTUS BUILDING<br>TEST LOCATION            | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| FIFTH FLOOR<br>COLUMN (F5 C-<br>27) FACE A | 40                                                    | 38 | 42 | 44 | 38 | 38 | 42 | 38 | 32 | 42 | 37.57                           |
|                                            | Average "T1" : 39.4      Comp. Strength: 39.82 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FIFTH FLOOR<br>COLUMN (F5 C-<br>27) FACE B | 34                                                    | 34 | 40 | 44 | 42 | 36 | 34 | 34 | 36 | 36 |                                 |
|                                            | Average "T2" : 37      Comp. Strength: 35.31 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| FIFTH FLOOR<br>BEAM (F5 B-7)<br>FACE A     | 32                                                    | 32 | 34 | 30 | 36 | 30 | 36 | 34 | 38 | 34 | 30.12                           |
|                                            | Average "T1" : 33.6      Comp. Strength: 29.82 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FIFTH FLOOR<br>BEAM (F5 B-7)<br>FACE B     | 36                                                    | 32 | 32 | 30 | 36 | 32 | 36 | 36 | 34 | 36 |                                 |
|                                            | Average "T2" : 34      Comp. Strength: 30.41 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |

| LOTUS BUILDING<br>TEST LOCATION            | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| SIXTH FLOOR<br>COLUMN (F6 C-<br>32) FACE A | 38                                                    | 36 | 42 | 40 | 48 | 36 | 38 | 38 | 40 | 42 | 38.45                           |
|                                            | Average "T1" : 39.8      Comp. Strength: 40.41 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SIXTH FLOOR<br>COLUMN (F6 C-<br>32) FACE B | 38                                                    | 38 | 38 | 36 | 40 | 42 | 34 | 40 | 34 | 36 |                                 |
|                                            | Average "T2" : 37.6      Comp. Strength: 36.49 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SIXTH FLOOR<br>BEAM (F6 B-8)<br>FACE A     | 44                                                    | 42 | 42 | 44 | 44 | 38 | 40 | 42 | 42 | 40 | 43.46                           |
|                                            | Average "T1" : 41.8      Comp. Strength: 44.24 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SIXTH FLOOR<br>BEAM (F6 B-8)<br>FACE B     | 36                                                    | 40 | 38 | 44 | 40 | 46 | 46 | 40 | 38 | 42 |                                 |
|                                            | Average "T2" : 41      Comp. Strength: 42.67 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| LOTUS BUILDING<br>TEST LOCATION              | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |       |
|----------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|-------|
| SEVENTH FLOOR<br>COLUMN (F7 C-<br>51) FACE A | 42                                                    | 42 | 40 | 38 | 34 | 40 | 44 | 38 | 38 | 46 | 41.89                           |       |
|                                              | Average "T1" : 40.2      Comp. Strength: 41.10 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |       |
| SEVENTH FLOOR<br>COLUMN (F7 C-<br>51) FACE B | 44                                                    | 42 | 36 | 42 | 42 | 44 | 40 | 42 | 40 | 38 |                                 | 40.46 |
|                                              | Average "T2" : 41      Comp. Strength: 42.67 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |       |
| SEVENTH FLOOR<br>BEAM (F7 B-9)<br>FACE A     | 40                                                    | 40 | 44 | 38 | 40 | 42 | 40 | 38 | 36 | 36 | 40.46                           |       |
|                                              | Average "T1" : 39.4      Comp. Strength: 39.82 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |       |
| SEVENTH FLOOR<br>BEAM (F7 B-9)<br>FACE B     | 40                                                    | 42 | 40 | 36 | 46 | 40 | 38 | 38 | 40 | 42 |                                 | 41.10 |
|                                              | Average "T2" : 40.2      Comp. Strength: 41.10 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |       |

| LOTUS BUILDING<br>TEST LOCATION             | REBOUND HAMMER TEST READING<br>HORIZONTALLY                           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|---------------------------------------------|-----------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| EIGHTH FLOOR<br>COLUMN (F8 C-<br>60) FACE A | 38                                                                    | 40 | 40 | 36 | 44 | 40 | 32 | 38 | 36 | 46 | 41.35                           |
|                                             | Average "T1" : 39                      Comp. Strength: 39.24 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| EIGHTH FLOOR<br>COLUMN (F8 C60)<br>FACE B   | 46                                                                    | 38 | 44 | 40 | 48 | 40 | 36 | 38 | 44 | 40 | 41.35                           |
|                                             | Average "T2" : 41.4                      Comp. Strength: 43.45 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| EIGHTH FLOOR<br>BEAM (F8 B-10)<br>FACE A    | 36                                                                    | 38 | 38 | 40 | 42 | 38 | 32 | 34 | 32 | 38 | 35.76                           |
|                                             | Average "T1" : 36.8                      Comp. Strength: 35.02 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| EIGHTH FLOOR<br>BEAM (F8 B-10)<br>FACE B    | 36                                                                    | 38 | 36 | 34 | 36 | 40 | 42 | 40 | 38 | 36 | 35.76                           |
|                                             | Average "T2" : 37.6                      Comp. Strength: 36.49 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| LOTUS BUILDING<br>TEST LOCATION            | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| NINTH FLOOR<br>COLUMN (F9 C-<br>70) FACE A | 32                                                    | 36 | 34 | 36 | 30 | 34 | 32 | 30 | 38 | 30 | 28.50                           |
|                                            | Average "T1" : 33.2      Comp. Strength: 29.23 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| NINTH FLOOR<br>COLUMN (F9 C-<br>70) FACE B | 30                                                    | 30 | 32 | 32 | 32 | 36 | 30 | 34 | 30 | 36 |                                 |
|                                            | Average "T2" : 32.2      Comp. Strength: 27.76 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| NINTH FLOOR<br>BEAM (F9 B-11)<br>FACE A    | 38                                                    | 40 | 36 | 34 | 36 | 38 | 46 | 44 | 34 | 40 | 35.85                           |
|                                            | Average "T1" : 38.6      Comp. Strength: 38.45 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| NINTH FLOOR<br>BEAM (F9 B-11)<br>FACE B    | 36                                                    | 36 | 40 | 34 | 38 | 32 | 38 | 32 | 36 | 34 |                                 |
|                                            | Average "T2" : 35.6      Comp. Strength: 33.25 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| LOTUS BUILDING<br>TEST LOCATION             | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|---------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| TENTH FLOOR<br>COLUMN (F10 C-<br>45) FACE A | 36                                                    | 34 | 40 | 36 | 40 | 36 | 38 | 38 | 44 | 40 | 37.08                           |
|                                             | Average "T1" : 38.2      Comp. Strength: 37.67 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TENTH FLOOR<br>COLUMN (F10 C-<br>45) FACE B | 40                                                    | 36 | 32 | 40 | 38 | 34 | 36 | 36 | 46 | 38 |                                 |
|                                             | Average "T2" : 37.6      Comp. Strength: 36.49 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TENTH FLOOR<br>BEAM (F10 B-12)<br>FACE A    | 30                                                    | 32 | 36 | 34 | 34 | 36 | 30 | 28 | 30 | 32 | 24.72                           |
|                                             | Average "T1" : 32.2      Comp. Strength: 27.76 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TENTH FLOOR<br>BEAM (F10 B-12)<br>FACE B    | 28                                                    | 28 | 30 | 32 | 30 | 28 | 26 | 24 | 30 | 28 |                                 |
|                                             | Average "T2" : 28.4      Comp. Strength: 21.68 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| LOTUS BUILDING<br>TEST LOCATION                | REBOUND HAMMER TEST READING<br>HORIZONTALLY                           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|------------------------------------------------|-----------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| ELEVENTH FLOOR<br>COLUMN (F11 C-<br>63) FACE A | 32                                                                    | 30 | 26 | 30 | 38 | 28 | 30 | 28 | 30 | 28 | 25.75                           |
|                                                | Average "T1" : 30                      Comp. Strength: 24.03 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| ELEVENTH FLOOR<br>COLUMN (F11 C-<br>63) FACE B | 30                                                                    | 30 | 36 | 34 | 32 | 28 | 34 | 36 | 32 | 28 | 25.75                           |
|                                                | Average "T2" : 32                      Comp. Strength: 27.46 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| ELEVENTH FLOOR<br>BEAM (F11 B-13)<br>FACE A    | 36                                                                    | 42 | 36 | 36 | 36 | 34 | 32 | 32 | 30 | 32 | 34.63                           |
|                                                | Average "T1" : 34.6                      Comp. Strength: 31.58 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| ELEVENTH FLOOR<br>BEAM (F11 B-13)<br>FACE B    | 36                                                                    | 36 | 42 | 40 | 38 | 40 | 38 | 38 | 34 | 40 | 34.63                           |
|                                                | Average "T2" : 38.2                      Comp. Strength: 37.67 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| LOTUS BUILDING<br>TEST LOCATION               | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-----------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| TWELFTH FLOOR<br>COLUMN (F12 C-<br>55) FACE A | 34                                                    | 30 | 34 | 36 | 34 | 30 | 32 | 30 | 36 | 38 | 28.79                           |
|                                               | Average "T1" : 33.4      Comp. Strength: 29.52 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TWELFTH FLOOR<br>COLUMN (F12 C-<br>55) FACE B | 32                                                    | 32 | 34 | 32 | 32 | 34 | 30 | 34 | 34 | 30 | 28.79                           |
|                                               | Average "T2" : 32.4      Comp. Strength: 28.05 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TWELFTH FLOOR<br>BEAM (F12 B-14)<br>FACE A    | 38                                                    | 38 | 30 | 42 | 40 | 40 | 44 | 44 | 40 | 40 | 39.97                           |
|                                               | Average "T1" : 39.6      Comp. Strength: 40.12 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TWELFTH FLOOR<br>BEAM (F12 B-14)<br>FACE B    | 40                                                    | 36 | 40 | 38 | 42 | 40 | 38 | 44 | 38 | 38 | 39.97                           |
|                                               | Average "T2" : 39.4      Comp. Strength: 39.82 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| LOTUS BUILDING<br>TEST LOCATION                    | REBOUND HAMMER TEST READING<br>HORIZONTALLY                           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|----------------------------------------------------|-----------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| THIRTEENTH<br>FLOOR COLUMN<br>(F13 C-14) FACE<br>A | 36                                                                    | 36 | 38 | 38 | 42 | 36 | 34 | 42 | 40 | 38 | 37.86                           |
|                                                    | Average "T1" : 38                      Comp. Strength: 37.27 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| THIRTEENTH<br>FLOOR COLUMN<br>(F13 C-14)<br>FACE B | 40                                                                    | 40 | 38 | 40 | 38 | 38 | 38 | 40 | 38 | 36 | 37.86                           |
|                                                    | Average "T2" : 38.6                      Comp. Strength: 38.45 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRTEENTH<br>FLOOR BEAM (F13<br>B-15) FACE A      | 40                                                                    | 38 | 40 | 44 | 38 | 40 | 42 | 38 | 42 | 42 | 42.67                           |
|                                                    | Average "T1" : 40.4                      Comp. Strength: 41.49 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRTEENTH<br>FLOOR BEAM (F13<br>B-15) FACE B      | 40                                                                    | 40 | 40 | 50 | 42 | 46 | 38 | 42 | 38 | 40 | 42.67                           |
|                                                    | Average "T2" : 41.6                      Comp. Strength: 43.85 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| LOTUS BUILDING<br>TEST LOCATION                 | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-------------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| FOURTEENTH<br>FLOOR COLUMN<br>(F14 C-61) FACE A | 42                                                    | 40 | 54 | 40 | 44 | 40 | 42 | 48 | 40 | 42 | 48.27                           |
|                                                 | Average "T1" : 43.2      Comp. Strength: 46.40 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTEENTH<br>FLOOR COLUMN<br>(F14 C-61) FACE B | 42                                                    | 42 | 42 | 44 | 48 | 46 | 46 | 48 | 50 | 46 | 48.27                           |
|                                                 | Average "T2" : 45.4      Comp. Strength: 50.14 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTEENTH<br>FLOOR BEAM (F14<br>B-16) FACE A   | 38                                                    | 40 | 38 | 42 | 46 | 38 | 40 | 36 | 40 | 42 | 39.58                           |
|                                                 | Average "T1" : 40      Comp. Strength: 40.71 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| FOURTEENTH<br>FLOOR BEAM (F14<br>B-16) FACE B   | 36                                                    | 36 | 42 | 32 | 40 | 40 | 38 | 44 | 40 | 38 | 39.58                           |
|                                                 | Average "T2" : 38.6      Comp. Strength: 38.45 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## ORCHID BUILDING

| TEST LOCATION<br>ORCHID<br>BUILDING   | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|---------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| BASEMENT<br>COLUMN (B C-45)<br>FACE A | 50                                                    | 48 | 46 | 48 | 50 | 46 | 48 | 52 | 48 | 58 | 55.23                           |
|                                       | Average "T1" : 49.4      Comp. Strength: 58.00 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT<br>COLUMN (B C-45)<br>FACE B | 52                                                    | 50 | 48 | 40 | 44 | 50 | 48 | 48 | 46 | 42 |                                 |
|                                       | Average "T1" : 46.8      Comp. Strength: 52.45 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT<br>BEAM (B B-1)<br>FACE A    | 46                                                    | 40 | 46 | 40 | 40 | 46 | 46 | 46 | 44 | 46 | 46.54                           |
|                                       | Average "T1" : 44      Comp. Strength: 47.57 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT<br>BEAM (B B-1)<br>FACE B    | 44                                                    | 44 | 44 | 42 | 42 | 42 | 40 | 46 | 40 | 42 |                                 |
|                                       | Average "T1" : 42.6      Comp. Strength: 45.51 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| TEST LOCATION<br>ORCHID<br>BUILDING            | REBOUND HAMMER TEST READING<br>HORIZONTALLY                           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|------------------------------------------------|-----------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| GROUND FLOOR<br>COLUMN (GF C-<br>27) FACE A    | 44                                                                    | 46 | 44 | 42 | 36 | 42 | 46 | 42 | 42 | 46 | 47.49                           |
|                                                | Average "T2" : 43                      Comp. Strength: 46.1 N/mm^2    |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>COLUMN (GF C-<br>27)<br>FACE B | 48                                                                    | 48 | 42 | 40 | 42 | 46 | 48 | 44 | 44 | 44 | 47.49                           |
|                                                | Average "T2" : 44.6                      Comp. Strength: 48.88 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>BEAM (GF B-2)<br>FACE A        | 50                                                                    | 46 | 42 | 50 | 52 | 46 | 46 | 50 | 42 | 42 | 41.85                           |
|                                                | Average "T2" : 46.6                      Comp. Strength: 52.12 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>BEAM (GF B-2)<br>FACE B        | 44                                                                    | 46 | 50 | 50 | 44 | 42 | 46 | 46 | 48 | 48 | 41.85                           |
|                                                | Average "T2" : 46.4                      Comp. Strength: 31.58 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TEST LOCATION<br>ORCHID<br>BUILDING       | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| FIRST FLOOR<br>COLUMN (F1 C-13)<br>FACE A | 46                                                    | 46 | 44 | 42 | 46 | 50 | 50 | 48 | 46 | 50 | 51.73                           |
|                                           | Average "T3" : 46.8      Comp. Strength: 52.45 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FIRST FLOOR<br>COLUMN (F1 C-13) FACE B    | 42                                                    | 46 | 48 | 52 | 44 | 48 | 44 | 48 | 48 | 40 |                                 |
|                                           | Average "T3" : 46      Comp. Strength: 51.01 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| FIRST FLOOR<br>BEAM (F1 B-3)<br>FACE A    | 44                                                    | 50 | 44 | 52 | 48 | 40 | 48 | 50 | 56 | 44 | 47.10                           |
|                                           | Average "T3" : 47.6      Comp. Strength: 37.27 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FIRST FLOOR<br>BEAM (F1 B-3)<br>FACE B    | 44                                                    | 50 | 54 | 54 | 50 | 48 | 44 | 50 | 42 | 46 |                                 |
|                                           | Average "T3" : 48.2      Comp. Strength: 56.92 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| TEST LOCATION<br>ORCHID<br>BUILDING       | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| SECOND FLOOR<br>COLUMN (F2 C-9)<br>FACE A | 44                                                    | 46 | 44 | 50 | 32 | 48 | 38 | 36 | 34 | 34 | 41.15                           |
|                                           | Average "T4" : 40.6      Comp. Strength: 41.88 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SECOND FLOOR<br>COLUMN (F2 C-9)<br>FACE B | 36                                                    | 46 | 34 | 44 | 38 | 38 | 40 | 40 | 42 | 40 |                                 |
|                                           | Average "T4" : 39.8      Comp. Strength: 40.41 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SECOND FLOOR<br>BEAM (F2 B-4)<br>FACE A   | 48                                                    | 46 | 46 | 46 | 44 | 44 | 44 | 48 | 50 | 46 | 49.05                           |
|                                           | Average "T4" : 46.2      Comp. Strength: 52.00 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SECOND FLOOR<br>BEAM (F2 B-4)<br>FACE B   | 42                                                    | 38 | 42 | 44 | 46 | 42 | 42 | 48 | 46 | 40 |                                 |
|                                           | Average "T4" : 43      Comp. Strength: 46.1 N/mm^2    |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TEST LOCATION<br>ORCHID<br>BUILDING       | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| THIRD FLOOR<br>COLUMN (F3 C-34) FACE A    | 40                                                    | 40 | 42 | 44 | 42 | 46 | 46 | 42 | 38 | 44 | 43.95                           |
|                                           | Average "T1" : 42.4      Comp. Strength: 45.22 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRD FLOOR<br>COLUMN (F3 C-34)<br>FACE B | 42                                                    | 42 | 42 | 38 | 38 | 38 | 46 | 38 | 44 | 42 | 43.95                           |
|                                           | Average "T1" : 41      Comp. Strength: 42.67 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| THIRD FLOOR<br>BEAM (F3 B-5)<br>FACE A    | 46                                                    | 46 | 42 | 44 | 44 | 42 | 44 | 40 | 40 | 42 | 38.65                           |
|                                           | Average "T1" : 43      Comp. Strength: 46.1 N/mm^2    |    |    |    |    |    |    |    |    |    |                                 |
| THIRD FLOOR<br>BEAM (F3 B-5)<br>FACE B    | 42                                                    | 44 | 42 | 46 | 38 | 40 | 52 | 48 | 48 | 46 | 38.65                           |
|                                           | Average "T1" : 44.6      Comp. Strength: 31.19 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| TEST LOCATION<br>ORCHID<br>BUILDING        | REBOUND HAMMER TEST READING<br>HORIZONTALLY                           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------|-----------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| FOURTH FLOOR<br>COLUMN (F4 C-31)<br>FACE A | 38                                                                    | 36 | 36 | 32 | 42 | 46 | 40 | 34 | 38 | 38 | 38.84                           |
|                                            | Average "T2" : 38                      Comp. Strength: 37.27 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| FOURTH FLOOR<br>COLUMN (F4 C-31)<br>FACE B | 36                                                                    | 36 | 34 | 36 | 42 | 40 | 42 | 46 | 38 | 48 | 45.66                           |
|                                            | Average "T2" : 39.8                      Comp. Strength: 40.41 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTH FLOOR<br>BEAM (F4 B-6)<br>FACE A    | 48                                                                    | 44 | 46 | 42 | 40 | 48 | 42 | 38 | 40 | 38 | 45.66                           |
|                                            | Average "T2" : 42.6                      Comp. Strength: 45.51 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTH FLOOR<br>BEAM (F4 B-6)<br>FACE B    | 44                                                                    | 44 | 46 | 42 | 40 | 44 | 38 | 42 | 46 | 42 | 45.66                           |
|                                            | Average "T2" : 42.8                      Comp. Strength: 45.81 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TEST LOCATION<br>ORCHID<br>BUILDING        | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| FIFTH FLOOR<br>COLUMN (F5 C-<br>26) FACE A | 38                                                    | 42 | 46 | 52 | 40 | 42 | 42 | 44 | 42 | 40 | 46.55                           |
|                                            | Average "T3" : 42.8      Comp. Strength: 45.81 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FIFTH FLOOR<br>COLUMN (F5 C-<br>26) FACE B | 38                                                    | 40 | 42 | 46 | 44 | 44 | 50 | 40 | 48 | 46 | 46.55                           |
|                                            | Average "T3" : 43.8      Comp. Strength: 47.28 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FIFTH FLOOR<br>BEAM (F5 B-7)<br>FACE A     | 42                                                    | 42 | 46 | 3  | 42 | 38 | 38 | 38 | 42 | 42 | 38.70                           |
|                                            | Average "T3" : 37.3      Comp. Strength: 35.90 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FIFTH FLOOR<br>BEAM (F5 B-7)<br>FACE B     | 40                                                    | 32 | 36 | 42 | 38 | 46 | 42 | 44 | 40 | 44 | 38.70                           |
|                                            | Average "T3" : 40.4      Comp. Strength: 41.49 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| TEST LOCATION<br>ORCHID<br>BUILDING           | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-----------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| SIXTH FLOOR<br>COLUMN (F6 C-<br>28)<br>FACE A | 42                                                    | 40 | 44 | 42 | 46 | 42 | 38 | 44 | 40 | 48 | 44.29                           |
|                                               | Average "T4" : 42.6      Comp. Strength: 45.51 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SIXTH FLOOR<br>COLUMN (F6 C-<br>28)<br>FACE B | 40                                                    | 46 | 38 | 48 | 40 | 42 | 40 | 40 | 40 | 38 | 44.29                           |
|                                               | Average "T4" : 41.2      Comp. Strength: 43.06 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SIXTH FLOOR<br>BEAM (F6 B-8)<br>FACE A        | 38                                                    | 40 | 36 | 36 | 38 | 38 | 36 | 34 | 38 | 38 | 34.18                           |
|                                               | Average "T4" : 37.2      Comp. Strength: 35.70 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SIXTH FLOOR<br>BEAM (F6 B-8)<br>FACE B        | 32                                                    | 34 | 38 | 36 | 34 | 38 | 32 | 36 | 34 | 38 | 34.18                           |
|                                               | Average "T4" : 35.2      Comp. Strength: 32.66 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TEST LOCATION<br>ORCHID<br>BUILDING            | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|------------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| SEVENTH<br>FLOOR COLUMN<br>(F7 C-48)<br>FACE A | 42                                                    | 42 | 44 | 42 | 40 | 48 | 40 | 38 | 44 | 42 | 44.39                           |
|                                                | Average "T1" : 42.2      Comp. Strength: 44.92 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SEVENTH<br>FLOOR COLUMN<br>(F7 C-48)<br>FACE B | 44                                                    | 44 | 42 | 40 | 42 | 42 | 44 | 36 | 42 | 40 | 44.39                           |
|                                                | Average "T1" : 41.6      Comp. Strength: 43.85 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SEVENTH<br>FLOOR BEAM<br>(F7 B-9)<br>FACE A    | 36                                                    | 34 | 38 | 36 | 38 | 34 | 32 | 32 | 38 | 34 | 33.25                           |
|                                                | Average "T1" : 35.2      Comp. Strength: 32.66 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SEVENTH<br>FLOOR BEAM<br>(F7 B-9)<br>FACE B    | 38                                                    | 32 | 36 | 32 | 38 | 36 | 34 | 36 | 40 | 38 | 33.25                           |
|                                                | Average "T1" : 36      Comp. Strength: 33.84 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |

| TEST LOCATION<br>ORCHID<br>BUILDING           | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-----------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| EIGHT FLOOR<br>COLUMN (F8 C-<br>53)<br>FACE A | 34                                                    | 40 | 42 | 34 | 32 | 32 | 32 | 30 | 36 | 30 | 29.87                           |
|                                               | Average "T2" : 34.2      Comp. Strength: 30.80 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| EIGHT FLOOR<br>COLUMN (F8 C-<br>53)<br>FACE B | 36                                                    | 36 | 30 | 36 | 32 | 34 | 34 | 30 | 30 | 32 | 29.87                           |
|                                               | Average "T2" : 33      Comp. Strength: 28.93 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| EIGHT FLOOR<br>BEAM (F8 B-10)<br>FACE A       | 36                                                    | 36 | 30 | 32 | 32 | 32 | 32 | 30 | 34 | 34 | 29.92                           |
|                                               | Average "T2" : 32.8      Comp. Strength: 28.64 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| EIGHT FLOOR<br>BEAM (F8 B-10)<br>FACE B       | 32                                                    | 36 | 34 | 30 | 36 | 34 | 34 | 40 | 34 | 34 | 29.92                           |
|                                               | Average "T2" : 34.4      Comp. Strength: 31.19 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TEST LOCATION<br>ORCHID<br>BUILDING       | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| NINTH FLOOR<br>COLUMN (F9 C-65)<br>FACE A | 38                                                    | 42 | 44 | 44 | 34 | 36 | 36 | 36 | 36 | 36 | 35.46                           |
|                                           | Average "T3" : 38.2      Comp. Strength: 37.67 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| NINTH FLOOR<br>COLUMN (F9 C-65)<br>FACE B | 36                                                    | 34 | 38 | 32 | 36 | 34 | 34 | 38 | 38 | 36 | 35.46                           |
|                                           | Average "T3" : 35.6      Comp. Strength: 33.25 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| NINTH FLOOR<br>BEAM (F9 B-11)<br>FACE A   | 34                                                    | 36 | 36 | 36 | 40 | 34 | 40 | 36 | 38 | 36 | 35.02                           |
|                                           | Average "T3" : 36.6      Comp. Strength: 34.72 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| NINTH FLOOR<br>BEAM (F9 B-11)<br>FACE B   | 36                                                    | 38 | 36 | 38 | 40 | 38 | 36 | 36 | 36 | 36 | 35.02                           |
|                                           | Average "T3" : 37      Comp. Strength: 35.31 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |

| TEST LOCATION<br>ORCHID<br>BUILDING        | REBOUND HAMMER TEST READING<br>HORIZONTALLY                           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------|-----------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| TENTH FLOOR<br>COLUMN (F10 C-14)<br>FACE A | 34                                                                    | 32 | 32 | 34 | 34 | 32 | 30 | 30 | 30 | 32 | 28.05                           |
|                                            | Average "T4" : 32                      Comp. Strength: 27.46 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| TENTH FLOOR<br>COLUMN (F10 C-14)<br>FACE B | 32                                                                    | 32 | 34 | 32 | 40 | 34 | 32 | 32 | 30 | 30 | 28.05                           |
|                                            | Average "T4" : 32.8                      Comp. Strength: 28.64 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TENTH FLOOR<br>BEAM (F10 B-12)<br>FACE A   | 36                                                                    | 38 | 38 | 36 | 36 | 36 | 46 | 38 | 34 | 34 | 36.29                           |
|                                            | Average "T4" : 37.2                      Comp. Strength: 35.70 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TENTH FLOOR<br>BEAM (F10 B-12)<br>FACE B   | 34                                                                    | 32 | 32 | 38 | 40 | 38 | 42 | 48 | 36 | 38 | 36.29                           |
|                                            | Average "T4" : 37.8                      Comp. Strength: 36.88 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TEST LOCATION<br>ORCHID<br>BUILDING              | REBOUND HAMMER TEST READING<br>HORIZONTALLY                           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------------|-----------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| ELEVENTH<br>FLOOR COLUMN<br>(F11 C-66)<br>FACE A | 34                                                                    | 38 | 36 | 36 | 34 | 32 | 34 | 36 | 38 | 32 | 34.63                           |
|                                                  | Average "T1" : 35                      Comp. Strength: 32.37 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| ELEVENTH<br>FLOOR COLUMN<br>(F11 C-66)<br>FACE B | 40                                                                    | 34 | 36 | 36 | 46 | 36 | 36 | 34 | 38 | 42 | 34.63                           |
|                                                  | Average "T1" : 37.8                      Comp. Strength: 36.88 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| ELEVENTH<br>FLOOR BEAM<br>(F11 B-13)<br>FACE A   | 34                                                                    | 32 | 34 | 32 | 32 | 30 | 30 | 32 | 32 | 32 | 27.76                           |
|                                                  | Average "T1" : 32                      Comp. Strength: 27.46 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| ELEVENTH<br>FLOOR BEAM<br>(F11 B-13)<br>FACE B   | 30                                                                    | 32 | 34 | 36 | 34 | 32 | 30 | 30 | 36 | 30 | 27.76                           |
|                                                  | Average "T1" : 32.4                      Comp. Strength: 28.05 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| TEST LOCATION<br>ORCHID<br>BUILDING             | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-------------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| TWELFTH<br>FLOOR COLUMN<br>(F12 C-67)<br>FACE A | 34                                                    | 30 | 36 | 30 | 34 | 36 | 42 | 42 | 36 | 32 | 33.55                           |
|                                                 | Average "T2" : 35.2      Comp. Strength: 32.66 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TWELFTH<br>FLOOR COLUMN<br>(F12 C-67)<br>FACE B | 36                                                    | 40 | 38 | 36 | 36 | 32 | 38 | 34 | 34 | 40 | 33.55                           |
|                                                 | Average "T2" : 36.4      Comp. Strength: 34.43 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TWELFTH<br>FLOOR BEAM<br>(F12 B-14)<br>FACE A   | 34                                                    | 40 | 32 | 38 | 34 | 36 | 38 | 36 | 40 | 34 | 33.99                           |
|                                                 | Average "T2" : 36.2      Comp. Strength: 34.13 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| TWELFTH<br>FLOOR BEAM<br>(F12 B-14)<br>FACE B   | 34                                                    | 36 | 34 | 38 | 34 | 40 | 36 | 38 | 36 | 34 | 33.99                           |
|                                                 | Average "T2" : 36      Comp. Strength: 33.84 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| TEST LOCATION<br>ORCHID<br>BUILDING                | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|----------------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| THIRTEENTH<br>FLOOR COLUMN<br>(F13 C-63)<br>FACE A | 38                                                    | 34 | 36 | 40 | 36 | 42 | 42 | 36 | 32 | 40 | 37.28                           |
|                                                    | Average "T3" : 37.6      Comp. Strength: 36.49 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRTEENTH<br>FLOOR COLUMN<br>(F13 C-63)<br>FACE B | 38                                                    | 40 | 38 | 38 | 40 | 40 | 38 | 40 | 36 | 36 | 37.28                           |
|                                                    | Average "T3" : 38.4      Comp. Strength: 38.06 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRTEENTH<br>FLOOR BEAM<br>(F13 B-15)<br>FACE A   | 36                                                    | 38 | 36 | 36 | 36 | 34 | 32 | 34 | 40 | 34 | 34.68                           |
|                                                    | Average "T3" : 35.6      Comp. Strength: 33.25 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRTEENTH<br>FLOOR BEAM<br>(F13 B-15)<br>FACE B   | 40                                                    | 36 | 34 | 32 | 40 | 42 | 36 | 36 | 40 | 38 | 34.68                           |
|                                                    | Average "T3" : 37.4      Comp. Strength: 36.1 N/mm^2  |    |    |    |    |    |    |    |    |    |                                 |

| TEST LOCATION<br>ORCHID BUILDING                   | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|----------------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| FOURTEENTH<br>FLOOR COLUMN<br>(F14 C-70)<br>FACE A | 32                                                    | 32 | 30 | 30 | 34 | 30 | 32 | 36 | 32 | 40 | 30.95                           |
|                                                    | Average "T4" : 32.8      Comp. Strength: 28.64 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTEENTH<br>FLOOR COLUMN<br>(F14 C-70)<br>FACE B | 40                                                    | 40 | 30 | 32 | 32 | 38 | 42 | 36 | 30 | 36 | 30.95                           |
|                                                    | Average "T4" : 35.6      Comp. Strength: 33.25 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTEENTH<br>FLOOR BEAM (F14<br>B-16)<br>FACE A   | 36                                                    | 36 | 36 | 40 | 40 | 38 | 32 | 34 | 38 | 34 | 32.27                           |
|                                                    | Average "T4" : 36.4      Comp. Strength: 34.43 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTEENTH<br>FLOOR BEAM (F14<br>B-16)<br>FACE B   | 36                                                    | 36 | 30 | 34 | 34 | 36 | 34 | 34 | 32 | 32 | 32.27                           |
|                                                    | Average "T4" : 33.8      Comp. Strength: 30.11 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



## ROSEWOOD BUILDING

| ROSE WOOD BUILDING TEST LOCATION | REBOUND HAMMER TEST READING HORIZONTALLY              |    |    |    |    |    |    |    |    |    | AVERAGE STRENGTH (N/mm^2) |
|----------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------|
| BASEMENT COLUMN (B C-114) FACE A | 42                                                    | 40 | 40 | 46 | 40 | 42 | 44 | 40 | 42 | 38 | 40.95                     |
|                                  | Average "T1" : 41.4      Comp. Strength: 43.45 N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| BASEMENT COLUMN (B C-114) FACE B | 40                                                    | 34 | 38 | 40 | 38 | 38 | 40 | 40 | 40 | 38 |                           |
|                                  | Average "T2" : 38.6      Comp. Strength: 38.45 N/mm^2 |    |    |    |    |    |    |    |    |    |                           |

| ROSE WOOD BUILDING TEST LOCATION  | REBOUND HAMMER TEST READING HORIZONTALLY              |    |    |    |    |    |    |    |    |    | AVERAGE STRENGTH (N/mm^2) |
|-----------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------|
| GROUND FLOOR BEAM (GF B-1) FACE A | 46                                                    | 46 | 48 | 50 | 52 | 48 | 48 | 42 | 40 | 48 | 53.24                     |
|                                   | Average "T1" : 46.8      Comp. Strength: 52.45 N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| GROUND FLOOR BEAM (GF B-1) FACE B | 40                                                    | 44 | 42 | 48 | 50 | 50 | 52 | 48 | 54 | 46 |                           |
|                                   | Average "T2" : 47.4      Comp. Strength: 54.03 N/mm^2 |    |    |    |    |    |    |    |    |    |                           |

| ROSE WOOD BUILDING TEST LOCATION    | REBOUND HAMMER TEST READING HORIZONTALLY              |    |    |    |    |    |    |    |    |    | AVERAGE STRENGTH (N/mm^2) |
|-------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------|
| FIRST FLOOR COLUMN (F1 C-42) FACE A | 44                                                    | 40 | 42 | 44 | 42 | 40 | 44 | 46 | 40 | 50 | 45.96                     |
|                                     | Average "T1" : 43.2      Comp. Strength: 46.40 N/mm^2 |    |    |    |    |    |    |    |    |    |                           |
| FIRST FLOOR COLUMN (F1 C-42) FACE B | 44                                                    | 42 | 40 | 42 | 42 | 40 | 40 | 44 | 48 | 44 |                           |
|                                     | Average "T2" : 42.6      Comp. Strength: 45.51 N/mm^2 |    |    |    |    |    |    |    |    |    |                           |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| ROSE WOOD<br>BUILDING TEST<br>LOCATION  | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-----------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| SECOND FLOOR<br>BEAM (F2 B-2)<br>FACE A | 46                                                    | 50 | 52 | 48 | 50 | 52 | 56 | 48 | 50 | 52 | 63.08                           |
|                                         | Average "T1" : 50.4      Comp. Strength: 60.37 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SECOND FLOOR<br>BEAM (F2 B-2)<br>FACE B | 56                                                    | 56 | 52 | 50 | 56 | 52 | 48 | 50 | 56 | 54 |                                 |
|                                         | Average "T2" : 53      Comp. Strength: 65.79 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |

| ROSE WOOD<br>BUILDING TEST<br>LOCATION     | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| THIRD FLOOR<br>COLUMN (F3 C-<br>86) FACE A | 50                                                    | 48 | 54 | 46 | 46 | 48 | 44 | 44 | 44 | 48 | 55.08                           |
|                                            | Average "T1" : 47.2      Comp. Strength: 53.51 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| THIRD FLOOR<br>COLUMN (F3 C-<br>86) FACE B | 46                                                    | 54 | 50 | 46 | 50 | 50 | 48 | 52 | 44 | 44 |                                 |
|                                            | Average "T2" : 48.4      Comp. Strength: 56.66 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| ROSE WOOD<br>BUILDING TEST<br>LOCATION   | REBOUND HAMMER TEST READING<br>HORIZONTALLY                            |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|------------------------------------------|------------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| FOURTH FLOOR<br>BEAM (F4 B-3 )<br>FACE A | 48                                                                     | 50 | 46 | 42 | 46 | 48 | 46 | 48 | 46 | 48 | 51.73                           |
|                                          | Average "T1" :            46.8            Comp. Strength: 52.45 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| FOURTH FLOOR<br>BEAM (F4 B-3)<br>FACE B  | 40                                                                     | 46 | 46 | 48 | 50 | 48 | 48 | 40 | 44 | 50 |                                 |
|                                          | Average "T2" :            46            Comp. Strength: 51.01 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## PODIUM BUILDING

| PODIUM<br>BUILDING TEST<br>LOCATION        | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|--------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| BASEMENT<br>FLOOR BEAM (B<br>B-1) FACE A   | 58                                                    | 50 | 50 | 48 | 54 | 58 | 52 | 54 | 52 | 56 | 46.12                           |
|                                            | Average "T1" : 53.2      Comp. Strength: 47.45 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT<br>FLOOR BEAM (B<br>B-1) FACE B   | 54                                                    | 52 | 52 | 50 | 48 | 52 | 40 | 46 | 48 | 46 | 46.12                           |
|                                            | Average "T2" : 48.8      Comp. Strength: 44.78 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT<br>FLOOR COLUMN<br>(B C-1) FACE A | 36                                                    | 36 | 34 | 32 | 30 | 36 | 32 | 34 | 30 | 40 | 31.00                           |
|                                            | Average "T1" : 34      Comp. Strength: 30.41 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT<br>FLOOR COLUMN<br>(B C-1) FACE B | 38                                                    | 32 | 36 | 38 | 32 | 32 | 36 | 32 | 34 | 36 | 31.00                           |
|                                            | Average "T2" : 34.6      Comp. Strength: 31.58 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT<br>FLOOR COLUMN<br>(B C-2) FACE A | 30                                                    | 30 | 30 | 32 | 30 | 30 | 30 | 36 | 32 | 36 | 24.62                           |
|                                            | Average "T1" : 31.6      Comp. Strength: 26.68 N/mm^3 |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT<br>FLOOR COLUMN<br>(B C-2) FACE B | 30                                                    | 30 | 30 | 28 | 28 | 30 | 28 | 28 | 28 | 30 | 24.62                           |
|                                            | Average "T2" : 29      Comp. Strength: 22.56 N/mm^3   |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## CLUB BUILDING

| CLUB BUILDING<br>TEST LOCATION        | REBOUND HAMMER TEST READING<br>HORIZONTALLY                           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|---------------------------------------|-----------------------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| BASEMENT<br>COLUMN (B C-10)<br>FACE A | 36                                                                    | 30 | 30 | 30 | 28 | 30 | 34 | 34 | 40 | 34 | 28.64                           |
|                                       | Average "T1" : 32.6                      Comp. Strength: 28.35 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT<br>COLUMN (B C-10)<br>FACE B | 36                                                                    | 34 | 36 | 30 | 32 | 34 | 36 | 30 | 30 | 32 | 28.64                           |
|                                       | Average "T2" : 33                      Comp. Strength: 28.93 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT<br>COLUMN (B C-5)<br>FACE A  | 34                                                                    | 38 | 30 | 38 | 32 | 30 | 36 | 30 | 32 | 36 | 31.39                           |
|                                       | Average "T1" : 33.6                      Comp. Strength: 29.82 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| BASEMENT<br>COLUMN (B C-5)<br>FACE B  | 36                                                                    | 32 | 34 | 32 | 30 | 36 | 40 | 34 | 40 | 40 | 31.39                           |
|                                       | Average "T2" : 35.4                      Comp. Strength: 32.96 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| CLUB BUILDING<br>TEST LOCATION              | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|---------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| GROUND FLOOR<br>COLUMN (GF C-<br>29) FACE A | 34                                                    | 34 | 42 | 38 | 38 | 40 | 34 | 40 | 40 | 38 | 39.78                           |
|                                             | Average "T1" : 37.8      Comp. Strength: 36.88 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>COLUMN (GF C-<br>29) FACE B | 36                                                    | 42 | 42 | 46 | 40 | 38 | 40 | 40 | 42 | 44 | 39.78                           |
|                                             | Average "T2" : 41      Comp. Strength: 42.67 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>COLUMN (GF C-<br>32) FACE A | 36                                                    | 40 | 36 | 36 | 40 | 36 | 38 | 40 | 40 | 38 | 38.26                           |
|                                             | Average "T1" : 38      Comp. Strength: 37.27 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>COLUMN (GF C-<br>32) FACE B | 40                                                    | 40 | 42 | 42 | 38 | 36 | 38 | 36 | 38 | 40 | 38.26                           |
|                                             | Average "T2" : 39      Comp. Strength: 39.24 N/mm^2   |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

| CLUB BUILDING<br>TEST LOCATION              | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|---------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| GROUND FLOOR<br>COLUMN (GF C-<br>26) FACE A | 34                                                    | 40 | 40 | 36 | 34 | 34 | 36 | 36 | 42 | 40 | 34.48                           |
|                                             | Average "T1" : 37.2      Comp. Strength: 35.70 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>COLUMN (GF C-<br>26) FACE B | 36                                                    | 38 | 38 | 32 | 32 | 34 | 38 | 34 | 36 | 38 | 34.48                           |
|                                             | Average "T2" : 35.6      Comp. Strength: 33.25 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>BEAM (GF B-1)<br>FACE A     | 38                                                    | 40 | 32 | 36 | 36 | 40 | 44 | 36 | 46 | 44 | 40.51                           |
|                                             | Average "T1" : 39.2      Comp. Strength: 39.53 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>BEAM (GF B-1)<br>FACE B     | 44                                                    | 38 | 42 | 40 | 44 | 42 | 40 | 36 | 38 | 40 | 40.51                           |
|                                             | Average "T2" : 40.4      Comp. Strength: 41.49 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>BEAM (GF B-2)<br>FACE A     | 34                                                    | 40 | 46 | 38 | 36 | 40 | 38 | 40 | 40 | 40 | 39.83                           |
|                                             | Average "T1" : 39.2      Comp. Strength: 39.53 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| GROUND FLOOR<br>BEAM (GF B-2)<br>FACE B     | 38                                                    | 40 | 40 | 40 | 40 | 38 | 42 | 40 | 40 | 38 | 39.83                           |
|                                             | Average "T2" : 39.6      Comp. Strength: 40.12 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

| CLUB BUILDING<br>TEST LOCATION            | REBOUND HAMMER TEST READING<br>HORIZONTALLY           |    |    |    |    |    |    |    |    |    | AVERAGE<br>STRENGTH<br>(N/mm^2) |
|-------------------------------------------|-------------------------------------------------------|----|----|----|----|----|----|----|----|----|---------------------------------|
| SECOND FLOOR<br>COLUMN (F2 C-8)<br>FACE A | 20                                                    | 24 | 26 | 22 | 26 | 22 | 24 | 26 | 20 | 28 | 15.65                           |
|                                           | Average "T1" : 23.8      Comp. Strength: 14.91 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |
| SECOND FLOOR<br>COLUMN (F2 C-8)<br>FACE B | 22                                                    | 26 | 26 | 24 | 26 | 24 | 22 | 28 | 26 | 24 |                                 |
|                                           | Average "T2" : 24.8      Comp. Strength: 16.38 N/mm^2 |    |    |    |    |    |    |    |    |    |                                 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## J.3. CORE TEST RESULTS :

The Core testing results on the sample extracted from the Beam & Slab of Existing Building are as given below :

### TULIP BUILDING

| Samp. No.                              | Size of Sample |        |                 | (KNS) | Measured<br>Cylinder<br>Strength | Corr.<br>Factor<br>for<br>Dia. | Corr.<br>Factor for<br>H-D Ratio<br>of Core | corr.<br>factor of<br>size of<br>aggregate | Corr.<br>Cylinder<br>Strength | Equiv.<br>Cube<br>Strength | Density<br>of<br>Concrete |
|----------------------------------------|----------------|--------|-----------------|-------|----------------------------------|--------------------------------|---------------------------------------------|--------------------------------------------|-------------------------------|----------------------------|---------------------------|
|                                        | D (MM)         | L (MM) | Weight<br>(gms) |       | N/mm <sup>2</sup>                |                                |                                             |                                            | N/mm <sup>2</sup>             | N/mm <sup>2</sup>          | KN/m <sup>3</sup>         |
|                                        |                |        |                 |       |                                  |                                |                                             |                                            |                               |                            |                           |
| BASEMENT<br>BEAM (B B-17)              | 68.0           | 130.52 | 1056            | 97.6  | 26.93                            | 1.06                           | 0.9913                                      | 1.00                                       | 28.29                         | 35.37                      | 21.90                     |
| FIFTH FLOOR<br>BEAM (F5 B-25)          | 68.1           | 122.02 | 968             | 51.4  | 14.13                            | 1.06                           | 0.9772                                      | 1.00                                       | 14.64                         | 18.30                      | 21.40                     |
| NINTH FLOOR<br>BEAM (F9 B-24)          | 67.9           | 117.12 | 915             | 57.2  | 15.81                            | 1.06                           | 0.9698                                      | 1.00                                       | 16.26                         | 20.32                      | 21.19                     |
| THIRTEENTH<br>FLOOR BEAM<br>(F13 B-15) | 67.9           | 129.01 | 1036            | 51.7  | 14.28                            | 1.06                           | 0.9890                                      | 1.00                                       | 14.97                         | 18.71                      | 21.76                     |
|                                        |                |        |                 |       |                                  |                                |                                             |                                            |                               |                            |                           |
| BASEMENT<br>SLAB (B S-1)               | 67.9           | 118.91 | 983             | 104.3 | 28.79                            | 1.06                           | 0.9725                                      | 1.00                                       | 29.68                         | 37.10                      | 22.39                     |
| FIFTH FLOOR<br>SLAB (F5 S-9)           | 67.9           | 116.52 | 892             | 34.6  | 9.55                             | 1.06                           | 0.9687                                      | 1.00                                       | 9.81                          | 12.26                      | 20.73                     |
| NINTH FLOOR<br>SLAB (F9 S-8)           | 68.3           | 99.41  | 780             | 62.2  | 16.99                            | 1.06                           | 0.9401                                      | 1.00                                       | 16.93                         | 21.16                      | 21.02                     |
| THIRTEENTH<br>FLOOR SLAB<br>(F13 S-4)  | 67.9           | 113.61 | 878             | 35.0  | 9.68                             | 1.06                           | 0.9641                                      | 1.00                                       | 9.89                          | 12.36                      | 20.96                     |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## IRIS BUILDING

| Samp. No.                           | Size of Sample |           |                 | Measured<br>Cylinder<br>Strength<br>(KNS) | Measured<br>Cylinder<br>Strength<br>N/mm <sup>2</sup> | Corr.<br>Factor<br>for Dia. | Corr. Factor<br>for H-D<br>Ratio of<br>Core | corr. factor<br>of size of<br>aggregate | Corr.<br>Cylinder<br>Strength | Equiv.<br>Cube<br>Strength | Density of<br>Concrete |
|-------------------------------------|----------------|-----------|-----------------|-------------------------------------------|-------------------------------------------------------|-----------------------------|---------------------------------------------|-----------------------------------------|-------------------------------|----------------------------|------------------------|
|                                     | D<br>(MM)      | L<br>(MM) | Weight<br>(gms) |                                           |                                                       |                             |                                             |                                         | N/mm <sup>2</sup>             | N/mm <sup>2</sup>          | KN/m <sup>3</sup>      |
| GROUND<br>FLOOR BEAM<br>(GF B-2)    | 68.0           | 104.58    | 872             | 81.0                                      | 22.33                                                 | 1.06                        | 0.9492                                      | 1.00                                    | 22.47                         | 28.08                      | 22.55                  |
| FOURTH<br>FLOOR BEAM<br>(F4 B-19)   | 67.9           | 136.98    | 1059            | 66.7                                      | 18.41                                                 | 1.06                        | 1.0018                                      | 1.00                                    | 19.55                         | 24.44                      | 20.94                  |
| EIGHTH<br>FLOOR BEAM<br>(F8 B-10)   | 68.0           | 116.89    | 745             | 44.0                                      | 12.12                                                 | 1.06                        | 0.9690                                      | 1.00                                    | 12.45                         | 15.56                      | 17.22                  |
| TWELFTH<br>FLOOR BEAM<br>(F12 B-14) | 68.0           | 137.09    | 1039            | 48.9                                      | 13.49                                                 | 1.06                        | 1.0019                                      | 1.00                                    | 14.33                         | 17.91                      | 20.51                  |
| GROUND<br>FLOOR SLAB<br>(GF S-2)    | 67.9           | 119.76    | 990             | 64.5                                      | 17.81                                                 | 1.06                        | 0.9740                                      | 1.00                                    | 18.39                         | 22.99                      | 22.39                  |
| FOURTH<br>FLOOR SLAB<br>(F4 S-4)    | 68.0           | 136.79    | 1143            | 64.4                                      | 17.74                                                 | 1.06                        | 1.0013                                      | 1.00                                    | 18.83                         | 23.54                      | 22.58                  |
| EIGHTH<br>FLOOR SLAB<br>(F8 S-6)    | 68.0           | 89.90     | 675             | 48.4                                      | 13.33                                                 | 1.06                        | 0.9254                                      | 1.00                                    | 13.08                         | 16.35                      | 20.29                  |
| TWELFTH<br>FLOOR SLAB<br>(F12 S-9)  | 68.0           | 112.87    | 907             | 49.6                                      | 13.68                                                 | 1.06                        | 0.9627                                      | 1.00                                    | 13.96                         | 17.45                      | 21.74                  |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## CASPIA BUILDING

| Samp. No.                           | Size of Sample |           |                 |       | Measured<br>Cylinder<br>Strength | Corr.<br>Factor<br>for Dia. | Corr. Factor<br>for H-D<br>Ratio of<br>Core | corr. factor<br>of size of<br>aggregate | Corr.<br>Cylinder<br>Strength | Equiv.<br>Cube<br>Strength | Density of<br>Concrete |
|-------------------------------------|----------------|-----------|-----------------|-------|----------------------------------|-----------------------------|---------------------------------------------|-----------------------------------------|-------------------------------|----------------------------|------------------------|
|                                     | D<br>(MM)      | L<br>(MM) | Weight<br>(gms) | (KNS) | N/mm^2                           |                             |                                             |                                         | N/mm^2                        | N/mm^2                     | KN/m^3                 |
| GROUND<br>FLOOR BEAM<br>(GF B-2)    | 68.0           | 110.25    | 894             | 57.5  | 15.82                            | 1.06                        | 0.9582                                      | 1.00                                    | 16.07                         | 20.09                      | 21.89                  |
| FOURTH<br>FLOOR BEAM<br>(F4 B-6)    | 68.1           | 124.00    | 961             | 62.0  | 17.06                            | 1.06                        | 0.9804                                      | 1.00                                    | 17.73                         | 22.16                      | 20.91                  |
| EIGHTH<br>FLOOR BEAM<br>(F8 B-10)   | 68.0           | 107.68    | 823             | 49.2  | 13.56                            | 1.06                        | 0.9542                                      | 1.00                                    | 13.72                         | 17.15                      | 20.67                  |
| TWELFTH<br>FLOOR BEAM<br>(F12 B-24) | 68.0           | 97.17     | 756             | 72.3  | 19.91                            | 1.06                        | 0.9372                                      | 1.00                                    | 19.78                         | 24.72                      | 21.02                  |
| GROUND<br>FLOOR SLAB<br>(GF S-2)    | 68.1           | 90.50     | 729             | 64.4  | 17.71                            | 1.06                        | 0.9262                                      | 1.00                                    | 17.38                         | 21.73                      | 21.73                  |
| FOURTH<br>FLOOR SLAB<br>(F4 S-5)    | 68.0           | 93.23     | 729             | 44.5  | 12.26                            | 1.06                        | 0.9308                                      | 1.00                                    | 12.10                         | 15.12                      | 21.14                  |
| EIGHTH<br>FLOOR SLAB<br>(F8 S-7)    | 67.9           | 113.97    | 921             | 65.1  | 17.97                            | 1.06                        | 0.9645                                      | 1.00                                    | 18.37                         | 22.96                      | 21.88                  |
| TWELFTH<br>FLOOR SLAB<br>(F12 S-10) | 68.0           | 89.06     | 788             | 58.0  | 16.00                            | 1.06                        | 0.9241                                      | 1.00                                    | 15.67                         | 19.59                      | 23.94                  |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## BEETEL BUILDING

| Samp. No.                        | Size of Sample |        |                 |       | Measured<br>Cylinder<br>Strength | Corr.<br>Factor<br>for<br>Dia. | Corr.<br>Factor for<br>H-D Ratio<br>of Core | corr.<br>factor of<br>size of<br>aggregate | Corr.<br>Cylinder<br>Strength | Equiv.<br>Cube<br>Strength | Density<br>of<br>Concrete |
|----------------------------------|----------------|--------|-----------------|-------|----------------------------------|--------------------------------|---------------------------------------------|--------------------------------------------|-------------------------------|----------------------------|---------------------------|
|                                  | D (MM)         | L (MM) | Weight<br>(gms) | (KNS) | N/mm <sup>2</sup>                |                                |                                             |                                            | N/mm <sup>2</sup>             | N/mm <sup>2</sup>          | KN/m <sup>3</sup>         |
|                                  |                |        |                 |       |                                  |                                |                                             |                                            |                               |                            |                           |
| GROUND FLOOR<br>BEAM (GF B-2)    | 67.9           | 126.60 | 945             | 44.5  | 12.29                            | 1.06                           | 0.9851                                      | 1.00                                       | 12.84                         | 16.05                      | 20.23                     |
| FOURTH FLOOR<br>BEAM (F4 B-6)    | 68.0           | 128.75 | 1029            | 43.9  | 12.08                            | 1.06                           | 0.9882                                      | 1.00                                       | 12.65                         | 15.82                      | 21.58                     |
| EIGHTH FLOOR<br>BEAM (F8 B-20)   | 67.8           | 123.88 | 967             | 74.9  | 20.73                            | 1.06                           | 0.9809                                      | 1.00                                       | 21.56                         | 26.95                      | 21.20                     |
| TWELFTH FLOOR<br>BEAM (F12 B-23) | 68.0           | 76.50  | 622             | 59.1  | 16.31                            | 1.06                           | 0.9038                                      | 1.00                                       | 15.62                         | 19.53                      | 22.01                     |
| GROUND FLOOR<br>SLAB (GF S-2)    | 67.9           | 105.34 | 798             | 43.7  | 12.09                            | 1.06                           | 0.9508                                      | 1.00                                       | 12.19                         | 15.23                      | 20.56                     |
| FOURTH FLOOR<br>SLAB (F4 S-4)    | 68.0           | 121.96 | 1000            | 58.4  | 16.07                            | 1.06                           | 0.9772                                      | 1.00                                       | 16.65                         | 20.81                      | 22.14                     |
| EIGHTH FLOOR<br>SLAB (F8 S-6)    | 67.9           | 89.86  | 680             | 62.8  | 17.35                            | 1.06                           | 0.9256                                      | 1.00                                       | 17.02                         | 21.28                      | 20.51                     |
| TWELFTH FLOOR<br>SLAB (F12 S-8)  | 67.9           | 127.17 | 1050            | 63.5  | 17.52                            | 1.06                           | 0.9859                                      | 1.00                                       | 18.31                         | 22.89                      | 22.35                     |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## LOTUS BUILDING

| Samp. No.                     | Size of Sample |        |              | (KNS) | Measured Cylinder Strength | Corr. Factor for Dia. | Corr. Factor for H-D Ratio of Core | corr. factor of size of aggregate | Corr. Cylinder Strength | Equiv. Cube Strength | Density of Concrete |
|-------------------------------|----------------|--------|--------------|-------|----------------------------|-----------------------|------------------------------------|-----------------------------------|-------------------------|----------------------|---------------------|
|                               | D (MM)         | L (MM) | Weight (gms) |       | N/mm <sup>2</sup>          |                       |                                    |                                   | N/mm <sup>2</sup>       | N/mm <sup>2</sup>    | KN/m <sup>3</sup>   |
| GROUND FLOOR BEAM (GF B-2)    | 68.1           | 116.40 | 905          | 65.3  | 17.92                      | 1.06                  | 0.9679                             | 1.00                              | 18.39                   | 22.98                | 20.93               |
| FOURTH FLOOR BEAM (F4 B-19)   | 68.0           | 127.79 | 991          | 49.1  | 13.51                      | 1.06                  | 0.9866                             | 1.00                              | 14.13                   | 17.67                | 20.94               |
| EIGHTH FLOOR BEAM (F8 B-10)   | 68.1           | 117.34 | 914          | 51.1  | 14.04                      | 1.06                  | 0.9696                             | 1.00                              | 14.43                   | 18.04                | 21.00               |
| TWELFTH FLOOR BEAM (F12 B-22) | 68.0           | 107.69 | 877          | 77.3  | 21.32                      | 1.06                  | 0.9543                             | 1.00                              | 21.56                   | 26.96                | 22.03               |
| GROUND FLOOR SLAB (GF S-2)    | 68.1           | 113.93 | 861          | 64.8  | 17.80                      | 1.06                  | 0.9640                             | 1.00                              | 18.19                   | 22.74                | 20.36               |
| FOURTH FLOOR SLAB (F4 S-4)    | 68.2           | 104.50 | 808          | 75.5  | 20.71                      | 1.06                  | 0.9487                             | 1.00                              | 20.82                   | 26.03                | 20.81               |
| EIGHTH FLOOR SLAB (F8 S-6)    | 68.0           | 107.98 | 881          | 79.6  | 21.93                      | 1.06                  | 0.9547                             | 1.00                              | 22.20                   | 27.75                | 22.06               |
| TWELFTH FLOOR SLAB (F12 S-9)  | 68.2           | 119.74 | 944          | 80.0  | 21.94                      | 1.06                  | 0.9732                             | 1.00                              | 22.63                   | 28.29                | 21.21               |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## ORCHID BUILDING

| Samp. No.                        | Equiv. Cube Strength | Size of Sample |        |              |       | Measured Cylinder Strength | Corr. Factor for Dia. | Corr. Factor for H-D Ratio of Core | corr. factor of size of aggregate | Corr. Cylinder Strength | Equiv. Cube Strength | Density of Concrete |
|----------------------------------|----------------------|----------------|--------|--------------|-------|----------------------------|-----------------------|------------------------------------|-----------------------------------|-------------------------|----------------------|---------------------|
|                                  | N/mm <sup>2</sup>    | D (MM)         | L (MM) | Weight (gms) | (KNS) | N/mm <sup>2</sup>          |                       |                                    |                                   | N/mm <sup>2</sup>       | N/mm <sup>2</sup>    | KN/m <sup>3</sup>   |
|                                  |                      |                |        |              |       |                            |                       |                                    |                                   |                         |                      |                     |
| BASEMENT BEAM (B B-1)            | 38.95(B-1)           | 68.0           | 130.66 | 1079         | 107.6 | 29.65                      | 1.06                  | 0.9914                             | 1.00                              | 31.16                   | 38.95                | 22.32               |
| FIFTH FLOOR BEAM (F5 B-24)       | 24.76(B-24)          | 68.0           | 124.59 | 960          | 69.2  | 19.04                      | 1.06                  | 0.9814                             | 1.00                              | 19.80                   | 24.76                | 20.80               |
| NINTH FLOOR BEAM (F9 B-25)       | 15.56(B-25)          | 68.0           | 115.83 | 861          | 44.0  | 12.14                      | 1.06                  | 0.9675                             | 1.00                              | 12.45                   | 15.56                | 20.11               |
| THIRTEENTH FLOOR BEAM (F13 B-15) | 14.06(B-15)          | 68.0           | 98.96  | 735          | 45.4  | 12.50                      | 1.06                  | 0.9400                             | 1.00                              | 12.46                   | 15.57                | 20.06               |
| BASEMENT SLAB (B S-1)            | 18.30(S-1)           | 68.1           | 115.13 | 958          | 52.0  | 14.30                      | 1.06                  | 0.9661                             | 1.00                              | 14.64                   | 18.30                | 22.45               |
| FIFTH FLOOR SLAB (F5 S-5)        | 29.86(S-5)           | 68.1           | 109.65 | 888          | 85.6  | 23.55                      | 1.06                  | 0.9572                             | 1.00                              | 23.89                   | 29.86                | 21.85               |
| NINTH FLOOR SLAB (F9 S-3)        | 16.55(S-3)           | 68.1           | 112.92 | 905          | 47.2  | 12.98                      | 1.06                  | 0.9625                             | 1.00                              | 13.24                   | 16.55                | 21.62               |
| THIRTEENTH FLOOR SLAB (F13 S-13) | 19.18(S-13)          | 68.0           | 111.79 | 909          | 54.7  | 15.06                      | 1.06                  | 0.9608                             | 1.00                              | 15.34                   | 19.18                | 21.97               |

## ROSEWOOD BUILDING

| Samp. No.                  | Size of Sample |        |              |       | Measured Cylinder Strength | Corr. Factor for Dia. | Corr. Factor for H-D Ratio of Core | corr. factor of size of aggregate | Corr. Cylinder Strength | Equiv. Cube Strength | Density of Concrete |
|----------------------------|----------------|--------|--------------|-------|----------------------------|-----------------------|------------------------------------|-----------------------------------|-------------------------|----------------------|---------------------|
|                            | D (MM)         | L (MM) | Weight (gms) | (KNS) | N/mm <sup>2</sup>          |                       |                                    |                                   | N/mm <sup>2</sup>       | N/mm <sup>2</sup>    | KN/m <sup>3</sup>   |
| FIRST FLOOR BEAM (F1 B-4)  | 67.8           | 134.75 | 1128         | 79.1  | 21.90                      | 1.06                  | 0.9985                             | 1.00                              | 23.18                   | 28.97                | 22.73               |
| THIRD FLOOR BEAM (F3 B-5)  | 67.9           | 128.28 | 1082         | 75.8  | 20.92                      | 1.06                  | 0.9877                             | 1.00                              | 21.90                   | 27.38                | 22.84               |
| GROUND FLOOR SLAB (GF S-1) | 68.0           | 113.44 | 860          | 90.0  | 24.83                      | 1.06                  | 0.9636                             | 1.00                              | 25.36                   | 31.70                | 20.52               |
| FOURTH FLOOR SLAB (F4 S-2) | 67.9           | 130.07 | 1083         | 78.1  | 21.58                      | 1.06                  | 0.9907                             | 1.00                              | 22.66                   | 28.32                | 22.56               |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## PODIUM BUILDING

| Samp. No.             | Size of Sample |        |                 | (KNS) | Measured<br>Cylinder<br>Strength | Corr.<br>Factor<br>for<br>Dia. | Corr.<br>Factor for<br>H-D Ratio<br>of Core | corr. factor of<br>size of<br>aggregate | Corr.<br>Cylinder<br>Strength | Equiv.<br>Cube<br>Strength | Density<br>of<br>Concrete |
|-----------------------|----------------|--------|-----------------|-------|----------------------------------|--------------------------------|---------------------------------------------|-----------------------------------------|-------------------------------|----------------------------|---------------------------|
|                       | D (MM)         | L (MM) | Weight<br>(gms) |       | N/mm <sup>2</sup>                |                                |                                             |                                         | N/mm <sup>2</sup>             | N/mm <sup>2</sup>          | KN/m <sup>3</sup>         |
|                       |                |        |                 |       |                                  |                                |                                             |                                         |                               |                            |                           |
| BASEMENT BEAM (B B-1) | 68.1           | 134.45 | 1129            | 84.0  | 23.10                            | 1.06                           | 0.9973                                      | 1.00                                    | 24.42                         | 30.52                      | 22.65                     |

## CLUB BUILDING

| Samp. No.                       | Size of Sample |           |                 | (KNS) | Measured<br>Cylinder<br>Strength | Corr.<br>Factor<br>for Dia. | Corr.<br>Factor for<br>H-D Ratio<br>of Core | corr. factor of<br>size of<br>aggregate | Corr.<br>Cylinder<br>Strength | Equiv.<br>Cube<br>Strength | Density of<br>Concrete |
|---------------------------------|----------------|-----------|-----------------|-------|----------------------------------|-----------------------------|---------------------------------------------|-----------------------------------------|-------------------------------|----------------------------|------------------------|
|                                 | D<br>(MM)      | L<br>(MM) | Weight<br>(gms) |       | N/mm <sup>2</sup>                |                             |                                             |                                         | N/mm <sup>2</sup>             | N/mm <sup>2</sup>          | KN/m <sup>3</sup>      |
| GROUND<br>FLOOR BEAM<br>(GFB-2) | 68.0           | 125.94    | 1028            | 52.9  | 14.56                            | 1.06                        | 0.9836                                      | 1.00                                    | 15.18                         | 18.98                      | 22.04                  |
| FIRST FLOOR<br>SLAB (F1 S-2)    | 67.9           | 65.68     | 509             | 35.6  | 9.83                             | 1.06                        | 0.8864                                      | 1.00                                    | 9.24                          | 11.55                      | 21.00                  |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100  
Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100  
Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## J.4. CARBONIZATION TEST RESULT

### TULIP BUILDING

| SL.NO | DATE       | LOCATION                                 | CARBONIZATION DEPTH(MM) |
|-------|------------|------------------------------------------|-------------------------|
| 1     | 06-11-2023 | BASEMENT<br>SLAB (B S-1)                 | 25                      |
| 2     | 06-11-2023 | BASEMENT<br>BEAM (B B-17)                | 20                      |
| 3     | 06-11-2023 | BASEMENT COLUMN<br>(B C-18)              | 28                      |
| 4     | 06-11-2023 | THIRD FLOOR COLUMN<br>(F3 C-57)          | 18                      |
| 5     | 06-11-2023 | FIFTH FLOOR<br>BEAM (F5 B-25)            | 27                      |
| 6     | 06-11-2023 | FIFTH FLOOR<br>SLAB (F5 S-9)             | 35                      |
| 7     | 06-11-2023 | FIFTH FLOOR COLUMN<br>(F5 C-42)          | 42                      |
| 8     | 06-11-2023 | SEVENTH FLOOR COLUMN<br>(F7 C-95)        | 52                      |
| 9     | 06-11-2023 | NINTH FLOOR<br>BEAM (F9 B-24)            | 40                      |
| 10    | 06-11-2023 | NINTH FLOOR<br>SLAB (F9 S-8)             | 25                      |
| 11    | 07-11-2023 | NINTH FLOOR COLUMN<br>(F9 C-96)          | 28                      |
| 12    | 07-11-2023 | ELEVENTH FLOOR<br>COLUMN (F11 C-<br>107) | 44                      |
| 13    | 07-11-2023 | THIRTEENTH FLOOR<br>BEAMB (F13 B-15)     | 26                      |
| 14    | 07-11-2023 | THIRTEENTH FLOOR<br>SLAB (F13 S-4)       | 30                      |
| 15    | 07-11-2023 | THIRTEENTH FLOOR<br>COLUMN (F13 C-47)    | 34                      |
| 16    | 07-11-2023 | FOURTEENTH FLOOR<br>COLUMN (F14 C-24/X)  | 32                      |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## IRIS BUILDING

| SL.NO | DATE       | LOCATION                              | CARBONIZATION DEPTH(MM) |
|-------|------------|---------------------------------------|-------------------------|
| 1     | 28-10-2023 | GROUND FLOOR COLUMN<br>(GF C-7)       | 30                      |
| 2     | 28-10-2023 | GROUND FLOOR BEAM<br>(GF B-2)         | 15                      |
| 3     | 28-10-2023 | GROUND FLOOR SLAB<br>(GF S-2)         | 20                      |
| 4     | 28-10-2023 | SECOND FLOOR COLUMN<br>(F2 C-18)      | 30                      |
| 5     | 28-10-2023 | FOURTH FLOOR COLUMN<br>(F4 C-27)      | 27                      |
| 6     | 28-10-2023 | FOURTH FLOOR BEAM<br>(F4 B-19)        | 30                      |
| 7     | 28-10-2023 | FOURTH FLOOR SLAB<br>(F4 S-4)         | 20                      |
| 8     | 28-10-2023 | SIXTH FLOOR COLUMN<br>(F6 C-35)       | 30                      |
| 9     | 28-10-2023 | EIGHTH FLOOR BEAM<br>(F8 B-10)        | 50                      |
| 10    | 30-10-2023 | EIGHTH FLOOR SLAB<br>(F8 S-6)         | 30                      |
| 11    | 30-10-2023 | EIGHTH FLOOR COLUMN<br>(F8 C-49)      | 55                      |
| 12    | 30-10-2023 | TENTH FLOOR COLUMN<br>(F10 C-62)      | 40                      |
| 13    | 30-10-2023 | TWELFTH FLOOR COLUMN<br>(F12 C-9)     | 50                      |
| 14    | 30-10-2023 | TWELFTH FLOOR BEAM<br>(F12 B-14)      | 45                      |
| 15    | 30-10-2023 | TWELFTH FLOOR SLAB<br>(F12 S-9)       | 30                      |
| 16    | 30-10-2023 | FOURTEENTH FLOOR<br>COLUMN (F14 C-12) | 45                      |

**Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100**

**Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100**

**Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com**



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## CASPIA BUILDING

| SL.NO | DATE       | LOCATION                              | CARBONIZATION DEPTH(MM) |
|-------|------------|---------------------------------------|-------------------------|
| 1     | 30-10-2023 | GROUND FLOOR COLUMN<br>(GF C-74)      | 35                      |
| 2     | 30-10-2023 | GROUND FLOOR<br>BEAM (GF B-2)         | 30                      |
| 3     | 31-10-2023 | GROUND FLOOR<br>SLAB (GF S-2)         | 20                      |
| 4     | 31-10-2023 | SECOND FLOOR COLUMN<br>(F2 C-53)      | 20                      |
| 5     | 31-10-2023 | FOURTH FLOOR<br>SLAB (F4 S-5)         | 32                      |
| 6     | 31-10-2023 | FOURTH FLOOR COLUMN<br>(F4 C-12)      | 35                      |
| 7     | 31-10-2023 | FOURTH FLOOR<br>BEAM (F4 B-6)         | 30                      |
| 8     | 31-10-2023 | SIXTH FLOOR COLUMN<br>(F6 C-30)       | 20                      |
| 9     | 31-10-2023 | EIGHTH FLOOR<br>SLAB (F8 S-7)         | 24                      |
| 10    | 31-10-2023 | EIGHTH FLOOR COLUMN<br>(F8 C-18)      | 22                      |
| 11    | 01-11-2023 | EIGHTH FLOOR<br>BEAM (F8 B-10)        | 30                      |
| 12    | 01-11-2023 | TENTH FLOOR COLUMN<br>(F10 C-8)       | 18                      |
| 13    | 01-11-2023 | TWELFTH FLOOR<br>SLAB (F12 S-10)      | 20                      |
| 14    | 01-11-2023 | TWELFTH FLOOR COLUMN<br>(F12 C-56)    | 40                      |
| 15    | 01-11-2023 | TWELFTH FLOOR<br>BEAM (F12 B-24)      | 25                      |
| 16    | 01-11-2023 | FOURTEENTH FLOOR COLUMN<br>(F14 C-79) | 30                      |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## BEETEL BUILDING

| SL.NO | DATE       | LOCATION                              | CARBONIZATION DEPTH(MM) |
|-------|------------|---------------------------------------|-------------------------|
| 1     | 01-11-2023 | GROUND FLOOR COLUMN<br>(GF C-75)      | 32                      |
| 2     | 01-11-2023 | GROUND FLOOR<br>BEAM B-2              | 45                      |
| 3     | 01-11-2023 | GROUND FLOOR<br>SLAB (GF S-2)         | 30                      |
| 4     | 01-11-2023 | SECOND FLOOR COLUMN<br>(F2 C-100)     | 32                      |
| 5     | 02-11-2023 | FOURTH FLOOR COLUMN<br>(F4 C-63)      | 19                      |
| 6     | 02-11-2023 | FOURTH FLOOR<br>SLAB (F4 S-4)         | 30                      |
| 7     | 02-11-2023 | FOURTH FLOOR<br>BEAM (F4 B-6)         | 35                      |
| 8     | 02-11-2023 | SIXTH FLOOR COLUMN<br>(F6 C-76)       | 25                      |
| 9     | 02-11-2023 | EIGHTH FLOOR COLUMN<br>(F8 C-55)      | 43                      |
| 10    | 02-11-2023 | EIGHTH FLOOR<br>SLAB (F8 S-6)         | 30                      |
| 11    | 02-11-2023 | EIGHTH FLOOR<br>BEAM (F8 B-20)        | 26                      |
| 12    | 03-11-2023 | TENTH FLOOR COLUMN<br>(F10 C-21)      | 40                      |
| 13    | 03-11-2023 | TWELFTH FLOOR COLUMN<br>(F12 C-108)   | 18                      |
| 14    | 03-11-2023 | TWELFTH FLOOR<br>SLAB (F12 S-8)       | 22                      |
| 15    | 03-11-2023 | TWELFTH FLOOR<br>BEAM (F12 B-23)      | 20                      |
| 16    | 03-11-2023 | FOURTEENTH FLOOR<br>COLUMN (F14 C-13) | 22                      |

**Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100**

**Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100**

**Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com**



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## LOTUS BUILDING

| SL.NO | DATE       | LOCATION                              | CARBONIZATION DEPTH(MM) |
|-------|------------|---------------------------------------|-------------------------|
| 1     | 03-11-2023 | GROUND FLOOR COLUMN<br>(GF C-42)      | 30                      |
| 2     | 03-11-2023 | GROUND FLOOR BEAM<br>(GF B-2)         | 40                      |
| 3     | 03-11-2023 | GROUND FLOOR SLAB<br>(GF S-2)         | 15                      |
| 4     | 03-11-2023 | SECOND FLOOR COLUMN<br>(F2 C-22)      | 25                      |
| 5     | 03-11-2023 | FOURTH FLOOR COLUMN<br>(F4 C-9)       | 27                      |
| 6     | 03-11-2023 | FOURTH FLOOR SLAB<br>(F4 S-4)         | 30                      |
| 7     | 04-11-2023 | FOURTH FLOOR BEAM<br>(F4 B-19)        | 36                      |
| 8     | 04-11-2023 | SIXTH FLOOR COLUMN<br>(F6 C-32)       | 33                      |
| 9     | 04-11-2023 | EIGHTH FLOOR COLUMN<br>(F8 C-60)      | 25                      |
| 10    | 04-11-2023 | EIGHTH FLOOR SLAB<br>(F8 S-6)         | 18                      |
| 11    | 04-11-2023 | EIGHTH FLOOR BEAM<br>(F8 B-10)        | 35                      |
| 12    | 04-11-2023 | TENTH FLOOR COLUMN<br>(F10 C-45)      | 30                      |
| 13    | 04-11-2023 | TWELFTH FLOOR COLUMN<br>(F12 C-55)    | 33                      |
| 14    | 04-11-2023 | TWELFTH FLOOR SLAB<br>(F12 S-9)       | 25                      |
| 15    | 04-11-2023 | TWELFTH FLOOR BEAM<br>(F12 B-22)      | 23                      |
| 16    | 04-11-2023 | FOURTEENTH FLOOR<br>COLUMN (F14 C-61) | 25                      |

**Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100**

**Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100**

**Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com**





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## ORCHID BUILDING

| SL.NO | DATE       | LOCATION                              | CARBONIZATION DEPTH(MM) |
|-------|------------|---------------------------------------|-------------------------|
| 1     | 05-11-2023 | BASEMENT COLUMN<br>(B C-45)           | 22                      |
| 2     | 05-11-2023 | BASEMENT BEAM<br>(B B-1)              | 7                       |
| 3     | 05-11-2023 | BASEMENT SLAB<br>(B S-1)              | 18                      |
| 4     | 05-11-2023 | FIRST FLOOR COLUMN<br>(F1 C-13)       | 20                      |
| 5     | 05-11-2023 | FIFTH FLOOR COLUMN<br>(F5 C-26)       | 25                      |
| 6     | 05-11-2023 | FIFTH FLOOR SLAB<br>(F5 S-5)          | 15                      |
| 7     | 05-11-2023 | FIFTH FLOOR BEAM<br>(F5 B-24)         | 26                      |
| 8     | 05-11-2023 | SEVENTH FLOOR COLUMN<br>(F7 C-48)     | 18                      |
| 9     | 05-11-2023 | NINTH FLOOR COLUMN<br>(F9 C-65)       | 32                      |
| 10    | 05-11-2023 | NINTH FLOOR BEAM<br>(F9 B-25)         | 32                      |
| 11    | 05-11-2023 | NINTH FLOOR SLAB<br>(F9 S-3)          | 33                      |
| 12    | 05-11-2023 | ELEVENTH FLOOR COLUMN<br>(F11 C-66)   | 35                      |
| 13    | 05-11-2023 | THIRTEENTH FLOOR COLUMN<br>(F13 C-63) | 27                      |
| 14    | 06-11-2023 | THIRTEENTH FLOOR SLAB<br>(F13 S-13)   | 22                      |
| 15    | 06-11-2023 | THIRTEENTH FLOOR BEAM<br>(F13 B-15)   | 40                      |
| 16    | 06-11-2023 | FOURTEENTH FLOOR<br>COLUMN (F14 C-70) | 45                      |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## ROSEWOOD BUILDING

| SL.NO | DATE       | LOCATION                          | CARBONIZATION DEPTH(MM) |
|-------|------------|-----------------------------------|-------------------------|
| 1     | 07-11-2023 | BASEMENT COLUMN<br>(B C-114)      | 30                      |
| 2     | 07-11-2023 | GROUND FLOOR SLAB<br>(GF S-1)     | 18                      |
| 3     | 07-11-2023 | FIRST FLOOR BEAM<br>(F1 B-4)      | 22                      |
| 4     | 07-11-2023 | SECOND FLOOR COLUMN<br>(F2 C-112) | 20                      |
| 5     | 07-11-2023 | THIRD FLOOR BEAM<br>(F3 B-5)      | 15                      |
| 6     | 08-11-2023 | FOURTH FLOOR SLAB<br>(F4 S-2)     | 17                      |
| 7     | 08-11-2023 | FOURTH FLOOR COLUMN<br>(F4 C-56)  | 20                      |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## PODIUM BUILDING

| SL.NO | DATE       | LOCATION                | CARBONIZATION DEPTH(MM) |
|-------|------------|-------------------------|-------------------------|
| 1     | 08-11-2023 | BASEMENT COLUMN (B C-1) | 32                      |
| 2     | 08-11-2023 | BASEMENT COLUMN (B C-2) | 48                      |
| 3     | 08-11-2023 | BASEMENT BEAM (B B-1)   | 15                      |

## CLUB BUILDING

| SL.NO | DATE       | LOCATION                      | CARBONIZATION DEPTH(MM) |
|-------|------------|-------------------------------|-------------------------|
| 1     | 08-11-2023 | GROUND FLOOR COLUMN (GF C-32) | 36                      |
| 2     | 08-11-2023 | GROUND FLOOR COLUMN (GF C-26) | 35                      |
| 3     | 08-11-2023 | GROUND FLOOR BEAM (GF B-2)    | 30                      |
| 4     | 08-11-2023 | FIRST FLOOR SLAB (F1 S-2)     | 55                      |



## J.5. HALF CELL POTENTIAL TEST RESULTS

### TULIP BUILDING

| HALF CELL POTENTIAL METER TEST ((-)MV) |                              |                          |     |     |     |     |     |     |     |     |     |
|----------------------------------------|------------------------------|--------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| S. NO.                                 | LOCATION                     | HALF CELL METER READINGS |     |     |     |     |     |     |     |     |     |
| 1                                      | BASEMENT SLAB (B S-3)        | 229                      | 178 | 280 | 258 | 297 | 259 | 240 | 218 | 233 | 252 |
|                                        |                              | 244                      | 226 | 235 | 200 | 225 |     |     |     |     |     |
| 2                                      | GROUND FLOOR COLUMN (GF C-C) | 334                      | 326 | 326 | 294 | 266 | 335 | 327 | 319 | 302 | 250 |
|                                        |                              | 313                      | 301 | 239 | 300 | 305 |     |     |     |     |     |
| 3                                      | FIRST FLOOR BEAM (F1 B-18)   | 250                      | 325 | 350 | 210 | 340 | 178 | 220 | 222 | 239 | 263 |
|                                        |                              | 260                      | 275 | 283 | 263 | 214 |     |     |     |     |     |
| 4                                      | SECOND FLOOR SLAB (F2 S-2)   | 376                      | 284 | 290 | 288 | 284 | 259 | 351 | 365 | 370 | 349 |
|                                        |                              | 375                      | 371 | 382 | 396 | 369 |     |     |     |     |     |
| 5                                      | THIRD FLOOR COLUMN (F3 C-58) | 280                      | 212 | 284 | 281 | 207 | 237 | 254 | 237 | 290 | 259 |
|                                        |                              | 214                      | 244 | 252 | 280 | 299 | 286 |     |     |     |     |
| 6                                      | FOURTH FLOOR SLAB (F4 S-7)   | 142                      | 132 | 176 | 188 | 196 | 168 | 120 | 318 | 225 | 283 |
|                                        |                              | 237                      | 288 | 294 | 248 | 239 |     |     |     |     |     |
| 7                                      | FIFTH FLOOR BEAM (F5 B-21)   | 242                      | 288 | 253 | 288 | 308 | 250 | 234 | 278 | 323 | 216 |
|                                        |                              | 291                      | 232 | 233 | 280 | 270 |     |     |     |     |     |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|    |                                           |     |     |     |     |     |     |     |     |     |     |
|----|-------------------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| 8  | SIXTH FLOOR<br>COLUMN<br>(F6 C-71)        | 303 | 291 | 322 | 330 | 359 | 355 | 364 | 373 | 383 | 384 |
|    |                                           | 375 | 390 | 374 | 280 | 254 |     |     |     |     |     |
| 9  | SEVENTH<br>FLOOR BEAM<br>(F7 B-19)        | 358 | 385 | 430 | 437 | 412 | 389 | 360 | 390 | 288 | 354 |
|    |                                           | 323 | 332 | 312 | 394 | 352 |     |     |     |     |     |
| 10 | EIGHTH FLOOR<br>SLAB<br>(F8 S-6)          | 197 | 200 | 198 | 195 | 239 | 241 | 273 | 228 | 171 | 183 |
|    |                                           | 173 | 226 | 202 | 184 | 185 | 177 | 189 | 240 |     |     |
| 11 | NINTH FLOOR<br>BEAM<br>(F9 B-22)          | 265 | 267 | 270 | 281 | 286 | 289 | 292 | 268 | 242 | 240 |
|    |                                           | 313 | 264 | 288 | 293 | 264 |     |     |     |     |     |
| 12 | TENTH FLOOR<br>COLUMN<br>(F10 C-106)      | 307 | 268 | 243 | 227 | 278 | 255 | 225 | 299 | 261 | 351 |
|    |                                           | 306 | 304 | 313 | 323 | 303 |     |     |     |     |     |
| 13 | ELEVENTH<br>FLOOR BEAM<br>(F11 B-20)      | 307 | 285 | 263 | 243 | 228 | 225 | 250 | 262 | 318 | 293 |
|    |                                           | 376 | 341 | 327 | 253 | 302 |     |     |     |     |     |
| 14 | TWELFTH<br>FLOOR<br>COLUMN<br>(F12 C-105) | 307 | 285 | 263 | 243 | 228 | 225 | 250 | 262 | 318 | 293 |
|    |                                           | 376 | 341 | 327 | 253 | 302 |     |     |     |     |     |
| 15 | THIRTEENTH<br>FLOOR SLAB<br>(F13 S-5)     | 174 | 176 | 189 | 185 | 158 | 183 | 191 | 194 | 187 | 198 |
|    |                                           | 199 | 180 | 183 | 186 | 195 |     |     |     |     |     |
| 15 | FOURTEENTH<br>FLOOR BEAM<br>(F14 B-23)    | 263 | 265 | 271 | 270 | 220 | 285 | 189 | 244 | 243 | 242 |
|    |                                           | 268 | 211 | 285 | 237 | 259 |     |     |     |     |     |





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## IRIS BUILDING

| HALF CELL POTENTIAL METER TEST ((-)MV) |                               |                          |     |     |     |     |     |     |     |     |     |
|----------------------------------------|-------------------------------|--------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| S. NO.                                 | LOCATION                      | HALF CELL METER READINGS |     |     |     |     |     |     |     |     |     |
| 1                                      | BASEMENT SLAB (B S-1)         | 252                      | 249 | 210 | 203 | 115 | 271 | 358 | 392 | 352 | 321 |
|                                        |                               | 280                      | 297 | 263 | 295 | 245 |     |     |     |     |     |
| 2                                      | GROUND FLOOR COLUMN (GF C-38) | 207                      | 172 | 197 | 148 | 152 | 155 | 123 | 132 | 162 | 140 |
|                                        |                               | 205                      | 190 | 252 | 228 | 215 |     |     |     |     |     |
| 3                                      | FIRST FLOOR BEAM (F1 B-17)    | 266                      | 186 | 256 | 178 | 240 | 260 | 178 | 155 | 229 | 250 |
|                                        |                               | 247                      | 309 | 190 | 190 | 187 |     |     |     |     |     |
| 4                                      | SECOND FLOOR COLUMN (F2 C-5)  | 294                      | 295 | 242 | 187 | 168 | 204 | 154 | 185 | 199 | 134 |
|                                        |                               | 188                      | 217 | 218 | 160 | 172 | 237 |     |     |     |     |
| 5                                      | THIRD FLOOR BEAM (F3 B-18)    | 210                      | 160 | 182 | 165 | 128 | 133 | 205 | 189 | 195 | 229 |
|                                        |                               | 128                      | 251 | 226 | 252 | 220 | 249 |     |     |     |     |
| 6                                      | FOURTH FLOOR SLAB (F4 S-3)    | 320                      | 290 | 185 | 220 | 289 | 184 | 299 | 303 | 290 | 317 |
|                                        |                               | 284                      | 264 | 209 | 242 | 290 |     |     |     |     |     |
| 7                                      | FIFTH FLOOR BEAM (F5 B-20)    | 201                      | 284 | 200 | 303 | 328 | 317 | 348 | 340 | 302 | 257 |
|                                        |                               | 195                      | 270 | 318 | 322 | 323 |     |     |     |     |     |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|    |                                    |     |     |     |     |     |     |     |     |     |     |
|----|------------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| 8  | SIXTH FLOOR COLUMN (F6 C-70)       | 235 | 229 | 230 | 215 | 230 | 229 | 231 | 227 | 223 | 218 |
|    |                                    | 239 | 249 | 256 | 227 | 225 |     |     |     |     |     |
| 9  | SEVENTH FLOOR SLAB (F7 S-5)        | 254 | 231 | 225 | 234 | 253 | 228 | 232 | 218 | 221 | 277 |
|    |                                    | 257 | 248 | 253 | 256 | 232 |     |     |     |     |     |
| 10 | EIGHTH FLOOR BEAM (F8 B-21)        | 340 | 377 | 389 | 382 | 397 | 371 | 367 | 382 | 383 | 399 |
|    |                                    | 327 | 386 | 276 | 314 | 380 |     |     |     |     |     |
| 11 | NINETH FLOOR SLAB (F9 S-7)         | 201 | 198 | 145 | 216 | 205 | 193 | 216 | 168 | 162 | 158 |
|    |                                    | 155 | 158 | 199 | 196 | 176 |     |     |     |     |     |
| 12 | TENTH FLOOR COLUMN (F10 C-14)      | 294 | 312 | 240 | 298 | 263 | 270 | 303 | 251 | 224 | 225 |
|    |                                    | 242 | 288 | 295 | 203 | 284 |     |     |     |     |     |
| 13 | ELEVENTH FLOOR BEAM (F11 B-22)     | 306 | 284 | 330 | 316 | 308 | 316 | 322 | 302 | 340 | 337 |
|    |                                    | 303 | 305 | 326 | 338 | 311 |     |     |     |     |     |
| 14 | TWELFTH FLOOR SLAB (F12 S-8)       | 158 | 142 | 156 | 124 | 166 | 207 | 152 | 188 | 170 | 174 |
|    |                                    | 145 | 136 | 178 | 159 | 170 |     |     |     |     |     |
| 15 | THIRTEENTH FLOOR BEAM (F13 B-23)   | 396 | 302 | 282 | 256 | 278 | 245 | 267 | 362 | 329 | 274 |
|    |                                    | 347 | 282 | 238 | 283 | 251 | 247 |     |     |     |     |
| 16 | FOURTEENTH FLOOR COLUMN (F14 C-79) | 170 | 174 | 154 | 122 | 114 | 115 | 122 | 137 | 133 | 222 |
|    |                                    | 195 | 197 | 197 | 175 | 137 |     |     |     |     |     |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## CASPIA BUILDING

| HALF CELL POTENTIAL METER TEST ((-)MV) |                               |                          |     |     |     |     |     |     |     |     |     |
|----------------------------------------|-------------------------------|--------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| S. NO.                                 | LOCATION                      | HALF CELL METER READINGS |     |     |     |     |     |     |     |     |     |
| 1                                      | BASEMENT SLAB (B S-1)         | 317                      | 293 | 249 | 216 | 243 | 258 | 360 | 237 | 366 | 358 |
|                                        |                               | 325                      | 346 | 316 | 296 | 294 | 250 | 219 | 300 |     |     |
| 2                                      | GROUND FLOOR COLUMN (GF C-47) | 285                      | 340 | 332 | 284 | 313 | 286 | 289 | 236 | 254 | 294 |
|                                        |                               | 250                      | 245 | 250 | 213 | 203 |     |     |     |     |     |
| 3                                      | FIRST FLOOR SLAB (F1 S-3)     | 235                      | 240 | 260 | 230 | 245 | 259 | 263 | 261 | 270 | 275 |
|                                        |                               | 290                      | 262 | 294 | 295 | 285 |     |     |     |     |     |
| 4                                      | SECOND FLOOR COLUMN (F2 C-76) | 261                      | 220 | 211 | 247 | 259 | 203 | 355 | 295 | 365 | 385 |
|                                        |                               | 350                      | 275 | 260 | 285 | 289 |     |     |     |     |     |
| 5                                      | THIRD FLOOR BEAM (F3 B-20)    | 152                      | 159 | 218 | 209 | 156 | 162 | 213 | 255 | 165 | 139 |
|                                        |                               | 159                      | 161 | 146 | 156 | 149 | 219 |     |     |     |     |
| 6                                      | FOURTH FLOOR SLAB (F4 S-4)    | 230                      | 211 | 197 | 190 | 192 | 196 | 216 | 190 | 173 | 269 |
|                                        |                               | 280                      | 295 | 225 | 239 | 208 |     |     |     |     |     |
| 7                                      | FIFTH FLOOR COLUMN (F5 C-26)  | 276                      | 189 | 256 | 302 | 272 | 214 | 173 | 190 | 175 | 198 |
|                                        |                               | 181                      | 155 | 195 | 232 | 239 |     |     |     |     |     |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|    |                                             |     |     |     |     |     |     |     |     |     |     |
|----|---------------------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| 8  | SIXTH FLOOR<br>BEAM (F6 B-21)               | 269 | 255 | 294 | 293 | 286 | 230 | 252 | 262 | 229 | 204 |
|    |                                             | 273 | 188 | 172 | 196 | 237 |     |     |     |     |     |
| 9  | SEVENTH<br>FLOOR<br>SLAB (F7 S-6)           | 305 | 288 | 296 | 311 | 305 | 288 | 272 | 290 | 361 | 357 |
|    |                                             | 350 | 209 | 287 | 201 | 295 |     |     |     |     |     |
| 10 | EIGHTH FLOOR<br>BEAM (F8 B-22)              | 336 | 314 | 327 | 345 | 330 | 361 | 322 | 330 | 360 | 341 |
|    |                                             | 350 | 376 | 356 | 311 | 303 |     |     |     |     |     |
| 11 | NINTH FLOOR<br>SLAB (F9 S-8)                | 203 | 214 | 222 | 309 | 291 | 224 | 202 | 218 | 213 | 204 |
|    |                                             | 187 | 266 | 207 | 219 | 279 |     |     |     |     |     |
| 12 | TENTH FLOOR<br>COLUMN<br>(F10 C-56)         | 295 | 280 | 276 | 274 | 265 | 255 | 266 | 283 | 288 | 292 |
|    |                                             | 306 | 290 | 267 | 284 | 288 |     |     |     |     |     |
| 13 | ELEVENTH<br>FLOOR BEAM<br>(F11 B-23)        | 260 | 150 | 163 | 188 | 300 | 158 | 155 | 345 | 170 | 164 |
|    |                                             | 235 | 171 | 150 | 300 | 165 |     |     |     |     |     |
| 14 | TWELFTH<br>FLOOR<br>SLAB (F12 S-9)          | 230 | 251 | 242 | 182 | 165 | 244 | 132 | 155 | 118 | 124 |
|    |                                             | 130 | 132 | 139 | 134 | 147 |     |     |     |     |     |
| 15 | THIRTEENTH<br>FLOOR BEAM<br>(F13 B-25)      | 270 | 264 | 278 | 259 | 212 | 254 | 310 | 263 | 284 | 249 |
|    |                                             | 290 | 212 | 247 | 260 | 239 |     |     |     |     |     |
| 16 | FOURTEENTH<br>FLOOR<br>COLUMN (F14<br>C-19) | 282 | 254 | 276 | 260 | 309 | 232 | 280 | 224 | 218 | 298 |
|    |                                             | 260 | 288 | 276 | 275 | 259 | 232 |     |     |     |     |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



## BEETEL BUILDING

| HALF CELL POTENTIAL METER TEST ((-)MV) |                               |                          |     |     |     |     |     |     |     |     |     |
|----------------------------------------|-------------------------------|--------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| S. NO.                                 | LOCATION                      | HALF CELL METER READINGS |     |     |     |     |     |     |     |     |     |
| 1                                      | GROUND FLOOR COLUMN (GF C-61) | 306                      | 323 | 324 | 289 | 280 | 265 | 316 | 260 | 236 | 285 |
|                                        |                               | 291                      | 267 | 232 | 295 | 244 | 321 | 320 | 254 | 220 |     |
| 2                                      | BASEMENT SLAB (B S-1)         | 228                      | 175 | 253 | 250 | 289 | 214 | 197 | 227 | 294 | 228 |
|                                        |                               | 265                      | 247 | 252 | 206 | 211 | 267 | 256 | 221 | 246 |     |
| 3                                      | FIRST FLOOR BEAM (F1 B-17)    | 292                      | 279 | 264 | 287 | 310 | 278 | 272 | 257 | 201 | 287 |
|                                        |                               | 295                      | 296 | 255 | 291 | 290 | 237 | 227 | 276 |     |     |
| 4                                      | SECOND FLOOR SLAB (F3 S-3)    | 183                      | 177 | 203 | 226 | 192 | 228 | 241 | 238 | 226 | 210 |
|                                        |                               | 192                      | 215 | 210 | 211 | 240 | 262 | 259 | 253 | 233 | 203 |
|                                        |                               | 240                      | 234 | 218 | 209 | 230 | 210 | 233 |     |     |     |
| 5                                      | THIRD FLOOR COLUMN (F3 C-91)  | 322                      | 287 | 292 | 261 | 255 | 256 | 260 | 266 | 265 | 272 |
|                                        |                               | 276                      | 262 | 265 | 259 | 258 | 260 | 260 | 262 | 281 | 282 |
|                                        |                               | 263                      | 270 |     |     |     |     |     |     |     |     |
| 6                                      | FOURTH FLOOR BEAM (F4 B-18)   | 224                      | 232 | 230 | 241 | 244 | 226 | 227 | 203 | 207 | 235 |
|                                        |                               | 228                      | 236 | 216 | 243 | 235 | 252 | 246 | 220 | 230 | 235 |
|                                        |                               | 252                      | 248 |     |     |     |     |     |     |     |     |





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|    |                                   |     |     |     |     |     |     |     |     |     |     |
|----|-----------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| 7  | FIFTH FLOOR<br>COLUMN (F5 C-66)   | 250 | 291 | 290 | 256 | 260 | 272 | 278 | 275 | 274 | 251 |
|    |                                   | 266 | 263 | 295 | 253 | 254 | 252 | 278 | 234 | 227 | 249 |
|    |                                   | 250 | 246 | 242 | 231 | 244 | 270 |     |     |     |     |
| 8  | SIXTH FLOOR<br>SLAB (F6 S-5)      | 162 | 184 | 178 | 150 | 156 | 214 | 209 | 233 | 215 | 221 |
|    |                                   | 154 | 246 | 271 | 156 | 198 | 198 | 158 | 217 | 250 | 231 |
| 9  | SEVENTH FLOOR<br>BEAM (F7 B-19)   | 284 | 198 | 378 | 286 | 310 | 255 | 272 | 340 | 254 | 197 |
|    |                                   | 212 | 342 | 249 | 220 | 244 | 200 | 261 | 254 | 370 | 346 |
|    |                                   | 258 | 254 | 248 | 250 |     |     |     |     |     |     |
| 10 | EIGHTH FLOOR<br>SLAB (F8 S-6)     | 285 | 238 | 242 | 244 | 220 | 247 | 260 | 276 | 246 | 207 |
|    |                                   | 275 | 238 | 235 | 260 | 238 | 245 | 270 | 275 | 239 |     |
| 11 | NINTH FLOOR<br>BEAM (F9 B-21)     | 224 | 229 | 214 | 230 | 290 | 280 | 273 | 221 | 262 | 215 |
|    |                                   | 272 |     |     |     |     |     |     |     |     |     |
| 12 | TENTH FLOOR<br>COLUMN (F10 C-13)  | 289 | 250 | 214 | 287 | 302 | 285 | 282 | 318 | 307 | 294 |
|    |                                   | 269 | 272 | 271 | 291 |     |     |     |     |     |     |
| 13 | ELEVENTH FLOOR<br>BEAM (F11 B-22) | 298 | 317 | 342 | 348 | 301 | 285 | 287 | 295 | 296 | 288 |
|    |                                   | 310 | 342 | 326 | 319 | 313 | 316 | 337 | 338 |     |     |
| 14 | TWELFTH FLOOR<br>SLAB (F12 S-7)   | 280 | 233 | 231 | 239 | 244 | 251 | 215 | 220 | 230 | 212 |
|    |                                   | 205 | 250 | 225 | 247 | 210 |     |     |     |     |     |
| 15 | THIRTEENTH<br>FLOOR               | 355 | 376 | 320 | 462 | 418 | 353 | 450 | 413 | 400 | 412 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|           |                                                   |     |     |     |     |     |     |     |     |     |     |
|-----------|---------------------------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
|           | <b>BEAM (F13 B-24)</b>                            | 414 | 344 | 350 | 330 | 340 | 345 | 373 | 369 | 390 | 419 |
|           |                                                   | 420 |     |     |     |     |     |     |     |     |     |
| <b>16</b> | <b>FOURTEENTH<br/>FLOOR COLUMN<br/>(F14 C-31)</b> | 316 | 270 | 245 | 283 | 276 | 320 | 289 | 362 | 350 | 268 |
|           |                                                   | 354 | 297 | 256 | 250 | 290 | 280 | 257 |     |     |     |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## LOTUS BUILDING

| HALF CELL POTENTIAL METER TEST ((-)MV) |                                  |                          |     |     |     |     |     |     |     |     |     |
|----------------------------------------|----------------------------------|--------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| S. NO.                                 | LOCATION                         | HALF CELL METER READINGS |     |     |     |     |     |     |     |     |     |
| 1                                      | BASEMENT SLAB<br>(B S-1)         | 271                      | 240 | 275 | 252 | 287 | 260 | 230 | 275 | 283 | 247 |
|                                        |                                  | 218                      | 230 | 260 | 285 | 278 | 281 | 270 | 281 | 271 |     |
| 2                                      | GROUND FLOOR<br>COLUMN (GF C-52) | 386                      | 365 | 300 | 353 | 262 | 363 | 427 | 337 | 385 | 308 |
|                                        |                                  | 320                      | 365 | 386 | 376 | 356 | 339 | 330 | 408 | 367 |     |
| 3                                      | FIRST FLOOR<br>BEAM (F1 B-17)    | 298                      | 299 | 250 | 292 | 312 | 346 | 334 | 273 | 230 | 283 |
|                                        |                                  | 390                      | 254 | 255 | 243 | 232 | 313 | 303 | 340 | 305 | 295 |
|                                        |                                  | 361                      |     |     |     |     |     |     |     |     |     |
| 4                                      | SECOND FLOOR<br>SLAB (F2 S-3)    | 192                      | 162 | 148 | 130 | 204 | 187 | 195 | 187 | 189 | 164 |
|                                        |                                  | 191                      | 195 | 190 | 192 | 189 | 176 | 233 | 229 | 206 | 209 |
|                                        |                                  | 222                      | 224 | 180 | 180 | 222 |     |     |     |     |     |
| 5                                      | THIRD FLOOR<br>COLUMN (F3 C-X)   | 231                      | 230 | 325 | 347 | 377 | 263 | 357 | 356 | 366 | 302 |
|                                        |                                  | 330                      | 361 | 264 | 317 | 374 | 346 | 336 | 333 |     |     |
| 6                                      | FOURTH FLOOR<br>BEAM (F4 B-18)   | 320                      | 305 | 294 | 291 | 296 | 301 | 298 | 318 | 335 | 343 |
|                                        |                                  | 329                      | 327 | 305 | 324 | 345 | 320 | 335 | 327 | 322 | 318 |
|                                        |                                  | 315                      | 307 | 300 | 307 | 328 |     |     |     |     |     |
| 7                                      | FIFTH FLOOR<br>SLAB (F5 S-5)     | 324                      | 328 | 329 | 320 | 328 | 330 | 330 | 301 | 309 | 320 |
|                                        |                                  | 340                      | 300 | 320 |     |     |     |     |     |     |     |
| 8                                      | SIXTH FLOOR<br>COLUMN (F6 C-9)   | 317                      | 319 | 321 | 273 | 278 | 313 | 236 | 232 | 240 | 250 |
|                                        |                                  | 236                      | 210 | 205 | 234 | 277 | 300 | 301 | 280 | 289 |     |
| 9                                      | SEVENTH FLOOR<br>BEAM (F7 B-20)  | 225                      | 253 | 264 | 248 | 290 | 322 | 330 | 298 | 258 | 260 |
|                                        |                                  | 247                      | 258 | 241 | 202 | 235 | 244 | 289 | 310 | 314 | 320 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|    |                                        |     |     |     |     |     |     |     |     |     |     |
|----|----------------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| 10 | EIGHTH FLOOR<br>SLAB (F8 S-7)          | 430 | 417 | 289 | 287 | 310 | 250 | 226 | 314 | 350 | 200 |
|    |                                        | 428 | 422 | 432 | 325 | 284 | 234 | 295 | 310 | 324 | 306 |
| 11 | NINTH FLOOR<br>COLUMN (F9 C-74)        | 296 | 289 | 301 | 288 | 257 | 312 | 313 | 309 | 296 | 289 |
|    |                                        | 266 | 288 | 257 | 250 | 301 | 247 | 250 | 287 | 289 | 262 |
|    |                                        | 255 | 257 | 255 | 254 |     |     |     |     |     |     |
| 12 | TENTH FLOOR<br>BEAM (F10 B-21)         | 264 | 242 | 218 | 230 | 254 | 292 | 256 | 260 | 282 | 277 |
|    |                                        | 283 | 262 | 237 | 213 | 245 | 249 | 275 |     |     |     |
| 13 | ELEVENTH FLOOR<br>SLAB (F11 S-8)       | 300 | 329 | 340 | 326 | 325 | 320 | 329 | 326 | 327 | 330 |
|    |                                        | 320 | 301 | 314 | 318 | 320 | 325 | 342 | 341 | 348 |     |
| 14 | TWELFTH FLOOR<br>COLUMN (F12 C-67)     | 255 | 266 | 261 | 264 | 254 | 257 | 276 | 287 | 318 | 307 |
|    |                                        | 299 | 282 | 264 | 260 | 283 | 287 | 281 |     |     |     |
| 15 | FIFTEENTH FLOOR<br>BEAM (F13 B-23)     | 422 | 422 | 472 | 299 | 298 | 288 | 285 | 277 | 209 | 254 |
|    |                                        | 273 | 265 | 283 | 230 | 360 | 252 | 265 | 301 | 326 | 347 |
|    |                                        | 265 | 268 | 270 | 329 |     |     |     |     |     |     |
| 16 | FOURTEENTH<br>FLOOR SLAB (F14<br>S-10) | 213 | 201 | 250 | 257 | 245 | 212 | 252 | 258 | 270 | 280 |
|    |                                        | 250 | 200 | 201 | 216 |     |     |     |     |     |     |



## ORCHID BUILDING

| HALF CELL POTENTIAL METER TEST ((-)MV) |                                 |                          |     |     |     |     |     |     |     |     |     |
|----------------------------------------|---------------------------------|--------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| S. NO.                                 | LOCATION                        | HALF CELL METER READINGS |     |     |     |     |     |     |     |     |     |
| 1                                      | BASEMENT<br>COLUMN ( B C-42)    | 270                      | 262 | 274 | 268 | 205 | 219 | 270 | 284 | 213 | 206 |
|                                        |                                 | 235                      | 285 | 266 | 265 | 207 |     |     |     |     |     |
| 2                                      | GROUND FLOOR<br>BEAM (GF B-17)  | 335                      | 330 | 393 | 390 | 325 | 319 | 252 | 222 | 320 | 374 |
|                                        |                                 | 380                      | 390 | 377 | 368 | 350 |     |     |     |     |     |
| 3                                      | FIRST FLOOR<br>SLAB (F1 S-2)    | 140                      | 150 | 125 | 117 | 128 | 110 | 146 | 114 | 102 | 115 |
|                                        |                                 | 152                      | 128 | 166 | 120 | 105 | 107 |     |     |     |     |
| 4                                      | SECOND FLOOR<br>COLUMN (F2 C-6) | 208                      | 220 | 232 | 284 | 339 | 350 | 273 | 241 | 228 | 262 |
|                                        |                                 | 264                      | 252 | 315 | 314 | 326 | 240 |     |     |     |     |
| 5                                      | THIRD FLOOR<br>BEAM (F3 B-8)    | 310                      | 256 | 269 | 359 | 182 | 265 | 249 | 207 | 263 | 248 |
|                                        |                                 | 244                      | 189 | 212 | 224 | 301 | 211 |     |     |     |     |
| 6                                      | FOURTH FLOOR<br>SLAB (F4 S-4)   | 310                      | 256 | 269 | 359 | 182 | 265 | 249 | 207 | 363 | 248 |
|                                        |                                 | 244                      | 189 | 212 | 224 | 301 | 211 |     |     |     |     |
| 7                                      | FIFTH FLOOR<br>BEAM (F5 B-19)   | 224                      | 265 | 232 | 238 | 263 | 210 | 270 | 257 | 265 | 396 |
|                                        |                                 | 255                      | 238 | 270 | 260 | 249 | 258 |     |     |     |     |
| 8                                      | SIXTH FLOOR<br>SLAB (F6 S-6)    | 248                      | 275 | 247 | 180 | 175 | 237 | 232 | 229 | 279 | 149 |
|                                        |                                 | 280                      | 194 | 287 | 253 | 221 |     |     |     |     |     |





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|    |                                          |     |     |     |     |     |     |     |     |     |     |
|----|------------------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| 9  | SEVENTH FLOOR<br>BEAM (F7 B-20)          | 238 | 252 | 244 | 213 | 233 | 268 | 238 | 270 | 162 | 165 |
|    |                                          | 134 | 155 | 168 | 159 | 151 |     |     |     |     |     |
| 10 | EIGHTH FLOOR<br>BEAM (F8 B-21)           | 218 | 211 | 140 | 160 | 187 | 155 | 166 | 168 | 157 | 177 |
|    |                                          | 150 | 222 | 226 | 214 | 190 |     |     |     |     |     |
| 11 | NINTH FLOOR<br>SLAB (F9 S-9)             | 145 | 151 | 162 | 160 | 175 | 165 | 262 | 145 | 165 | 262 |
|    |                                          | 145 | 144 | 170 | 165 | 151 | 138 | 195 | 173 |     |     |
| 12 | TENTH FLOOR<br>COLUMN (F10 C-<br>82)     | 178 | 169 | 158 | 150 | 240 | 160 | 162 | 190 | 234 | 193 |
|    |                                          | 223 | 208 | 214 | 209 | 187 |     |     |     |     |     |
| 13 | ELEVENTH FLOOR<br>BEAM (F11 B-22)        | 176 | 166 | 156 | 182 | 329 | 374 | 310 | 307 | 278 | 345 |
|    |                                          | 316 | 203 | 305 | 280 | 278 | 374 |     |     |     |     |
| 14 | TWELVETH FLOOR<br>SLAB (F12 S-12)        | 278 | 308 | 256 | 181 | 148 | 163 | 150 | 231 | 159 | 181 |
|    |                                          | 185 | 164 | 186 | 300 | 288 |     |     |     |     |     |
| 15 | THIRTEENTH<br>FLOOR BEAM (F13<br>B-23)   | 154 | 118 | 135 | 118 | 164 | 154 | 140 | 105 | 104 | 109 |
|    |                                          | 170 | 153 | 125 | 130 | 151 |     |     |     |     |     |
| 16 | FOURTEENTH<br>FLOOR COLUMN<br>(F14 C-48) | 158 | 118 | 154 | 188 | 167 | 175 | 183 | 120 | 166 | 178 |
|    |                                          | 184 | 129 | 145 | 155 | 218 |     |     |     |     |     |



## ROSEWOOD BUILDING

| HALF CELL POTENTIAL METER TEST ((-)MV) |                              |                          |     |     |     |     |     |     |     |     |     |
|----------------------------------------|------------------------------|--------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| S. NO.                                 | LOCATION                     | HALF CELL METER READINGS |     |     |     |     |     |     |     |     |     |
| 1                                      | BASEMENT COLUMN (B C-116)    | 208                      | 291 | 208 | 145 | 249 | 227 | 178 | 214 | 168 | 187 |
|                                        |                              | 180                      | 146 | 198 | 173 | 172 |     |     |     |     |     |
| 2                                      | BASEMENT COLUMN (B C-59)     | 240                      | 232 | 240 | 234 | 228 | 217 | 240 | 258 | 265 | 270 |
|                                        |                              | 259                      | 232 | 174 | 264 | 270 |     |     |     |     |     |
| 3                                      | GROUND FLOOR SLAB (GF S-3)   | 285                      | 268 | 274 | 263 | 289 | 203 | 242 | 265 | 241 | 292 |
|                                        |                              | 273                      | 239 | 307 | 319 | 285 |     |     |     |     |     |
| 4                                      | FIRST FLOOR BEAM (F1 B-4)    | 318                      | 301 | 248 | 268 | 212 | 275 | 272 | 303 | 306 | 281 |
|                                        |                              | 307                      | 280 | 268 | 259 | 332 |     |     |     |     |     |
| 5                                      | THIRD FLOOR BEAM (F3 B-2)    | 238                      | 224 | 186 | 202 | 246 | 147 | 162 | 224 | 207 | 168 |
|                                        |                              | 244                      | 260 | 320 | 192 | 132 | 258 |     |     |     |     |
| 6                                      | THIRD FLOOR SLAB (F3 S-4)    | 244                      | 168 | 171 | 176 | 201 | 235 | 122 | 185 | 207 | 150 |
|                                        |                              | 124                      | 265 | 253 | 191 | 139 |     |     |     |     |     |
| 7                                      | FIFTH FLOOR COLUMN (F5 C-41) | 230                      | 228 | 260 | 237 | 240 | 249 | 197 | 202 | 220 | 242 |
|                                        |                              | 218                      | 224 | 203 | 202 | 232 |     |     |     |     |     |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## PODIUM BUILDING

| HALF CELL POTENTIAL METER TEST ((-)MV) |                       |                          |     |     |     |     |     |     |     |     |     |
|----------------------------------------|-----------------------|--------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| S. NO.                                 | LOCATION              | HALF CELL METER READINGS |     |     |     |     |     |     |     |     |     |
| 1                                      | BASEMENT BEAM (B B-1) | 291                      | 287 | 276 | 273 | 260 | 240 | 262 | 265 | 263 | 260 |
|                                        |                       | 255                      | 256 | 248 | 242 | 247 |     |     |     |     |     |
| 2                                      | BASEMENT SLAB (B S-1) | 142                      | 144 | 144 | 138 | 165 | 148 | 140 | 180 | 146 | 140 |
|                                        |                       | 180                      | 146 | 140 | 165 | 170 | 189 | 191 | 153 | 148 | 155 |
|                                        |                       | 144                      |     |     |     |     |     |     |     |     |     |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## CLUB BUILDING

| HALF CELL POTENTIAL METER TEST ((-)MV) |                               |                          |     |     |     |     |     |     |     |     |     |
|----------------------------------------|-------------------------------|--------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| S. NO.                                 | LOCATION                      | HALF CELL METER READINGS |     |     |     |     |     |     |     |     |     |
| 1                                      | GROUND FLOOR COLUMN (GF C-32) | 346                      | 268 | 240 | 195 | 223 | 197 | 204 | 264 | 200 | 171 |
|                                        |                               | 266                      | 202 | 189 | 192 | 217 |     |     |     |     |     |
| 2                                      | GROUND FLOOR SLAB (GF S-1)    | 225                      | 158 | 148 | 195 | 184 | 162 | 216 | 236 | 208 | 152 |
|                                        |                               | 243                      | 205 | 194 | 221 | 238 |     |     |     |     |     |
| 3                                      | GROUND FLOOR BEAM (GF B-2)    | 260                      | 268 | 337 | 226 | 259 | 262 | 321 | 322 | 231 | 225 |
|                                        |                               | 238                      | 233 | 238 | 256 | 262 |     |     |     |     |     |
| 4                                      | SECOND FLOOR COLUMN (F2 C-8)  | 313                      | 332 | 350 | 348 | 362 | 357 | 357 | 350 | 280 | 248 |
|                                        |                               | 348                      | 248 | 292 | 326 | 334 | 357 | 350 |     |     |     |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## J.6 .COVER METER TEST RESULTS

### TULIP BUILDING

| COVER METER TEST |                               |                  |    |    |    |    |    |    |    |    |    |    |         |
|------------------|-------------------------------|------------------|----|----|----|----|----|----|----|----|----|----|---------|
| S. NO.           | LOCATION                      | COVER DEPTH (MM) |    |    |    |    |    |    |    |    |    |    | AVERAGE |
| 1                | BASEMENT BEAM (B B-1)         | d'               | 30 | 16 | 34 |    |    |    |    |    |    |    | 26.67   |
|                  |                               | d''              | 49 | 29 | 48 | 34 | 30 | 34 |    |    |    |    | 37.33   |
| 2                | GROUND FLOOR COLUMN (GF C-15) | d'               | 72 | 69 | 71 | 80 | 68 | 51 | 43 | 21 | 26 |    | 55.67   |
|                  |                               | d''              | 72 | 76 | 51 | 61 |    |    |    |    |    |    | 65.00   |
| 3                | FIRST FLOOR BEAM (F1 B-3)     | d'               | 11 | 28 | 12 |    |    |    |    |    |    |    | 17.00   |
|                  |                               | d''              | 56 | 42 | 41 | 44 |    |    |    |    |    |    | 45.75   |
| 4                | SECOND FLOOR COLUMN (F2 C-29) | d'               | 54 | 24 | 46 | 22 | 57 | 66 | 21 | 18 |    |    | 38.50   |
|                  |                               | d''              | 54 | 36 | 59 |    |    |    |    |    |    |    | 49.67   |
| 5                | THIRD FLOOR BEAM (F3 B-5)     | d'               | 32 | 38 | 40 |    |    |    |    |    |    |    | 36.67   |
|                  |                               | d''              | 49 | 27 | 15 | 47 |    |    |    |    |    |    | 34.50   |
| 6                | FOURTH FLOOR COLUMN (F4 C-78) | d'               | 87 | 64 | 65 | 59 | 63 | 56 | 62 | 47 | 35 | 32 | 57.00   |
|                  |                               | d''              | 75 | 74 |    |    |    |    |    |    |    |    | 74.50   |
| 7                | FIFTH FLOOR BEAM (F5 B-7)     | d'               | 40 | 45 | 47 |    |    |    |    |    |    |    | 44.00   |
|                  |                               | d''              | 45 | 40 | 42 | 32 |    |    |    |    |    |    | 39.75   |
| 8                | SIXTH FLOOR COLUMN (F6)       | d'               | 18 | 24 | 41 | 30 | 42 | 35 |    |    |    |    | 31.67   |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|    |                                    |    |    |    |    |    |    |    |    |    |    |    |    |       |
|----|------------------------------------|----|----|----|----|----|----|----|----|----|----|----|----|-------|
|    | C-68)                              | d" | 35 | 46 | 49 |    |    |    |    |    |    |    |    | 43.33 |
| 9  | SEVENTH FLOOR BEAM (F7 B-9)        | d' | 13 | 5  | 7  |    |    |    |    |    |    |    |    | 8.33  |
|    |                                    | d" | 31 | 34 | 32 | 36 |    |    |    |    |    |    |    | 33.25 |
| 10 | EIGHTH FLOOR COLUMN (F8 C-86)      | d' | 42 | 58 | 53 | 59 | 76 | 60 | 34 | 22 | 40 | 40 |    | 48.40 |
|    |                                    | d" | 25 | 56 |    |    |    |    |    |    |    |    |    | 40.50 |
| 11 | NINTH FLOOR BEAM (F9 B-11)         | d' | 54 | 40 | 32 |    |    |    |    |    |    |    |    | 42.00 |
|    |                                    | d" | 49 | 48 | 49 | 54 |    |    |    |    |    |    |    | 50.00 |
| 12 | TENTH FLOOR COLUMN (F10 C-99)      | d' | 45 | 50 | 56 | 54 | 65 | 78 | 99 | 62 | 50 | 52 | 95 | 67.18 |
|    |                                    |    | 97 | 93 | 61 | 47 | 66 | 72 |    |    |    |    |    |       |
|    |                                    | d" | 78 | 74 | 70 |    |    |    |    |    |    |    |    | 74.00 |
| 13 | ELEVENTH FLOOR BEAM (F11 B-13)     | d' | 7  | 18 | 25 |    |    |    |    |    |    |    |    | 16.67 |
|    |                                    | d" | 48 | 52 | 49 | 34 |    |    |    |    |    |    |    | 45.75 |
| 14 | TWELFTH FLOOR COLUMN (F12 C-56)    | d' | 51 | 51 | 8  | 44 | 62 | 48 | 46 | 47 | 51 |    |    | 45.33 |
|    |                                    | d" | 52 | 66 |    |    |    |    |    |    |    |    |    | 59.00 |
| 15 | THIRTEENTH FLOOR BEAM (F13 B-15)   | d' | 16 | 16 | 18 |    |    |    |    |    |    |    |    | 16.67 |
|    |                                    | d" | 16 | 27 | 30 | 27 |    |    |    |    |    |    |    | 25.00 |
| 16 | FOURTEENTH FLOOR COLUMN (F14 C-13) | d' | 29 | 36 | 32 | 35 | 42 | 54 | 54 |    |    |    |    | 40.29 |
|    |                                    | d" | 57 | 57 |    |    |    |    |    |    |    |    |    | 57.00 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## IRIS BUILDING

| COVER METER TEST (mm) |                               |                      |    |    |    |    |    |    |    |    |    |    |    |         |
|-----------------------|-------------------------------|----------------------|----|----|----|----|----|----|----|----|----|----|----|---------|
| S. NO.                | LOCATION                      | COVER METER READINGS |    |    |    |    |    |    |    |    |    |    |    | AVERAGE |
| 1                     | BASEMENT COLUMN (B B-1)       | d'                   | 31 | 45 | 46 |    |    |    |    |    |    |    |    | 40.67   |
|                       |                               | d''                  | 37 | 40 | 36 | 33 |    |    |    |    |    |    |    | 36.50   |
| 2                     | GROUND FLOOR COLUMN (GF C-7)  | d'                   | 57 | 63 | 74 | 79 | 80 | 95 | 45 |    |    |    |    | 70.43   |
|                       |                               | d''                  | 45 | 66 | 55 |    |    |    |    |    |    |    |    | 55.33   |
| 3                     | FIRST FLOOR BEAM (F1 B-3)     | d'                   | 25 | 20 | 20 |    |    |    |    |    |    |    |    | 21.67   |
|                       |                               | d''                  | 54 | 52 | 53 | 41 |    |    |    |    |    |    |    | 50.00   |
| 4                     | SECOND FLOOR COLUMN (F2 C-9)  | d'                   | 40 | 41 | 48 | 51 | 78 | 20 | 61 | 40 | 39 | 63 | 62 | 55.00   |
|                       |                               |                      | 95 | 96 | 80 | 39 | 27 |    |    |    |    |    |    |         |
|                       |                               | d''                  | 55 | 56 | 40 |    |    |    |    |    |    |    |    | 50.33   |
| 5                     | THIRD FLOOR BEAM (F3 B-5)     | d'                   | 16 | 18 | 16 |    |    |    |    |    |    |    |    | 16.67   |
|                       |                               | d''                  | 49 | 45 | 32 | 35 |    |    |    |    |    |    |    | 40.25   |
| 6                     | FOURTH FLOOR COLUMN (F4 C-60) | d'                   | 44 | 58 | 65 | 82 | 87 | 61 | 44 |    |    |    |    | 63.00   |
|                       |                               | d''                  | 44 | 40 | 45 |    |    |    |    |    |    |    |    | 43.00   |
| 7                     | FIFTH FLOOR BEAM (F5 B-7)     | d'                   | 20 | 20 | 18 |    |    |    |    |    |    |    |    | 19.33   |
|                       |                               | d''                  | 24 | 25 | 22 | 32 |    |    |    |    |    |    |    | 25.75   |
| 8                     | SIXTH FLOOR COLUMN (F6 C-70)  | d'                   | 47 | 49 | 48 | 53 | 47 | 41 | 40 | 44 |    |    |    | 46.13   |
|                       |                               | d''                  | 48 | 35 | 40 |    |    |    |    |    |    |    |    | 41.00   |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|    |                                                   |     |    |    |    |    |    |    |    |    |    |    |    |       |
|----|---------------------------------------------------|-----|----|----|----|----|----|----|----|----|----|----|----|-------|
| 9  | SEVENTH FLOOR BEAM (F7 B-9)                       | d'  | 25 | 24 | 35 |    |    |    |    |    |    |    |    | 28.00 |
|    |                                                   | d'' | 50 | 59 | 54 |    |    |    |    |    |    |    |    | 54.33 |
| 10 | EIGHTH FLOOR COLUMN (F8 C-49)                     | d'  | 65 | 74 | 69 | 77 | 50 | 76 | 67 | 70 |    |    |    | 68.50 |
|    |                                                   | d'' | 44 | 48 | 44 |    |    |    |    |    |    |    |    | 45.33 |
| 11 | NINTH FLOOR BEAM (F9 B-11)                        | d'  | 18 | 4  | 6  |    |    |    |    |    |    |    |    | 9.33  |
|    |                                                   | d'' | 47 | 26 | 44 | 50 |    |    |    |    |    |    |    | 41.75 |
| 12 | TENTH FLOOR COLUMN (F10 C-36)                     | d'  | 60 | 47 | 50 | 40 | 54 | 32 | 34 | 60 | 40 | 45 | 42 | 46.29 |
|    |                                                   |     | 49 | 43 | 52 |    |    |    |    |    |    |    |    |       |
|    |                                                   | d'' | 39 | 25 | 30 |    |    |    |    |    |    |    |    | 31.33 |
| 13 | ELEVENTH FLOOR BEAM (F11 B-13)                    | d'  | 14 | 15 | 20 |    |    |    |    |    |    |    |    | 16.33 |
|    |                                                   | d'' | 18 | 15 | 21 | 32 |    |    |    |    |    |    |    | 21.50 |
| 14 | TWELFTH FLOOR COLUMN (F12 C-9)                    | d'  | 50 | 42 | 38 | 33 | 48 | 28 | 24 |    |    |    |    | 37.57 |
|    |                                                   | d'' | 29 | 38 | 32 |    |    |    |    |    |    |    |    | 33.00 |
| 15 | THIRTEENTH FLOOR BEAM (F13 B-15)                  | d'  | 16 | 18 | 25 |    |    |    |    |    |    |    |    | 19.67 |
|    |                                                   | d'' | 37 | 58 | 42 | 61 |    |    |    |    |    |    |    | 49.50 |
| 16 | FOURTEENTH FLOOR COLUMN (F14 C-48)<br>FIRST TRAIL | d'  | 41 | 42 | 46 | 30 | 29 | 30 | 40 |    |    |    |    | 36.86 |
|    |                                                   | d'' | 38 | 42 | 40 |    |    |    |    |    |    |    |    | 40.00 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



## CASPIA BUILDING

| COVER METER TEST |                               |                  |    |    |     |     |     |     |    |    |  |  |         |
|------------------|-------------------------------|------------------|----|----|-----|-----|-----|-----|----|----|--|--|---------|
| S. NO.           | LOCATION                      | COVER DEPTH (MM) |    |    |     |     |     |     |    |    |  |  | AVERAGE |
| 1                | BASEMENT BEAM (B B-1)         | d'               | 32 | 20 | 25  |     |     |     |    |    |  |  | 25.67   |
|                  |                               | d"               | 26 | 31 | 31  | 32  |     |     |    |    |  |  | 30.00   |
| 2                | GROUND FLOOR COLUMN (GF C-74) | d'               | 68 | 82 | 100 | 109 | 125 | 102 | 89 |    |  |  | 96.43   |
|                  |                               | d"               | 57 | 49 |     |     |     |     |    |    |  |  | 53.00   |
| 3                | FIRST FLOOR BEAM (F1 B-3)     | d'               | 28 | 20 | 34  |     |     |     |    |    |  |  | 27.33   |
|                  |                               | d"               | 38 | 24 | 37  | 37  |     |     |    |    |  |  | 34.00   |
| 4                | SECOND FLOOR COLUMN (F2 C-53) | d'               | 28 | 30 | 59  | 36  | 29  | 32  | 33 | 37 |  |  | 35.50   |
|                  |                               | d"               | 45 | 45 | 34  |     |     |     |    |    |  |  | 32.17   |
| 5                | THIRD FLOOR BEAM (F3 B-5)     | d'               | 27 | 14 | 28  |     |     |     |    |    |  |  | 23.00   |
|                  |                               | d"               | 47 | 44 | 42  | 42  |     |     |    |    |  |  | 43.75   |
| 6                | FOURTH FLOOR COLUMN (F4 C-12) | d'               | 47 | 55 | 67  | 62  | 62  | 56  | 60 | 73 |  |  | 60.25   |
|                  |                               | d"               | 52 | 66 | 73  |     |     |     |    |    |  |  | 63.67   |
| 7                | FIFTH FLOOR BEAM (F5 B-7)     | d'               | 25 | 13 | 23  |     |     |     |    |    |  |  | 20.33   |
|                  |                               | d"               | 21 | 24 | 31  | 30  |     |     |    |    |  |  | 26.50   |
| 8                | SIXTH FLOOR COLUMN (F6 C-30)  | d'               | 49 | 35 | 34  | 44  | 67  | 14  | 4  |    |  |  | 35.29   |
|                  |                               | d"               | 29 | 45 | 46  |     |     |     |    |    |  |  | 40.00   |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|    |                                          |     |    |    |    |    |    |    |    |    |        |        |    |       |
|----|------------------------------------------|-----|----|----|----|----|----|----|----|----|--------|--------|----|-------|
| 9  | SEVENTH FLOOR<br>BEAM (F7 B-9)           | d'  | 45 | 53 | 72 |    |    |    |    |    |        |        |    | 56.67 |
|    |                                          | d'' | 56 | 15 | 50 | 84 | 79 |    |    |    |        |        |    | 56.80 |
| 10 | EIGHTH FLOOR<br>COLUMN (F8 C-18)         | d'  | 11 | 22 | 13 | 20 | 17 | 37 | 50 | 30 |        |        |    | 25.00 |
|    |                                          | d'' | 35 | 28 |    |    |    |    |    |    |        |        |    | 31.50 |
| 11 | NINTH FLOOR BEAM<br>(F9 B-11)            | d'  | 23 | 26 | 26 |    |    |    |    |    |        |        |    | 25.00 |
|    |                                          | d'' | 28 | 20 | 28 | 10 |    |    |    |    |        |        |    | 21.50 |
| 12 | TENTH FLOOR<br>COLUMN (F10 C-8)          | d'  | 57 | 37 | 59 | 72 | 60 | 46 | 38 | 34 | 3<br>4 | 4<br>2 | 20 | 42.08 |
|    |                                          | d'  | 24 | 24 |    |    |    |    |    |    |        |        |    |       |
|    |                                          | d'' | 28 | 37 | 36 |    |    |    |    |    |        |        |    | 33.67 |
| 13 | ELEVENTH FLOOR<br>BEAM (F11 B-13)        | d'  | 8  | 10 | 9  |    |    |    |    |    |        |        |    | 9.00  |
|    |                                          | d'' | 40 | 45 | 43 | 44 |    |    |    |    |        |        |    | 43.00 |
| 14 | TWELFTH FLOOR<br>COLUMN (F12 C-56)       | d'  | 43 | 69 | 75 | 62 | 8  | 36 | 28 | 35 |        |        |    | 44.50 |
|    |                                          | d'' | 40 | 41 | 36 |    |    |    |    |    |        |        |    | 40.50 |
| 15 | THIRTEENTH FLOOR<br>BEAM (F13 B-15)      | d'  | 21 | 20 | 31 |    |    |    |    |    |        |        |    | 24.00 |
|    |                                          | d'' | 19 | 29 | 25 | 31 | 30 | 30 |    |    |        |        |    | 26.00 |
| 16 | FOURTEENTH FLOOR<br>COLUMN<br>(F14 C-79) | d'  | 43 | 69 | 75 | 62 | 8  | 36 | 28 | 30 |        |        |    | 43.88 |
|    |                                          | d'' | 50 | 64 | 81 |    |    |    |    |    |        |        |    | 65.00 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## BEETEL BUILDING

| COVER METER TEST |                                         |                  |    |    |    |    |    |    |    |    |    |    |    |    |    |    |             |
|------------------|-----------------------------------------|------------------|----|----|----|----|----|----|----|----|----|----|----|----|----|----|-------------|
| S. NO.           | LOCATION                                | COVER DEPTH (MM) |    |    |    |    |    |    |    |    |    |    |    |    |    |    | AVER<br>AGE |
| 1                | BASEMENT<br>BEAM<br>(B B-1)             | d'               | 17 | 12 | 19 |    |    |    |    |    |    |    |    |    |    |    | 16.00       |
|                  |                                         | d"               | 54 | 55 | 64 | 51 |    |    |    |    |    |    |    |    |    |    | 56.00       |
| 2                | GROUND<br>FLOOR<br>COLUMN<br>(GF C-75)  | d'               | 69 | 61 | 52 | 72 | 59 | 37 |    |    |    |    |    |    |    |    | 58.33       |
|                  |                                         | d"               | 58 | 47 | 50 |    |    |    |    |    |    |    |    |    |    |    | 51.67       |
| 3                | FIRST<br>FLOOR<br>BEAM (F1<br>B-3)      | d'               | 13 | 16 | 20 |    |    |    |    |    |    |    |    |    |    |    | 16.33       |
|                  |                                         | d"               | 25 | 19 | 13 | 21 |    |    |    |    |    |    |    |    |    |    | 19.50       |
| 4                | SECOND<br>FLOOR<br>COLUMN<br>(F2 C-100) | d'               | 50 | 56 | 79 | 47 | 80 | 16 | 14 | 16 | 20 | 50 | 51 | 75 | 50 | 60 | 47.43       |
|                  |                                         | d"               | 46 | 50 | 30 |    |    |    |    |    |    |    |    |    |    |    | 42.00       |
| 5                | THIRD<br>FLOOR<br>BEAM<br>(F3 B-5)      | d'               | 16 | 11 | 15 |    |    |    |    |    |    |    |    |    |    |    | 14.00       |
|                  |                                         | d"               | 42 | 26 | 24 | 25 |    |    |    |    |    |    |    |    |    |    | 29.25       |
| 6                | FOURTH<br>FLOOR<br>COLUMN<br>(F4 C-63)  | d'               | 40 | 35 | 59 | 40 | 22 | 21 | 24 | 20 | 19 | 15 | 20 | 20 |    |    | 27.92       |
|                  |                                         | d"               | 37 | 44 | 43 |    |    |    |    |    |    |    |    |    |    |    | 41.33       |
| 7                | FIFTH<br>FLOOR<br>BEAM (F5<br>B-7)      | d'               | 15 | 24 | 24 | 26 |    |    |    |    |    |    |    |    |    |    | 22.25       |
|                  |                                         | d"               | 26 | 28 | 30 | 30 | 28 |    |    |    |    |    |    |    |    |    | 28.40       |
| 8                | SIXTH<br>FLOOR<br>COLUMN<br>(F6 C-76)   | d'               | 57 | 50 | 45 | 54 | 51 | 54 | 44 | 53 | 40 | 50 |    |    |    |    | 49.80       |
|                  |                                         | d"               | 40 | 40 | 50 |    |    |    |    |    |    |    |    |    |    |    | 43.33       |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|    |                                    |     |    |    |    |    |    |    |    |    |    |    |    |    |    |        |       |
|----|------------------------------------|-----|----|----|----|----|----|----|----|----|----|----|----|----|----|--------|-------|
| 9  | SEVENTH FLOOR BEAM (F7 B-9)        | d'  | 25 | 25 | 30 |    |    |    |    |    |    |    |    |    |    |        | 26.67 |
|    |                                    | d'' | 26 | 26 | 24 | 25 |    |    |    |    |    |    |    |    |    |        | 25.25 |
| 10 | EIGHTH FLOOR COLUMN (F8 C-55)      | d'  | 25 | 25 | 26 | 40 | 40 | 25 | 30 |    |    |    |    |    |    |        | 30.14 |
|    |                                    | d'' | 26 | 25 | 25 |    |    |    |    |    |    |    |    |    |    |        | 25.33 |
| 11 | NINTH FLOOR BEAM (F9 B-11)         | d'  | 10 | 11 | 17 |    |    |    |    |    |    |    |    |    |    |        | 12.67 |
|    |                                    | d'' | 25 | 22 | 28 | 25 |    |    |    |    |    |    |    |    |    |        | 25.00 |
| 12 | TENTH FLOOR COLUMN (F10 C-21)      | d'  | 40 | 50 | 45 | 40 | 55 | 60 | 55 | 57 | 65 | 60 | 50 | 50 | 45 | 4<br>7 | 50.94 |
|    |                                    |     | 48 | 48 |    |    |    |    |    |    |    |    |    |    |    |        |       |
|    |                                    | d'' | 65 | 70 | 50 |    |    |    |    |    |    |    |    |    |    |        | 61.67 |
| 13 | ELEVENTH FLOOR BEAM (F11 B-13)     | d'  | 20 | 30 | 30 |    |    |    |    |    |    |    |    |    |    |        | 26.67 |
|    |                                    | d'' | 42 | 40 | 40 | 30 |    |    |    |    |    |    |    |    |    |        | 38.00 |
| 14 | TWELFTH FLOOR COLUMN (F12 C-108)   | d'  | 55 | 40 | 40 | 49 | 45 | 55 | 55 |    |    |    |    |    |    |        | 48.43 |
|    |                                    | d'' | 40 | 30 | 30 |    |    |    |    |    |    |    |    |    |    |        | 33.33 |
| 15 | THIRTEENTH FLOOR BEAM (F13 B-15)   | d'  | 25 | 30 | 25 |    |    |    |    |    |    |    |    |    |    |        | 26.67 |
|    |                                    | d'' | 25 | 25 | 20 | 21 |    |    |    |    |    |    |    |    |    |        | 22.75 |
| 16 | FOURTEENTH FLOOR COLUMN (F14 C-48) | d'  | 45 | 34 | 35 | 39 | 31 | 36 | 41 |    |    |    |    |    |    |        | 37.29 |
|    |                                    | d'' | 90 | 80 |    |    |    |    |    |    |    |    |    |    |    |        | 85.00 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



## LOTUS BUILDING

| COVER METER TEST |                               |                  |    |    |    |    |    |    |    |    |  |  |  |         |
|------------------|-------------------------------|------------------|----|----|----|----|----|----|----|----|--|--|--|---------|
| S. NO.           | LOCATION                      | COVER DEPTH (MM) |    |    |    |    |    |    |    |    |  |  |  | AVERAGE |
| 1                | BASEMENT BEAM<br>(B B-1)      | d'               | 38 | 41 | 24 |    |    |    |    |    |  |  |  | 34.33   |
|                  |                               | d"               | 21 | 22 | 26 | 34 |    |    |    |    |  |  |  | 25.75   |
| 2                | GROUND FLOOR COLUMN (GF C-42) | d'               | 57 | 54 | 47 | 34 | 40 | 32 | 16 | 21 |  |  |  | 37.63   |
|                  |                               | d"               | 32 | 34 | 41 |    |    |    |    |    |  |  |  | 35.67   |
| 3                | FIRST FLOOR BEAM<br>(F1 B-3)  | d'               | 27 | 22 | 13 |    |    |    |    |    |  |  |  | 20.67   |
|                  |                               | d"               | 49 | 34 | 36 | 34 |    |    |    |    |  |  |  | 38.25   |
| 4                | SECOND FLOOR COLUMN (F2 C-22) | d'               | 47 | 46 | 40 | 42 | 54 | 62 | 46 |    |  |  |  | 48.14   |
|                  |                               | d"               | 36 | 38 | 38 |    |    |    |    |    |  |  |  | 32.33   |
| 5                | THIRD FLOOR BEAM<br>(F3 B-5)  | d'               | 27 | 22 | 33 |    |    |    |    |    |  |  |  | 27.33   |
|                  |                               | d"               | 35 | 30 | 38 | 35 |    |    |    |    |  |  |  | 34.50   |
| 6                | FOURTH FLOOR COLUMN (F4 C-9)  | d'               | 41 | 50 | 38 | 48 | 46 | 49 | 54 |    |  |  |  | 46.57   |
|                  |                               | d"               | 50 | 66 | 45 |    |    |    |    |    |  |  |  | 53.67   |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|    |                                     |     |    |    |    |    |    |    |    |    |    |    |    |       |
|----|-------------------------------------|-----|----|----|----|----|----|----|----|----|----|----|----|-------|
| 7  | FIFTH FLOOR BEAM<br>(F5 B-7)        | d'  | 20 | 16 | 18 |    |    |    |    |    |    |    |    | 18.00 |
|    |                                     | d'' | 27 | 32 | 38 | 31 |    |    |    |    |    |    |    | 32.00 |
| 8  | SIXTH FLOOR COLUMN (F6 C-32)        | d'  | 25 | 26 | 41 | 69 | 60 | 60 | 71 | 81 |    |    |    | 54.13 |
|    |                                     | d'' | 35 | 46 | 34 |    |    |    |    |    |    |    |    | 38.33 |
| 9  | SEVENTH FLOOR BEAM<br>(F7 B-9)      | d'  | 24 | 20 | 24 |    |    |    |    |    |    |    |    | 22.67 |
|    |                                     | d'' | 40 | 40 | 42 | 30 |    |    |    |    |    |    |    | 38.00 |
| 10 | EIGHTH FLOOR COLUMN<br>(F8 C-60)    | d'  | 40 | 40 | 42 | 42 | 40 | 35 | 40 | 45 | 50 | 55 |    | 42.90 |
|    |                                     | d'' | 53 | 53 | 50 |    |    |    |    |    |    |    |    | 52.00 |
| 11 | NINTH FLOOR BEAM (F9 B-11)          | d'  | 23 | 15 | 22 |    |    |    |    |    |    |    |    | 20.00 |
|    |                                     | d'' | 30 | 32 | 30 | 40 |    |    |    |    |    |    |    | 33.00 |
| 12 | TENTH FLOOR COLUMN<br>(F10 C-45)    | d'  | 54 | 56 | 54 | 52 | 50 | 56 | 55 | 56 | 57 | 60 | 60 | 57.79 |
|    |                                     |     | 64 | 70 | 65 |    |    |    |    |    |    |    |    |       |
|    |                                     | d'' | 55 | 55 | 40 |    |    |    |    |    |    |    |    | 50.00 |
| 13 | ELEVENTH FLOOR BEAM<br>(F11 B-13)   | d'  | 27 | 27 | 11 |    |    |    |    |    |    |    |    | 21.67 |
|    |                                     | d'' | 44 | 45 | 39 | 45 |    |    |    |    |    |    |    | 43.25 |
| 14 | TWELFTH FLOOR COLUMN<br>(F12 C-67)  | d'  | 34 | 45 | 32 | 36 | 30 | 33 |    |    |    |    |    | 35.00 |
|    |                                     | d'' | 40 | 42 | 46 |    |    |    |    |    |    |    |    | 42.67 |
| 15 | THIRTEENTH FLOOR BEAM<br>(F13 B-15) | d'  | 20 | 25 | 30 |    |    |    |    |    |    |    |    | 25.00 |
|    |                                     | d'' | 27 | 35 | 31 | 27 |    |    |    |    |    |    |    | 30.00 |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



|    |                                       |     |    |     |     |     |     |     |     |    |    |  |  |       |
|----|---------------------------------------|-----|----|-----|-----|-----|-----|-----|-----|----|----|--|--|-------|
| 16 | FOURTEENTH FLOOR COLUMN<br>(F14 C-61) | d'  | 65 | 102 | 113 | 107 | 108 | 108 | 123 | 87 | 65 |  |  | 97.56 |
|    |                                       | d'' | 76 | 63  | 69  |     |     |     |     |    |    |  |  | 69.33 |

## ORCHID BUILDING

| COVER METER TEST |                                       |                  |    |    |    |    |    |    |    |    |    |  |  |         |
|------------------|---------------------------------------|------------------|----|----|----|----|----|----|----|----|----|--|--|---------|
| S. NO.           | LOCATION                              | COVER DEPTH (MM) |    |    |    |    |    |    |    |    |    |  |  | AVERAGE |
| 1                | BASEMENT BEAM<br>(B B-1) FIRST TRIAL  | d'               | 20 | 16 | 19 |    |    |    |    |    |    |  |  | 18.33   |
|                  |                                       | d''              | 67 | 62 | 55 | 55 |    |    |    |    |    |  |  | 59.75   |
|                  | BASEMENT BEAM<br>(B B-1) SECOND TRIAL | d'               | 1  | 6  | 7  |    |    |    |    |    |    |  |  | 4.67    |
|                  |                                       | d''              | 30 | 30 | 27 | 20 |    |    |    |    |    |  |  | 26.75   |
| 2                | GROUND FLOOR COLUMN (GF C-27)         | d'               | 45 | 60 | 72 | 50 | 52 | 77 | 44 | 49 | 41 |  |  | 54.44   |
|                  |                                       | d''              | 67 | 54 |    |    |    |    |    |    |    |  |  | 60.50   |
| 3                | FIRST FLOOR BEAM (F1 B-3)             | d'               | 17 | 17 | 9  |    |    |    |    |    |    |  |  | 14.33   |
|                  |                                       | d''              | 28 | 35 | 24 | 25 |    |    |    |    |    |  |  | 28.00   |
| 4                | SECOND FLOOR COLUMN (F2 C-9)          | d'               | 47 | 67 | 66 | 55 | 56 | 50 | 68 | 44 |    |  |  | 45.94   |
|                  |                                       |                  | 39 | 39 | 30 | 43 | 42 | 35 | 25 | 29 |    |  |  |         |
|                  |                                       | d''              | 41 | 67 | 46 |    |    |    |    |    |    |  |  | 34.67   |
| 5                | THIRD FLOOR BEAM (F3 B-5)             | d'               | 28 | 11 | 15 |    |    |    |    |    |    |  |  | 18.00   |
|                  |                                       | d''              | 29 | 24 | 27 | 20 |    |    |    |    |    |  |  | 25.00   |





# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|    |                                   |     |    |    |    |    |    |    |    |    |    |    |    |       |
|----|-----------------------------------|-----|----|----|----|----|----|----|----|----|----|----|----|-------|
| 6  | FOURTH FLOOR COLUMN<br>(F4 C-31)  | d'  | 69 | 63 | 58 | 30 | 30 | 73 | 34 | 35 | 36 | 31 |    | 44.05 |
|    |                                   |     | 35 | 35 | 39 | 40 | 30 | 58 | 30 | 58 | 53 |    |    |       |
|    |                                   | d'' | 38 | 28 | 38 |    |    |    |    |    |    |    |    | 34.67 |
| 7  | FIFTH FLOOR BEAM (F5 B-7)         | d'  | 15 | 11 | 14 |    |    |    |    |    |    |    |    | 13.33 |
|    |                                   | d'' | 24 | 20 | 20 | 19 |    |    |    |    |    |    |    | 20.75 |
| 8  | SIXTH FLOOR SLAB (F6 S-5)         | d'  | 38 | 28 | 38 | 19 | 19 | 20 | 14 | 17 |    |    |    | 24.13 |
|    |                                   | d'' | 35 | 46 | 34 |    |    |    |    |    |    |    |    | 38.33 |
| 9  | SEVENTH FLOOR BEAM<br>(F7 B-9)    | d'  | 9  | 20 | 17 |    |    |    |    |    |    |    |    | 15.33 |
|    |                                   | d'' | 29 | 32 | 30 | 29 |    |    |    |    |    |    |    | 30.00 |
| 10 | EIGHTH FLOOR COLUMN<br>(F8 C-53)  | d'  | 42 | 49 | 54 | 54 | 31 | 38 | 38 | 43 | 49 | 21 | 17 | 39.64 |
|    |                                   | d'' | 43 | 50 | 50 |    |    |    |    |    |    |    |    | 47.67 |
| 11 | NINTH FLOOR BEAM (F9 B-11)        | d'  | 10 | 11 | 17 |    |    |    |    |    |    |    |    | 12.67 |
|    |                                   | d'' | 25 | 22 | 28 | 25 |    |    |    |    |    |    |    | 25.00 |
| 12 | TENTH FLOOR COLUMN (F10 C-14)     | d'  | 62 | 35 | 42 | 56 | 34 | 32 | 30 | 36 | 34 | 31 |    | 33.94 |
|    |                                   |     | 32 | 29 | 27 | 29 | 29 | 24 | 23 | 26 |    |    |    |       |
|    |                                   | d'' | 24 | 24 | 26 |    |    |    |    |    |    |    |    | 24.67 |
| 13 | ELEVENTH FLOOR BEAM<br>(F11 B-13) | d'  | 17 | 17 | 30 |    |    |    |    |    |    |    |    | 21.33 |
|    |                                   | d'' | 27 | 20 | 27 | 8  |    |    |    |    |    |    |    | 20.50 |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

|    |                                                 |     |    |    |    |    |    |    |    |    |    |    |       |
|----|-------------------------------------------------|-----|----|----|----|----|----|----|----|----|----|----|-------|
| 14 | TWELFTH FLOOR COLUMN (F12 C-67)                 | d'  | 33 | 36 | 47 | 44 | 52 | 60 | 20 | 37 | 36 |    | 40.56 |
|    |                                                 | d'' | 30 | 58 |    |    |    |    |    |    |    |    | 44.00 |
| 15 | THIRTEENTH FLOOR BEAM (F13 B-15)                | d'  | 21 | 8  | 29 |    |    |    |    |    |    |    | 19.33 |
|    |                                                 | d'' | 30 | 36 | 20 | 43 |    |    |    |    |    |    | 32.25 |
| 16 | FOURTEENTH FLOOR COLUMN (F14 C-48) FIRST TRIAL  | d'  | 17 | 14 | 17 | 21 | 27 | 24 | 26 | 42 | 24 | 28 | 27.79 |
|    |                                                 |     | 38 | 54 | 22 | 35 |    |    |    |    |    |    |       |
|    |                                                 | d'' | 24 | 8  |    |    |    |    |    |    |    |    | 16.00 |
|    | FOURTEENTH FLOOR COLUMN (F14 C-70) SECOND TRIAL | d'  | 17 | 16 | 24 | 23 | 40 | 36 | 32 | 50 |    |    | 29.75 |
|    |                                                 | d'' | 32 | 65 |    |    |    |    |    |    |    |    | 48.50 |



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## ROSEWOOD BUILDING

| COVER METER TEST |                              |                  |    |    |    |    |    |    |    |  |  |  |         |
|------------------|------------------------------|------------------|----|----|----|----|----|----|----|--|--|--|---------|
| S. NO.           | LOCATION                     | COVER DEPTH (MM) |    |    |    |    |    |    |    |  |  |  | AVERAGE |
| 1                | BASEMENT COLUMN (B C-114)    | d'               | 60 | 62 | 72 | 69 | 62 | 57 | 58 |  |  |  | 62.86   |
|                  |                              | d''              | 48 | 59 | 59 |    |    |    |    |  |  |  | 55.33   |
| 2                | GROUND FLOOR BEAM (GF B-1)   | d'               | 17 | 28 | 35 | 40 |    |    |    |  |  |  | 30.00   |
|                  |                              | d''              | 27 | 32 | 34 |    |    |    |    |  |  |  | 31.00   |
| 3                | FIRST FLOOR COLUMN (F1 C-42) | d'               | 23 | 26 | 33 | 25 | 32 | 48 | 60 |  |  |  | 35.29   |
|                  |                              | d''              | 35 | 33 | 32 |    |    |    |    |  |  |  | 33.33   |
| 4                | SECOND FLOOR BEAM (F2 B-2)   | d'               | 37 | 32 | 33 |    |    |    |    |  |  |  | 34.00   |
|                  |                              | d''              | 40 | 35 | 35 | 32 |    |    |    |  |  |  | 35.50   |
| 5                | THIRD FLOOR COLUMN (F3 C-86) | d'               | 30 | 33 | 40 | 42 | 56 | 59 |    |  |  |  | 43.33   |
|                  |                              | d''              | 75 | 79 | 75 | 20 |    |    |    |  |  |  | 62.25   |
| 6                | FOURTH FLOOR BEAM (F4 B-3)   | d'               | 34 | 32 | 28 | 29 |    |    |    |  |  |  | 30.75   |
|                  |                              | d''              | 12 | 10 | 12 | 20 |    |    |    |  |  |  | 13.50   |
| 7                | FIFTH FLOOR COLUMN(F5 C-34)  | d'               | 52 | 45 | 43 | 46 | 42 | 49 | 49 |  |  |  | 46.57   |
|                  |                              | d''              | 54 | 49 |    |    |    |    |    |  |  |  | 51.50   |

Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100

Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100

Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com



# SHELTERA CONSULTANTS PVT. LTD.

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

## PODIUM BUILDING

| COVER METER TEST |                         |                  |    |    |    |    |  |  |  |  |  |  |  |         |
|------------------|-------------------------|------------------|----|----|----|----|--|--|--|--|--|--|--|---------|
| S. NO.           | LOCATION                | COVER DEPTH (MM) |    |    |    |    |  |  |  |  |  |  |  | AVERAGE |
| 1                | BASEMENT COLUMN (B C-1) | d'               | 48 | 45 | 50 | 63 |  |  |  |  |  |  |  | 51.50   |
|                  |                         | d"               | 48 | 52 | 46 | 48 |  |  |  |  |  |  |  | 48.50   |
| 2                | BASEMENT BEAM (B B-1)   | d'               | 45 | 39 | 44 | 41 |  |  |  |  |  |  |  | 42.25   |
|                  |                         | d"               | 34 | 42 | 32 | 35 |  |  |  |  |  |  |  | 35.75   |

## CLUB BUILDING

| COVER METER TEST |                             |                  |    |    |    |    |    |    |    |  |  |  |  |         |
|------------------|-----------------------------|------------------|----|----|----|----|----|----|----|--|--|--|--|---------|
| S. NO.           | LOCATION                    | COVER DEPTH (MM) |    |    |    |    |    |    |    |  |  |  |  | AVERAGE |
| 1                | BASEMENT COLUMN (B C-5)     | d'               | 38 | 34 | 27 | 23 | 24 |    |    |  |  |  |  | 29.20   |
|                  |                             | d"               | 56 | 57 |    |    |    |    |    |  |  |  |  | 56.50   |
| 2                | GROUND FLOOR BEAM (GF B-1)  | d'               | 23 | 23 | 27 |    |    |    |    |  |  |  |  | 24.33   |
|                  |                             | d"               | 57 | 61 | 58 |    |    |    |    |  |  |  |  | 58.67   |
| 2                | FIRST FLOOR COLUMN (F1 C-8) | d'               | 20 | 20 | 18 | 38 | 51 | 19 | 17 |  |  |  |  | 26.14   |
|                  |                             | d"               | 19 | 15 | 18 |    |    |    |    |  |  |  |  | 17.33   |



## **K. CONCLUDING REMARKS :**

As per the NDT test results carried out on the different blocks of the building,

In “Tulip Block”, As per the Ultrasonic Pulse velocity results, the Quality of concrete in the Basement and 7<sup>th</sup> floor columns along with beam of 1<sup>st</sup>, 2<sup>nd</sup>, 4<sup>th</sup> & 7<sup>th</sup> Floor of the building is found to be of Doubtful concrete and as per the Core test results, the quality of concrete in 5<sup>th</sup> & 13<sup>th</sup> floor roof slab is also found to be less 15 N/sqmm, therefore the same need to be further investigated by extraction more number of sample from the concern floors. As per the half cell potential meter test results, there is 10 to 50% Chance of Corrosion Activity in all floors.

In “IRIS Block”, As per the Ultrasonic Pulse velocity results, the Quality of concrete in the 4<sup>th</sup> Columns and roof Beam is found to be of Doubtful concrete therefore the same need to be further investigated by extraction more number of sample from the concern floors. As per the half cell potential meter test results, there is 15% Chance of Corrosion Activity in all floors.

In “CASPIA Block”, As per the Ultrasonic Pulse velocity results, the Quality of concrete in the 2<sup>nd</sup>, 7<sup>th</sup> & 14<sup>th</sup> floor Columns along with beam of , 2<sup>th</sup> , 6<sup>th</sup> & 14<sup>th</sup> Floor of the building is found to be of Doubtful concrete, therefore the same need to be further investigated by extraction more number of sample from the concern floors. As per the half cell potential meter test results, there is 20% Chance of Corrosion Activity in all floors.

In “BEETEL Block”, As per the Ultrasonic Pulse velocity results, the Quality of concrete in the 8<sup>th</sup> & 10<sup>th</sup> floor Columns along with beam of , 7<sup>th</sup> & 10<sup>th</sup> Floor of the building is found to be of Doubtful concrete, therefore the same need to be further investigated by extraction more number of sample from the concern floors. As per the half cell potential meter test results, there is 27% Chance of Corrosion Activity in all floors.

In “Lotus Block”, As per the Ultrasonic Pulse velocity results, the Quality of concrete in the 9<sup>th</sup> & 11<sup>th</sup> floor Columns along with beam of 4<sup>th</sup> Floor roof of the building is found to be of Doubtful concrete, therefore the same need to be further investigated by extraction more number of sample from the concern floors. As per the half cell potential meter test results, there is 34% Chance of Corrosion Activity in all floors.





## **SHELTERA CONSULTANTS PVT. LTD.**

A House Of Structural Engineers, Project Management Consultants,  
Geotechnical Investigations & Non Destructive Testing.

CIN: U72900DL2010PTC201133



NS-EN ISO 9001:2008/ISO 9001:2008

In “ORCHID Block”, As per the Ultrasonic Pulse velocity results, the Quality of concrete On 4<sup>th</sup> Floor roof Beam of the building is found o be of Doubtful concrete, therefore the same need to be further investigated by extraction more number of sample from the concern floors. As per the half cell potential meter test results, expect ground floor there is 12 to 20 % Chance of Corrosion Activity in all floors, Whereas the on ground floor beams there is 50% Chance of Corrosion Activity.

In “ROSEWOOD Block”, As per the Ultrasonic Pulse velocity results, the Quality of concrete in the building is found o be of Good to Excellent concrete. As per the half cell potential meter test results, there is 12 to 20 % Chance of Corrosion Activity in all floors.

In “PODIUM Block”, As per the Ultrasonic Pulse velocity results, the Quality of concrete in the building is found o be of Good to Excellent concrete. As per the half cell potential meter test results, there is 10 to 23 % Chance of Corrosion Activity in all floors.

In “Club Block”, As per the Rebound hammer test and Ultrasonic Pulse velocity results, the Quality of concrete in the 1st floor Columns and 2<sup>nd</sup> Floor Roof Beam is found to be of Doubtful concrete therefore the same need to be further investigated by extraction more number of sample from the concern floors. As per the half cell potential meter test results, there is 10 to 20 % Chance of Corrosion Activity in all floors.

As the carbonization depth has already reached to the depth of cover in different members of the buildings, therefore the work shall be started at the earliest or otherwise suitable epoxy coating shall be done the columns, beam and slab of the building, so that the further carbonization in the structural member shall be reduced.

For SHELTERA CONSULTANTS PVT. LTD.



**Naresh Kumar**  
(Principal Consultant)

**Regd. Office : R-580, RISHI NAGAR, SHAKUR BASTI, NEW DELHI-1100**

**Branch Office : 74, SOUTH PATEL NAGAR MARKET, NEW DELHI-1100**

**Tel. : 47502201-03 E-mail : corporate@shelteraconsultants.com**