BALANCE PROJECT COST REPORT

FOR

GREEN AVENUE AT PLOT NO - HRA - 10 SURAJPUR SITE C GREATER NOIDA U.P

Report submitted by

Consave Consultant Pvt. Ltd

A-21 New Friends Colony New Delhi - 110025

www.consave.co.in

TABLE OF CONTENT

1. Summary of Project Cost Report
2. Area Statement
3. Site Plan
4. Supporting documents/workings
    - BOQs
    - Basic Rate List
    - Percentage wise balance work status

1. SUMMARY OF PROJECT COST REPORT

GREEN AVENUE - GROUP HOUSING AT PLOT NO - HRA - 10 SURAJPUR SITE C GREATER NOIDA U.P				
S.No	**Description**	**DSR 2023 Amount**	**NDSR Amount**	**Total Amount**
A	**Civil, Structure, Finishing & External Development**			
1	SUB HEAD-I :- EARTH WORK	6192523	0	6192523
2	SUB HEAD-II :- CONCRETE WORK	5982532	0	5982532
3	SUB HEAD-III :- REINFORCEMENT CEMENT CONCRETE WORK	164152632	0	164152632
4	SUB HEAD-IV :- FORM WORK	91135978	0	91135978
5	SUB HEAD-V :- REINFORCEMENT STEEL WORK	236470303	0	236470303
6	SUB HEAD-VI :- MASONRY WORK	97010563	0	97010563
7	SUB HEAD-VII :- PLASTER WORK	164799880	0	164799880
8	SUB HEAD-VIII :- WATERPROOFING WORK	47572967	0	47572967
9	SUB HEAD-IX :- FLOORING & CLADDING WORK	262442099	32860526	295302624
10	SUB HEAD-X :- WOOD WORK	257051297	0	257051297
11	SUB HEAD-XI :- ROOFING WORK	0	22592210	22592210
12	SUB HEAD-XII :- PAINT & POLISH WORK	131796023	0	131796023
13	SUB HEAD-XIII :- STEEL WORK	38012476	0	38012476
14	SUB HEAD-XIV :- EXTERNAL DEVELOPMENT WORK	30789640	93586580	124376220
	Total Amount of Head A	**1533408914**	**149039315.2**	**1682448230**
B	**MEP Head**			
1	Plumbing work		261022099	261022099
2	Fire Fighting work		78064541	78064541
3	Electrical work		341733231	341733231
4	Exhaust, Ventilation & Pressurization work		83516054	83516054
5	Air Conditioning work		211050573	211050573
6	Elevator work		70800000	70800000
	Total Amount of Head B	**0**	**1046186499**	**1046186499**
	Total Amount of Head A + B	**1533408914**	**1195225814**	**2728634728**
	Contingencies @ 3%	46002267	35856774	81859042
	Grand Total Amount with Contigencies.	**1579411182**	**1231082589**	**2810493770**

2. AREA STATEMENT

AREA STATEMENT												
	TOWER-LOTUS	TOWER-BEETEL	TOWER-CASPIA	TOWER-IRIS	TOWER - TULIP	TOWER-ORCHID	TOWER - ROSEWOOD	TOWER-OAKWOOD	CLUB	GREENOTEL	METER ROOM	TOTAL
GR.COVERAGE	795.145	928.749	676.25	676.25	928.749	795.145	1184.363	1184.363	337.643	718.906		**8225.563**
STILT AREA (NON - FAR)	289.16	449.765	368.694	368.694	449.765	289.16	523.348	523.348				**3261.934**
GR. FLOOR (FAR AREA)	401.52	449.45	279.19	279.19	449.45	401.52	581.76	581.76	291.97	515.75	12.45	
1ST FLOOR AREA	633.77	747.27	601.46	601.46	747.27	633.77	1133.09	1133.09	327.55	563.85		
2nd FLOOR AREA	633.77	747.27	601.46	601.46	747.27	633.77	1133.09	1133.09	116.76			
3rd FLOOR AREA	633.77	747.27	601.46	601.46	747.27	633.77	1133.09	1133.09		575.30		
4th FLOOR AREA	633.77	747.27	601.46	601.46	747.27	633.77	1133.09	1133.09		575.30		
5th FLOOR AREA	633.77	747.27	601.46	601.46	747.27	633.77	1133.09	1133.09		575.30		
6th FLOOR AREA	633.77	747.27	601.46	601.46	747.27	633.77	1133.09	1133.09		575.30		
7th FLOOR AREA	633.77	747.27	601.46	601.46	747.27	633.77	1133.09	1133.09		575.30		
8th FLOOR AREA	633.77	747.27	601.46	601.46	747.27	633.77	1133.09	1133.09		575.30		
9th FLOOR AREA	633.77	747.27	601.46	601.46	747.27	633.77	1133.09	1133.09		575.30		
10th FLOOR AREA	633.77	747.27	601.46	601.46	747.27	633.77	1133.09	1133.09		575.30		
11th FLOOR AREA	633.77	747.27	601.46	601.46	747.27	633.77	1133.09	1133.09		575.30		
12th FLOOR AREA	633.77	747.27	601.46	601.46	747.27	633.77	1133.09	1133.09		575.30		
13th FLOOR AREA	633.77	747.27	601.46	601.46	747.27	633.77	1133.09	1133.09		575.30		
14th FLOOR AREA							1133.09	1133.09				
15th FLOOR AREA												
16th FLOOR AREA												
17th FLOOR AREA												
18th FLOOR AREA												
19th FLOOR AREA												
20th FLOOR AREA												
21th FLOOR AREA												
TERRACE FLOOR	4.52	4.15	14.12	14.12	4.15	4.52	14.27	14.27		67.68		
FAR TOWER AREA	**8645.10**	**10168.09**	**8112.30**	**8112.30**	**10168.09**	**8645.10**	**16459.24**	**16459.24**	**736.27**	**7475.57**	**12.45**	**94993.75**

3. SITE PLAN



SITE PLAN

Civil, Structure & Finishing BOQ Based on DSR 2023 - Green Avenue

S.No	DSR 2023 Code	Description	Unit	Qty											Total Qty	Schedule Rate	Non Schedule Rate	Schedule Amount	Non Schedule Amount
				Basement	Tower - Lotus	Tower - Beetal	Tower - Capsia	Tower - Iris	Tower Tulip	Tower Orchid	Tower - Rose Wood	Tower - Oakwood	Tower Greenotel	Club					
1		**SUB HEAD-I :- EARTH WORK**																	
1.1	2.31	Clearing jungle including uprooting of rank vegetation, grass, brush wood, trees and saplings of girth up to 30 cm measured at a height of 1 m above ground level and removal of rubbish up to a distance of 50 m outside the periphery of the area cleared.	Sqm	34166											34166.00	17.6		601321.6	
1.2	2.32	Clearing grass and removal of the rubbish up to a distance of 50 m outside the periphery of the area cleared.	Sqm	21000											21000.00	8.95		187950	
1.3	2.6	Earth work in excavation by mechanical means (Hydraulic excavator)/ manual means over areas (exceeding 30 cm in depth, 1.5 m in width as well as 10 sqm on plan) including getting out and disposal of excavated earth lead upto 50 m and lift upto 1.5 m, as directed by Engineer-in charge.																	
1.3.1	2.6.1	All kinds of soil	Cum	500											500.00	177.5		88750	
1.4	2.25	Filling available excavated earth (excluding rock) in trenches, plinth, sides of foundations etc. in layers not exceeding 20cm in depth,consolidating each deposited layer by ramming and watering, lead up to 50 m and lift upto 1.5 m	Cum	200	100	100	100	100	100	100	100	250			1150.00				
1.5	2.26	Extra for every additional lift of 1.5 m or part thereof in excavation / banking excavated or stacked materials.																	
1.5.1	2.26.1	All kinds of soil	Cum	500	100	100	100	100	100	100	100	100			1300.00	126.8		164840	
1.6	2.27	Supplying and filling in plinth with sand under floors, including watering, ramming, consolidating and dressing complete.	Cum	500	200	200	200	200	200	200	200	200			2100.00	2123.75		4459875	
1.7	2.34	Supplying chemical emulsion in sealed containers including delivery as specified.																	
1.7.1	2.34.1	Chlorpyriphos/ Lindane emulsifiable concentrate of 20%	litre	200							100	100			400.00	234.75		93900	
1.8	2.35	Diluting and injecting chemical emulsion for POST-CONSTRUCTIONAL anti-termite treatment (excluding the cost of chemical emulsion) :																	
	2.35.1	Along external wall where the apron is not provided using chemical emulsion @ 7.5 litres / sqm of the vertical surface of the substructure to a depth of 300mm including excavation channel along the wall & rodding etc. complete:																	
1.8.1	2.35.1.1	With Chlorpyriphos/ Lindane E.C. 20% with 1% concentration	Metre	500							100	100			700.00	38.9		27230	
1.9	2.35.3	Treatment of soil under existing floors using chemical emul sion @ one litre per hole, 300 mm apart including drilling 12 mm diameter holes and plugging with cement mortar 1 :2 (1 cement : 2 Coarse sand) to match the existing floor:																	
1.9.1	2.35.3.1	With Chlorpyriphos/Lindane E.C. 20% with 1% concentration	Sqm	1000							100	100			1200.00	310.05		372060	
1.1	2.36	Extra for levelling & neatly dressing of disposed soil completely as directed by Engineer-in-charge	Cum	2112.8											2112.80	93.05		196596.04	
		Total amount of Sub Head - I Earth work																**6192522.64**	
2		**SUB HEAD-II :- CONCRETE WORK**																	
2.1	4.1	Providing and laying in position cement concrete of specified grade excluding the cost of centering and shuttering - All work up to plinth level :																	
2.1.1	4.1.8	1:4:8 (1 Cement : 4 coarse sand (zone-III) derived from natural sources : 8 graded stone aggregate 40 mm nominal size derived from natural sources)	Cum							666.6					666.60	6812		4540879.2	
2.1.2	4.1.10	1:5:10 (1 cement : 5 coarse sand (zone-III) derived from natural sources : 10 graded stone aggregate 40 mm nominal size derived from natural sources)	Cum													6518.6			

Civil, Structure & Finishing BOQ Based on DSR 2023 - Green Avenue

S.No	DSR 2023 Code	Description	Unit	Qty										Total Qty	Schedule Rate	Non Schedule Rate	Schedule Amount	Non Schedule Amount
				Basement	Tower - Lotus	Tower - Beetal	Tower - Capsia	Tower - Iris	Tower Tulip	Tower Orchid	Tower - Rose Wood	Tower - Oakwood	Tower Greenotel	Club					
2.2	4.17	Making plinth protection 50mm thick of cement concrete 1:3:6 (1 cement : 3 coarse sand (zone-III) derived from natural sources : 6 graded stone aggregate 20 mm nominal size derived from natural sources) over 75mm thick bed of dry brick ballast 40 mm nominal size, well rammed and consolidated and grouted with fine sand, including necessary excavation, levelling & dressing & finishing the top smooth.	Sqm		200	200	200	200	200	324	200	200	200		1924.00	749.3		1441653.2	
		Total amount of Sub Head - II Concrete work															**5982532.4**	
3		**SUB HEAD-III :- REINFORCEMENT CEMENT CONCRETE WORK**																
3.1	5.33	Providing and laying in position ready mixed or site batched design mix cement concrete for reinforced cement concrete work; using coarse aggregate and fine aggregate derived from natural sources, Portland Pozzolana / Ordinary Portland /Portland Slag cement, admixtures in recommended proportions as per IS: 9103 to accelerate / retard setting of concrete, to improve durability and workability without impairing strength; including pumping of concrete to site of laying, curing, carriage for all leads; but excluding the cost of centering, shuttering, finishing and reinforcement as per direction of the engineer-in-charge; for the following grades of concrete.																
		Note: Extra cement up to 10% of the minimum specified cement content in design mix shall be payable separately. In case the cement content in design mix is more than 110% of the specified minimum cement content, the contractor shall have discretion to either re-design the mix or bear the cost of extra cement																
	5.33.1	All works upto plinth level																
3.1.1	5.33.1.1	Concrete of M25 grade with minimum cement content of 330 kg /cum	Cum									3218			3218.40	9504.75		30590087.4	
3.1.2	5.33.2	All works above plinth level upto floor V level																
	5.33.2.1	Concrete of M25 grade with minimum cement content of 330 kg /cum	Cum		1545	86	65	65	86	68	4254	7093			13261.65	9860.4		130765220.7	
3.2	5.38	Extra for R.C.C./ B.M.C/ R.M.C. work above floor V level for each four floors or part thereof.	Cum		883	49	65	65	49	68	2431	4256			7865.38	355.65		2797323.609	
		Total amount of Sub Head - III Reinforcement Cement Concrete work																**164152631.8**
4		**SUB HEAD-IV :- FORM WORK**																
4.1	5.9	Centering and shuttering including strutting, propping etc. and removal of form for																
4.1.1	5.9.1	Foundations, footings, bases of columns, etc. for mass concrete	Sqm									20115			20115.00	392.15		7888097.25	
4.1.2	5.9.2	Walls (any thickness) including attached pilasters, butteresses, plinth and string courses etc.	Sqm													842.5			
4.1.3	5.9.3	Suspended floors, roofs, landings, balconies and access platform	Sqm		3310	185	139	139	185	146	9115	15199			28417.83	927.25		26350434.41	
4.1.4	5.9.5	Lintels, beams, plinth beams, girders, bressumers and cantilevers	Sqm		3310	185	139	139	185	146	9115	15199			28417.83	736.4		20926891.24	
4.1.5	5.9.6	Columns, Pillars, Piers, Abutments, Posts and Struts	Sqm		3310	185	139	139	185	146	9115	15199			28417.83	961.3		27318061.58	
4.1.6	5.9.7	Stairs, (excluding landings) except spiral-staircases	Sqm		552	31	23	23	31	24	1519	2533			4736.31	764.95		3623036.722	
4.1.7	5.9.19	Weather shade, Chajjas, corbels etc., including edges	Sqm		1103	31	23	23	31	24	1519	2533			5288.04	951.1		5029457.269	
		Total amount of Sub Head - IV Form work																**91135978.46**
5		**SUB HEAD-V :- REINFORCEMENT STEEL WORK**																
5.1	5.22	Steel reinforcement for R.C.C. work including straightening, cutting, bending, placing in position and binding all complete upto plinth level.																
	5.22.6	Thermo-Mechanically Treated bars of grade Fe-500D or more.	Kg									44253			44253.00	107.85		4772686.05	
5.2	5.22.A	Steel reinforcement for R.C.C. work including straightening, cutting, bending, placing in position and binding all complete above plinth level.																
	5.22.A.6	Thermo-Mechanically Treated bars of grade Fe-500D or more.	Kg		237556	13267	9949	9949	13267	10471	654120	1199754			2148332.10	107.85		231697617	

S.No	DSR 2023 Code	Description	Unit	Qty											Total Qty	Schedule Rate	Non Schedule Rate	Schedule Amount	Non Schedule Amount
				Basement	Tower - Lotus	Tower - Beetal	Tower - Capsia	Tower - Iris	Tower Tulip	Tower Orchid	Tower - Rose Wood	Tower - Oakwood	Tower Greenotel	Club					
		Total amount of Sub Head - V Reinforcement steel work																**236470303**	
6		**SUB HEAD-VI :- MASONRY WORK**																	
	6.1	Brick work with common burnt clay F.P.S. (non modular) bricks of class designation 7.5 in foundation and plinth in:																	
6.1	6.1.2	Cement mortar 1:6 (1 cement : 6 coarse sand)	Cum		100	100	100	100	100	100	100	100			800.00	7132.25		5705800	
6.2	6.4	Brick work with common burnt clay F.P.S. (non modular) bricks of class designation 7.5 in superstructure above plinth level up to floor V level in all shapes and sizes in :																	
	6.4.1	Cement mortar 1:4 (1 cement : 4 coarse sand)	Cum		100	100	100	100	100	100	100	100			800.00	9344.35		7475480	
6.3	6.12	Half brick masonry with common burnt clay F.P.S. (non modular) bricks of class designation 7.5 in foundations and plinth in :																	
	6.12.2	Cement mortar 1:4 (1 cement : 4 coarse sand)	Sqm		50	50	50	50	50	50	50	100			450.00	905.05		407272.5	
6.4	6.15	Extra for providing and placing in position 2 Nos 6mm dia. M.S. bars at every third course of half brick masonry.	Sqm		50	50	50	50	50	50	50	100			450.00	104.8		47160	
6.5	6.47	Providing and laying autoclaved aerated cement blocks masonry with 150mm/230mm/300 mm thick AAC blocks in super structure above plinth level up to floor V level with RCC band at sill level and lintel level with approved block laying polymer modified adhesive mortar all complete as per direction of Engineer-in-Charge. (The payment of RCC band and reinforcement shall be made for seperately).	Cum		1552.5	1430.19	256.5	256.5	1430.19	166.89	2455.94	2455.94			10004.60	8333.65		83374850.99	
		Total amount of Sub Head - VI Masonry work																**97010563.49**	
7		**SUB HEAD-VII :- PLASTER WORK**																	
7.1	13.1	12 mm cement plaster of mix :																	
	13.1.1	1:4 (1 cement: 4 fine sand)	Sqm		15165.95	11785.96	34433.1	34433.1	11785.96	2737.76	32844.86	32844.86			176031.51	347.05		61091737.14	
7.2	13.11	18 mm cement plaster in two coats under layer 12 mm thick cement plaster 1:5 (1 cement : 5 coarse sand) finished with a top layer 6 mm thick cement plaster 1:6 (1 cement : 6 fine sand).	Sqm		11039	13720.46	24958.6	24958.6	13720.46	1432.62	22807	22807			135443.90	518.55		70234434.23	
7.3	13.16	6 mm cement plaster of mix :																	
	13.16.1	1:3 (1 cement : 3 fine sand)	Sqm		4947	9476.40	11347.0	11347.0	9476.40	1070.95	10054	10054.41			67773.49	300.45		20362544.47	
7.4	13.21	Extra for providing and mixing water proofing material in cement plaster work in proportion recommended by the manufacturers.	Per bag of 50kg cement used in the mix		17662	21953	39934	39933.8	21953	2292	36491	36491			216710.24	22.1		4789296.30	
7.5	13.22	Extra for plastering exterior walls of height more than 10 m from ground level for every additional height of 3 m or part thereof.	Sqm		3468	4116	21599	21598.8	4116	100	20273	20273			95543.84	87.1		8321868.347	
		Total amount of Sub Head - VII Plaster work																**164799880**	
8		**SUB HEAD-VIII :- WATERPROOFING WORK**																	
8.1	22.5	Providing and laying water proofing treatment in sunken portion of WCs, bathroom etc., by applying cement slurry mixed with water proofing cement compound consisting of applying :																	

S.No	DSR 2023 Code	Description	Unit	Qty										Total Qty	Schedule Rate	Non Schedule Rate	Schedule Amount	Non Schedule Amount
				Basement	Tower - Lotus	Tower - Beetal	Tower - Capsia	Tower - Iris	Tower Tulip	Tower Orchid	Tower - Rose Wood	Tower - Oakwood	Tower Greenotel	Club				
		(a) First layer of slurry of cement @ 0.488 kg/sqm mixed with water proofing cement compound @ 0.253 kg/ sqm. This layer will be allowed to air cure for 4 hours. (b) Second layer of slurry of cement @ 0.242 kg/sqm mixed with water proofing cement compound @ 0.126 kg/sqm. This layer will be allowed to air cure for 4 hours followed with water curing for 48 hours.																
		The rate includes preparation of surface, treatment and sealing of all joints, corners, junctions of pipes and masonry with polymer mixed slurry	Sqm		3373.77	3463.65	4052.7	4052.7		5845.77	6332.80	6332.80			33454.26	617.05		20642951.38	
8.2	22.7	Providing and laying integral cement based water proofing treatment including preparation of surface as required for treatment of roofs, balconies, terraces etc consisting of following operations:																
		(a) Applying a slurry coat of neat cement using 2.75 kg/sqm of cement admixed with water proofing compound conforming to IS. 2645 and approved by Engineer-in-charge over the RCC slab including adjoining walls upto 300 mm height including cleaning the surface before treatment. (b) Laying brick bats with mortar using broken bricks/brick bats 25 mm to 115 mm size with 50% of cement mortar 1:5 (1 cement : 5 coarse sand) admixed with water proofing compound conforming to IS : 2645 and approved by Engineer in-charge over 20 mm thick layer of cement mortar of mix 1:5 (1 cement :5 coarse sand) admixed with water proofing compound conforming to IS : 2645 and approved by Engineer in-charge to required slope and treating similarly the adjoining walls upto 300 mm height including rounding of junctions of walls and slabs.																
		(c) After two days of proper curing applying a second coat of cement slurry using 2.75 kg/ sqm of cement admixed with water proofing compound conforming to IS : 2645 and approved by Engineer-in-charge. (d) Finishing the surface with 20 mm thick jointless cement mortar of mix 1:4 (1 cement :4 coarse sand) admixed with water proofing compound conforming to IS : 2645 and approved by Engineer-in-charge including laying glass fibre cloth of approved quality in top layer of plaster and finally finishing the surface with trowel with neat cement slurry and making pattern of 300x300 mm square 3 mm deep. (e) The whole terrace so finished shall be flooded with water for a minimum period of two weeks for curing and for final test."All above operations to be done in order and as directed and specified by the Engineer-in-Charge :																
	22.7.1	With average thickness of 120 mm and minimum thickness at khurra as 65 mm.	Sqm		1000	962	1000	1000.0	962	8362	1350	1350			15986.00	1684.6		26930015.6	
		Total amount of Sub Head - VIII Waterproofing work															**47572966.98**	
9		**SUB HEAD-IX :- FLOORING & CLADDING WORK**																
9.1	11.41A	Providing and laying Vitrified tiles in floor in different sizes (thickness to be specified by the manufacturer) with water absorption less than 0.08% and conforming to IS:15622, of approved brand & manufacturer, in all colours and shade, laid on 20 mm thick cement mortar 1:4 (1 cement: 4 coarse sand) jointing with grey cement slurry @3.3 kg/sqm including grouting the joints with white cement and matching pigments etc. The tiles must be cut with the zero chipping diamond cutter only . Laying of tiles will be done with the notch trowel, plier, wedge, clips of required thickness, leveling system and rubber mallet for placing the tiles gently and easily. Double charge vitrified tile polished finish of size																
	11.41A.1.1	Size of Tile 600 x 600 mm	Sqm		2841.6	5938.95	4430.9	4430.9	5938.95	503.06	5308.21	5308.21			34700.86	1453.65		50442903.69	
9.2	11.41A.3	Glazed Vitrified tiles Matt/Antiskid finish of size																
	11.41A.3.1	Size of Tile 600 x 600 mm	Sqm		2450.59	3463.65	2386.3	2386.3	3463.65	317.80	3634.72	3634.72			21737.66	1464.85		31842413.62	

S.No	DSR 2023 Code	Description	Unit	Qty										Total Qty	Schedule Rate	Non Schedule Rate	Schedule Amount	Non Schedule Amount
				Basement	Tower - Lotus	Tower - Beetal	Tower - Capsia	Tower - Iris	Tower Tulip	Tower Orchid	Tower - Rose Wood	Tower - Oakwood	Tower Greenotel	Club					
9.3	11.51	Providing and laying machine cut, mirror polished, Italian Marble stone flooring laid in required pattern in linear portion of the building all complete as per architectural drawings, with 18 mm thick stone slab laid over 20 mm (average) thick base of cement mortar 1:4 (1 cement : 4 coarse sand) laid and jointed with white cement slurry @ 4.4 kg/sqm including pointing with white cement slurry admixed with pigment to match the marble shade including rubbing, curing and polishing etc. all complete as specified and as directed by the Engineer-in-Charge.																
	11.51.1	18 mm thick Italian Marble stone slab, Perlato, Rosso verona, Fire Red or Dark Emperadore etc	Sqm		498.75	498	500	500.0	498	498.75	498.75	498.75			3991.00	6603.35		26353969.85	
9.4	11.56	Providing and laying Polished Granite stone flooring in required design and patterns, in linear as well as curvilinear portions of the building all complete as per the architectural drawings with 18 mm thick stone slab over 20 mm (average) thick base of cement mortar 1:4 (1 cement : 4 coarse sand) laid and jointed with cement slurry and pointing with white cement slurry admixed with pigment of matching shade including rubbing, curing and polishing etc. all complete as specified and as directed by the Engineer-in-Charge																
	11.56.1	Polished Granite stone slab colour of Black, Cherry/Ruby Red or equivalent	Sqm		1099.1	1791.89	4047.8	4047.8	1791.89	140.64	2498.45	2498.45			17916.09	4481.3		80287394.01	
9.5	8.2	Providing and fixing 18 mm thick gang saw cut, mirror polished, premoulded and prepolished, machine cut for kitchen platforms, vanity counters, window sills, facias and similar locations of required size, approved shade, colour and texture laid over 20 mm thick base cement mortar 1:4 (1 cement : 4 coarse sand), joints treated with white cement, mixed with matching pigment, epoxy touch ups, including rubbing, curing, moulding and polishing to edges to give high gloss finish etc. complete at all levels.																
	8.2.3	Granite stone slab all colour and texture except black, Cherry/ Ruby red																
	8.2.3.2	Area of slab over 0.50 sqm	Sqm		390.63	424.35	467.3	467.3	424.35	403.20	529.98	529.98			3637.18	3848.7		13998416.02	
9.6	8.3	Providing edge moulding to 18 mm thick marble stone counters, Vanities etc., including machine polishing to edge to give high gloss finish etc. complete as per design approved by Engineer-in-Charge.																
	8.3.2	Granite work	Mtr		650	707.00	778.9	778.9	707.00	672.00	883.31	883.31			6060.41	510.95		3096568.193	
9.7	8.4	Extra for fixing marble /granite stone, over and above corresponding basic item, in facia and drops of width upto 150 mm with epoxy resin based adhesive, including cleaning etc. complete.	Mtr		650	707	778	778.0	707	672.00	883.31	883.31			6058.62	568.55		3444628.401	
9.8	8.5	Extra for providing opening of required size & shape for wash basin/ kitchen sink in kitchen platform, vanity counter and similar location in marble/ Granite/ stone work, including necessary holes for pillar taps etc. including moulding, rubbing and polishing of cut edges etc. complete.	Each		300	720	360	360.0	720	420	546.00	546			3972.00	978.7		3887396.4	
9.9	NDSR 1	**Laminated Wooden Flooring**																

S.No	DSR 2023 Code	Description	Unit	Qty										Total Qty	Schedule Rate	Non Schedule Rate	Schedule Amount	Non Schedule Amount
				Basement	Tower - Lotus	Tower - Beetal	Tower - Capsia	Tower - Iris	Tower Tulip	Tower Orchid	Tower - Rose Wood	Tower - Oakwood	Tower Greenotel	Club					
		Providing and laying 8 mm thick AC5 laminated floor with class of use 33/23, wear resistant, impact resistance – IC 3, (as per EN 13329), top surface having a mlc (multi layer composite)- highly developed laminate, top surface treated with (aluminium oxide) on top of high density fibreboard substrate (density ≥ 850 to 890 kg/m3) specially developed core; of Plank size 1200 mm x 190 mm having click system joints to secure long lasting joint with confirmation of EN 438, EN 717-1, EN 14041. With factory installed sound reducing underlayer and on site vapor barrier including beading half round profile & skirting etc. complete as per manufacturers specification & approval of Architect & Scratch Guard Advanced protection wear layer for superior scratch and scruff resistance. Micro bevel edges with Click-joints for snap-together installation. The approved décor planks to be placed on the combi- underlay of thickness 2 mm extruded polyethylene based foam which is flexible, light weight, resilient and microbe free material. Combi- Underlay to resist any moisture movement from the sub floor and on top to secure the floating floor installation. The vendor to make & ensure that the base flooring is absolute lvl, without undulation before installation. Back to back 10 year Manufacturer warranties, and guaranties to be provided by vendor. **Basic rate of wooden flooring @ INR 110/Sqft FOR at site excluding GST.**	Sqm		908.7	1917.00	1482.1	1482.1	1917.00	1928.33	2325.96	2325.96			14287.19		2300		32860525.5
9.1	8.31	Providing and fixing Ist quality ceramic glazed wall tiles conforming to IS: 15622 (thickness to be specified by the manufacturer), of approved make, in all colours, shades except burgundy, bottle green, black of any size as approved by Engineer-in-Charge, in skirting, risers of steps and dados, over 12 mm thick bed of cement mortar 1:3 (1 cement : 3 coarse sand) and jointing with grey cement slurry @ 3.3kg per sqm, including pointing in white cement mixed with pigment of matching shade complete.	Sqm		4605.4	5605.50	2971.5	2971.5	5605.50	2358.98	7298.20	7298.20			38714.78	1267.95		49088408.47	
		Total amount of Sub Head - IX Flooring & Cladding work															**262442098.7**	**32860525.5**
10		**SUB HEAD-X :- WOOD WORK**																
10.1	9.1	Providing wood work in frames of doors, windows, clerestory windows and other frames, wrought framed and fixed in position with hold fast lugs or with dash fasteners of required dia & length (hold fast lugs or dash fastener shall be paid for separately).																
	9.1.1	Second class teak wood	Cum		24.4	46.70	30.0	30.0	46.70	230.82	51.46	51.46			511.66	142949.7		73141207.08	
10.2	9.2	Providing and fixing ISI marked flush door shutters conforming to IS : 2202 (Part I) decorative type, core of block board construction with frame of 1st class hard wood and well matched teak 3 ply veneering with vertical grains or cross bands and face veneers on both faces of shutters.																
	9.20.1	35 mm thick including ISI marked Stainless Steel butt hinges with necessary screws	Sqm		3781	1528.13	1550.7	1550.7	1528.13	3600.00	4368.00	4368.00			22274.47	3473.85		77378181.91	
10.3	9.4	Providing and fixing wooden moulded beading to door and window frames with iron screws, plugs and priming coat on unexposed surface etc. complete :																
	9.40.1	2nd class teak wood																
	9.40.1.1	50x12mm	Rmt		2506.9	4789.5	3081.0	3081.0	4789.5	4263.00	5278.00	5278.00			33066.85	221.1		7311080.752	
10.4	9.53	Providing 40x5 mm flat iron hold fast 40 cm long including fixing to frame with 10 mm diameter bolts, nuts and wooden plugs and embedding in cement concrete block 30x10x15cm 1:3:6 mix (1 cement : 3 coarse sand : 6 graded stone aggregate 20mm nominal size).	Each		4726	12960	7200	7200	12960	4500.00	5460.00	5460			60465.92	228.85		13837625.25	
10.5	9.63	Providing and fixing ISI marked oxidised M.S. tower bolt black finish, (Barrel type) with necessary screws etc. complete :																
	9.63.1	250x10mm	Each		788	2160	1200	1200.0	2160	750	910.00	910			10077.65	83.9		845515.0818	

S.No	DSR 2023 Code	Description	Unit	Qty											Total Qty	Schedule Rate	Non Schedule Rate	Schedule Amount	Non Schedule Amount
				Basement	Tower - Lotus	Tower - Beetal	Tower - Capsia	Tower - Iris	Tower Tulip	Tower Orchid	Tower - Rose Wood	Tower - Oakwood	Tower Greenotel	Club					
10.6	9.65	Providing and fixing ISi marked oxidised M.S. door latches conforming to IS:5930 with screws etc. complete :																	
	9.65.1	300x20x6 mm	Each		788	2160	1200	1200.0	2160	750	910.00	910			10077.65	98.35		991137.1668	
10.7	9.66	Providing and fixing ISI marked oxidised M.S. handles conforming to IS:4992 with necessary screws etc. complete :																	
	9.66.1	125mm	Each		788	2160	1200	1200.0	2160	750	910.00	910			10077.65	39.95		402602.235	
10.8	9.69	Providing and fixing oxidised M.S. Safety chain with necessary fixtures for doors, (weighting not less than 450 gms)	Each		788	360	240	240.0	360	750	182.00	182			3101.65	100.6		312026.2859	
10.9	9.76	Providing and fixing bright finished brass 100 mm mortice latch and lock with 6 levers and a pair of lever handles of approved quality with necessary screws etc. complete	Each		105	360	240	240.0	360	105	910.00	910			3230.00	854.65		2760519.5	
10.10	9.127	Providing & Fixing decorative high pressure laminated sheet of plain / wood grain in gloss / matt/ suede finish with high density protective surface layer and reverse side of adhesive bonding quality conforming to IS : 2046 Type S, including cost of adhesive of approved quality.																	
	9.127.2	1.0 mm thick	Sqm		3781	3056.25	3101.5	3101.5	3056.25	3600.00	4368.00	4368.00			28432.21	897.3		25512225.73	
10.11	9.147D DSR 2021	Providing and fixing factory made uPVC white colour sliding glazed window upto 1.50 m in height dimension comprising of uPVC multi-chambered frame with in-built roller track and sash extruded profiles duly reinforced with 1.60 ± 0.2 mm thick galvanized mild steel section made from roll forming process of required length (shape & size according to uPVC profile), appropriate dimension of uPVC extruded glazing beads and uPVC extruded interlocks, EPDM gasket, wool pile, zinc alloy (white powder coated) touch locks with hook, zinc alloy body with single nylon rollers (weight bearing capacity to be 40 kg), G.I fasteners 100 x 8 mm size for fixing frame to finished wall and necessary stainless steel screws etc. Profile of frame & sash shall be mitred cut and fusion welded at all corners, including drilling of holes for fixing hardware's and drainage of water etc. After fixing frame the gap between frame and adjacent finished wall shall be filled with weather proof silicon sealent over backer rod of required size and of approved quality, all complete as per approved drawing & direction of Engineer-in-Charge. (Single / double glass panes, wire mesh and silicon sealent shall be paid separately). Variation in profile dimension in higher side shall be accepted but no extra payment on this account shall be made.																	
		Note: For uPVC frame and sash extruded profiles minus 5% tolerance in dimension i.e. in depth & width of profile shall be acceptable.																	
	9.147D.1 DSR 2021	Two track two panels sliding window made of (small series) frame 52 x 44 mm &sash 32 x 60 mm both having wall thickness of 1.9 ± 0.2 mm and single glazing bead of appropriate dimension. (Area of window upto 1.75 sqm)	Sqm		466.95	430.20	580.7	580.7	430.20	644.96	2006.55	2006.55			7146.77	7634.1		54559175.94	

S.No	DSR 2023 Code	Description	Unit	Qty										Total Qty	Schedule Rate	Non Schedule Rate	Schedule Amount	Non Schedule Amount
				Basement	Tower - Lotus	Tower - Beetal	Tower - Capsia	Tower - Iris	Tower Tulip	Tower Orchid	Tower - Rose Wood	Tower - Oakwood	Tower Greenotel	Club					
10.12	9.147F DSR 2021	Providing and fixing factory made uPVC white colour sliding glazed door comprising of uPVC multi-chambered frame with in-built roller track and sash extruded profiles duly reinforced with 1.60 ± 0.2 mm thick galvanized mild steel section made from roll forming process of required length (shape & size according to uPVC profile), appropriate dimension uPVC extruded glazing beads, uPVC extruded interlock and uPVC extruded Inline sash adaptor (if required), EPDM gasket, wool pile, zinc alloy (white powder coated) handle with key on one side of extreme panels along with zinc plated mild steel multi point locking having transmission gear with keeps, zinc alloy (white powder coated) cresent lock (if required), stainless steel (SS 304 grade) body with adjustable double nylon rollers (weight bearing capacity to be 120 kg), G.I fasteners 100 x 8 mm size for fixing frame to finished wall and necessary stainless steel screws etc. Profile of frame & sash shall be mitred cut and fusion welded at all corners, including drilling of holes for fixing hardware's and drainage of water etc. After fixing frame the gap between frame and adjacent finished wall shall be filled with weather proof silicon sealent over backer rod of required size and of approved quality, all complete as per approved drawing & direction of Engineer-in-Charge. (Single / double glass panes, wire mesh and silicon sealent shall be paid separately). Variation in profile dimension in higher side shall be accepted but no extra payment on this account shall be made.																	
	9.147F.1 DSR 2021	Two track two panels sliding door made of (big series) frame 67 x 50 mm & sash 46 x 82 mm both having wall thickness of 2.3 ± 0.2 mm and single glazing bead / double glazing bead of appropriate dimension. (Area of door above 2.00 sqm upto 5.00 sqm)	Sqm		1400.85	1795.24	1724.5	1724.5	1795.24	2149.88	1330.42	1330.42				6882.4			
		Total amount of Sub Head - X Wood work															**257051296.9**	
11		**SUB HEAD-XI :- ROOFING WORK**																
11.1	NDSR 2	**POP False Ceiling**																
		Providing & fixing of Plaster of Paris false ceiling with G.I. work consisting of G.I. 22 gauge mesh runner (50x30mm) with moulded ends up to 900mm c/c and G.I. 22 gauge cross runner (20x60mm) at 300mm c/c suspended from the R.C.C. slab with adjustable G.I. sheet suspenders (in main areas and narrow strips etc.), applying cast-in-situ plaster of paris in layers (20-25mm thick), over rabbit wire mesh fixed to cross runners, and finished smooth and applying 3 coats or more of Acrylic emulsion paint over a coat of primer of approved make and shade, i/c providing extra framework for electrical fittings, A/C diffusers, and/or any other cutouts, i/c scaffolding etc. complete as per detailed drawings, making of ceiling cutouts, cove for A.C. grills, lighting, wiring system etc., complete. (A groove shall be provided at all the junctions of horizontal and vertical corners) (Note: Only plan area shall be measured for payments)	Sqm		832.1	1006.50	804.8	804.8	1006.50	1103.55	1184.46	1184.46			7927.09		2500		19817727.79
11.2	NDSR 3	**Trap Doors**																
		Providing and fixing trap door in false ceiling, made of 19 mm thick prelaminated BWP Commercial Ply resting/ fixed including all hardware, hard wood lipping etc. complete as per design and drawing.	Sqm		83.2	100.65	80.5	80.5	100.65	110.36	118.45	118.45			792.71		3500		2774481.891
		Total amount of Sub Head - XI Roofing work																**22592209.69**
12		**SUB HEAD-XII :- PAINT & POLISH WORK**																
12.1	13.83	Wall Painting with premium emulsion paint of interior grade, having VOC (Volatile Organic Compound) content less than 50 grams/litre, of approved brand and manufacture, including applying additional coats wherever required to achieve even shade and colour.																
	13.83.2	Two coats	Sqm		20507.62	21626.88	46845.0	46845.0	21626.88	38933.89	46665.65	46665.65			289716.52	142.8		41371519.48	

S.No	DSR 2023 Code	Description	Unit	Qty										Total Qty	Schedule Rate	Non Schedule Rate	Schedule Amount	Non Schedule Amount
				Basement	Tower - Lotus	Tower - Beetal	Tower - Capsia	Tower - Iris	Tower Tulip	Tower Orchid	Tower - Rose Wood	Tower - Oakwood	Tower Greenotel	Club					
12.2	13.8	Providing and applying white cement based putty of average thickness 1 mm, of approved brand and manufacturer, over the plastered wall surface to prepare the surface even and smooth complete.	Sqm		20507.62	21626.88	46845.0	46845.0	21626.88	38933.89	46665.65	46665.65			289716.52	156.05		45210263.41	
12.3	13.45	Finishing walls with textured exterior paint of required shade :																	
	13.45.1	New work (Two or more coats applied @ 3.28 ltr/10 sqm) over and including priming coat of exterior primer applied @ 2.20kg/10 sqm	Sqm		11039	38809.25	31198	31198.3	38809.25	1432.62	24861.87	24861.87			202210.38	223.6		45214240.25	
		Total amount of Sub Head - XII Paint & Polish work															**131796023.15**	
13		**SUB HEAD-XIII :- STEEL WORK**																	
13.1	10.25	Steel work welded in built up sections/ framed work, including cutting, hoisting, fixing in position and applying a priming coat of approved steel primer using structural steel etc. as required																	
	10.25.2	In gratings, frames, guard bar, ladder, railings, brackets, gates and similar works	Kg		39480	31303.80	28803.0	28803.0	31303.80	6711.80	26914.55	26914.55			220234.51	172.6		38012476.35	
		Total amount of Sub Head - XIII Steel work															**38012476.35**	
14		**SUB HEAD-XIV :- EXTERNAL DEVELOPMENT WORK**																	
14.1	16.1	Preparation and consolidation of sub grade with power road roller of 8 to 12 tonne capacity after excavating earth to an average of 22.5 cm depth, dressing to camber and consolidating with road roller including making good the undulations etc. and re-rolling the sub grade and disposal of surplus earthwith lead upto 50 metres.	Sqm												4641.97	218.9		1016127.2	
14.2	16.42	Cement concrete 1:2:4 (1 cement : 2 coarse sand : 4 graded stone aggregate 40 mm nominal size) in pavements, laid to required slope and camber in panels as required including consolidation finishing and tamping complete	Cum												270.79	7993.8		2164605.1	
14.3	16.75	Providing and laying C.C. pavement of mix M-25 with ready mixed concrete from batching plant. The ready mixed concrete shall be laid and finished with screed board vibrator , vacuum dewatering process and finally finished by floating, brooming with wire brush etc. complete as per specifications and directions of Engineer-in charge. (The panel shuttering work shall be paid for separately).																	
		(Note:- Cement content considered in this item is @ 330 kg/cum. Excess/less cement used as per design mix is payable/ recoverable separately)	Cum												696.30	9823.8		6840267.7	
14.4	16.68	Providing and laying 60mm thick faciory made cement concrete interlocking paver block of M -30 grade made by block making machine with strong vibratory compaction, of approved size, design & shape, laid in required colour and pattern over and including 50mm thick compacted bed of coarse sand, filling the joints with line sand etc. all complete as per the direction of Engineer-in-charge.	Sqm												2707.86	972		2632035.1	
14.5	16.69	Providing and laying at or near ground level factory made kerb stone of M-25 grade cement concrete in position to the required line, level and curvature, jointed with cement mortar 1:3 (1 cement: 3 coarse sand), including making joints with or without grooves (thickness of joints except at sharp curve shall not to more than 5mm), including making drainage opening wherever required complete etc. as per direction of Engineer-in-charge (length of finished kerb edging shall be measured for payment). (Precast C.C. kerb stone shall be approved by Engineer-in-charge).	Cum												270.00	10117.6		2731752.0	

S.No	DSR 2023 Code	Description	Unit	Qty											Total Qty	Schedule Rate	Non Schedule Rate	Schedule Amount	Non Schedule Amount
				Basement	Tower - Lotus	Tower - Beetal	Tower - Capsia	Tower - Iris	Tower Tulip	Tower Orchid	Tower - Rose Wood	Tower - Oakwood	Tower Greenotel	Club					
14.6	16.78	Construction of granular sub-base by providing close graded Material conforming to specifications, mixing in a mechanical mix plant at OMC, carriage of mixed material by tippers to work site, for all leads & lifts, spreading in uniform layers of specified thickness with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per specifications and directions of Engineer-in-Charge.																	
	16.78.1	With material conforming to Grade-I (size range 75 mm to 0.075 mm) having CBR Value-30	Cum												464.20	2784		1292324.4	
14.7	16.81	Providing and erecting 2.00 metre high temporary barricading at site; each panel of size 2.50mx2.00m made of 40x40x6mm angle iron or 50x50x3mm hollow MS tube posts/horizontal members/bracings covered with 1.63mm thick MS sheet. The sheet shall be fixed with 30x5mm MS flat by suitable welding/riveting. The panels shall be made so that gap of 50cm above the ground is available making overall height as 2.5m. MS channel ISLC 75 @ 5.70 kg/m, 50cm long shall be provided at the bottom having oval shaped holes of size 50x25mm at both ends with 50cm long MS angle 40x40x6mm bracing. Suitable arrangement shall be made to fix the barricading to avoid from overturning by providing 250mm long expansion fasteners at both ends. The work shall be executed as per drawing/direction of Engineer-in-Charge which includes writing and painting, arrangement for traffic diversion such as traffic signals during construction at site for day and night, glow lamps, reflective signs, marking, flags, caution tape as directed by the Engineer-in-Charge. The barricading provided shall be retained in position at site continuously i/c shifting of barricading from one location to another location as many times as required during the execution of the entire work till its completion. Rate include its maintenance for damages, painting, all incidentals, labour materials, equipments and works required to execute the job. The barricading shall not be removed without prior approval of Engineer in-Charge.																	
		(Note :- One time payment shall be made for providing barricading from start of work till completion of work i/c shifting. The barricading provided shall remain to be the property of the contractor on completion of the work).	Rmt												750.00	3439.5		2579625.0	
14.8	16.86	Providing and laying gang saw cut 18 mm thick, mirror polished pre moulded and pre polished machine cut granite stone of required size and shape of approved shade, colour and texture in footpath, flooring cut granite stone of required size and shape of approved shade, colour and texture in footpath, flooring in road side plazas and similar locations, laid over 20mm thick base of cement mortar 1:4 (1cement : 4 coarse sand) including grouting the joints with white cement mixed with matching pigment, epoxy touch ups etc. complete as per direction of Engineer-in-Charge.																	
	16.86.1	With granite stone of area less than 0.50 sqm	Sqm												2407.00	4746.2		11424103.4	
14.9	16.9	Providing and laying tactile tile (for vision impaired persons as per standards) of size 300x300x9.8mm having with water absorption less than 0.5% and conforming to IS:15622 of approved make in all colours and shades in for outdoor floors such as footpath, court yard, multi modals location etc., laid on 20mm thick base of cement mortar 1:4 (1 cement : 4 coarse sand) in all shapes & patterns including grouting the joints with white cement mixed with matching pigments etc. complete as per direction of Engineer-in-Charge	Sqm												500.00	217.6		108800.0	
14.1	NDSR	Rubber Flooring	Sqm												54.80		4500		246600
14.11	NDSR	Wooden Deck Flooring	Sqm												61.64		5500		339020
14.12	NDSR	Softscape	Sqm												144000.00		645.84		93000960
		Total amount of Sub Head - XIII Steel work																**30789640**	**93586580**

MEP COST PLAN FOR GREEN AVENUE PROJECT.

Sr Nos	Description / Area in SQFT		AREA/LOCATIONS													G Total	BUA	Cost/Sq.Ft. BUA
		A=SQFT	103,883	123,668	95,333	95,333	123,668	103,893	148,210	143,323	84,433	18,121	224,000	407				
		No of Units	95	68	52	55	68	95	108	116	108							
		Rate	Lotus Tower	Beetel	Caspia	Iris	Tulip	Orchid	Rosewood	Oakwood	Greenotel	Club	Basement & Common	Meter room	External			
A	**ELECTRICAL**																	
1	Circuit cum Point Wiring	40.00	4,155,335	4,946,704	3,813,306	3,813,306	4,946,704	4,155,705	5,928,381	5,732,906	3,377,313	724,856	8,959,997	16,297		50,570,809	1,264,270	40.00
2	Cable Main Sub-Mains	22.00	2,285,434	2,720,687	2,097,318	2,097,318	2,720,687	2,285,638	3,260,609	3,153,099	1,857,522	398,671	4,927,998	8,963		27,813,945	1,246,513	22.31
3	Cable Tray	7.00	727,184	865,673	667,329	667,329	865,673	727,248	1,037,467	1,003,259	591,030	126,850	1,567,999	2,852		8,849,892	1,246,513	7.10
4	Meter Panels & Rising Mains	44.73	6,195,000	6,195,000	6,195,000	6,195,000	6,195,000	6,195,000	6,195,000	6,195,000	6,195,000	-	-	-		55,755,000	1,246,513	44.73
5	Distribution Baords	10.00	1,038,834	1,236,676	953,327	953,327	1,236,676	1,038,926	1,482,095	1,433,227	844,328	181,214	2,239,999	-		12,638,628	1,246,513	10.14
6	Earthing Works	3.00	311,650	371,003	285,998	285,998	371,003	311,678	444,629	429,968	253,298	54,364	672,000			3,791,588	1,246,513	3.04
7	HT& LT Panels, HT Cable, LT Cables, Transformers	39.59											49,350,000			49,350,000	1,246,513	39.59
8	DG Set & Allied Equipments	41.11											51,250,000			51,250,000	1,246,513	41.11
9	Common Area Light Fixtures	10.00	1,038,834	1,236,676	953,327	953,327	1,236,676	1,038,926	1,482,095	1,433,227	844,328	181,214	2,239,999			12,638,628	1,246,513	10.14
10	TV Telephone	8.00	831,067	989,341	762,661	762,661	989,341	831,141	1,185,676	1,146,581	675,463	144,971	1,791,999			10,110,902	1,246,513	8.11
11	External Lights	3.00													3,739,538	3,739,538	1,246,513	3.00
12	Fire Alrm & Public Address	15.00	1,558,250	1,855,014	1,429,990	1,429,990	1,855,014	1,558,389	2,223,143	2,149,840	1,266,492	271,821	3,359,999			18,957,942	1,246,513	15.21
13	Boom Barrier & Access Control	1.00													1,246,513	1,246,513	1,246,513	1.00
14	CCTV	12.00	1,246,600	1,484,011	1,143,992	1,143,992	1,484,011	1,246,711	1,778,514	1,719,872	1,013,194	217,457	2,687,999			15,166,354	1,246,513	12.17
15	Energy Meter	11,000.00	1,045,000	748,000	572,000	605,000	748,000	1,045,000	1,188,000	1,276,000	1,188,000	-				8,415,000	1,246,513	6.75
16	Solar Power	5.00	519,417	618,338	476,663	476,663	618,338	519,463	741,048	716,613	422,164	90,607				5,199,314	1,246,513	4.17
17	Conventional Lightning Protection NBC-2016 & IS-62305	6.00	623,300	742,006	571,996	571,996	742,006	623,356	889,257	859,936	506,597	108,728				6,239,177	1,246,513	5.01
	Total		**21,575,904**	**24,009,128**	**19,922,907**	**19,955,907**	**24,009,128**	**21,577,182**	**27,835,913**	**27,249,527**	**19,034,729**	**2,500,754**	**129,047,989**	**28,112**	**4,986,051**	**341,733,231**	**1,246,513**	**273.58**
B	**FIRE FIGHTING**																	
1	Fire Hydrant & Equipments	10.00	1,038,834	1,236,676	953,327	953,327	1,236,676	1,038,926	1,482,095	1,433,227	844,328	181,214	2,239,999			12,638,628	1,246,513	10.14
2	Sprinkler, Water Curtain & Accessories	35.00	3,635,918	4,328,366	3,336,643	3,336,643	4,328,366	3,636,242	5,187,333	5,016,293	2,955,149	634,249	7,839,997			44,235,198	1,246,513	35.49
3	External Fire Protection	2.00													2,493,025	2,493,025	1,246,513	2.00
4	Fire Pump, Valves & Accessories	10.00											12,465,126			12,465,126	1,246,513	10.00
5	Electrical Installation for Plumbing & Fire Fighting	5.00											6,232,563			6,232,563	1,246,513	5.00
	Total		**4,674,751**	**5,565,042**	**4,289,970**	**4,289,970**	**5,565,042**	**4,675,168**	**6,669,428**	**6,449,520**	**3,799,477**	**815,463**	**28,777,686**	**-**	**2,493,025**	**78,064,541**	**1,246,513**	**62.63**
C	**PLUMBING**																	
1	Sanitary & CP Fittings - Installation	10.00	1,038,834	1,236,676	953,327	953,327	1,236,676	1,038,926	1,482,095	1,433,227	844,328	181,214				10,398,629	1,246,513	8.34
2	CP Sanitary Free Issue		6,674,550	8,486,400	6,676,800	6,676,800	8,486,400	6,674,550	11,585,700	12,443,900	4,866,400	120,000	250,000			72,941,500	1,246,513	58.52
3	Internal Drainage	25.00	2,597,084	3,091,690	2,383,316	2,383,316	3,091,690	2,597,316	3,705,238	3,583,067	2,110,820	453,035	5,599,998			31,596,570	1,246,513	25.35
4	Domestic & Flushing Water Supply	25.00	2,597,084	3,091,690	2,383,316	2,383,316	3,091,690	2,597,316	3,705,238	3,583,067	2,110,820	453,035	5,599,998			31,596,570	1,246,513	25.35
5	Terrace Water Tanks Valves & Puddle Flanges	2.00	207,767	247,335	190,665	190,665	247,335	207,785	296,419	286,645	168,866	36,243				2,079,726	1,246,513	1.67
6	External Water Supply	5.00													6,232,563	6,232,563	1,246,513	5.00
7	Sewer & External Storn Water Drainage	15.00													18,697,690	18,697,690	1,246,513	15.00
8	Plumbing Pump room, Drainage, Booster Pumps etc	12.00											14,958,152			14,958,152	1,246,513	12.00
9	Irrigation Pump	1.50													1,869,769	1,869,769	1,246,513	1.50
10	STP 675 KL												14,850,000			14,850,000	1,246,513	11.91
11	WTP 522 KL												11,484,000			11,484,000	1,246,513	9.21
12	Organic Waste Converter (OWC)												1,000,000			1,000,000	1,246,513	0.80
13	Water Body Approx 5 Nos														3,500,000	3,500,000	1,246,513	2.81
	Total		**13,115,319**	**16,153,791**	**12,587,425**	**12,587,425**	**16,153,791**	**13,115,893**	**20,774,690**	**21,329,905**	**10,101,235**	**1,243,527**	**53,742,148**	**-**	**30,300,022**	**261,022,099**	**1,246,513**	**177**
D	**Exhaust, Ventilation & Pressurization**																	
1	Equipments	25.00	2,597,084	3,091,690	2,383,316	2,383,316	3,091,690	2,597,316	3,705,238	3,583,067	2,110,820	453,035	5,599,998			31,596,570	1,246,513	25.35
2	Ducting	18.00	1,869,901	2,226,017	1,715,988	1,715,988	2,226,017	1,870,067	2,667,771	2,579,808	1,519,791	326,185	4,031,998			22,749,531	1,246,513	18.25
3	Air Distributions	5.00	519,417	618,338	476,663	476,663	618,338	519,463	741,048	716,613	422,164	90,607	1,120,000			6,319,314	1,246,513	5.07
4	Electrical Works	8.00	831,067	989,341	762,661	762,661	989,341	831,141	1,185,676	1,146,581	675,463	144,971	1,791,999			10,110,902	1,246,513	8.11

SHAIF

MEP COST PLAN FOR GREEN AVENUE PROJECT.

Sr Nos	Description / Area in SQFT		AREA/LOCATIONS												G Total	BUA	Cost/Sq.Ft. BUA
		A=SQFT	103,883	123,668	95,333	95,333	123,668	103,893	148,210	143,323	84,433	18,121	224,000	407			
		No of Units	95	68	52	55	68	95	108	116	108						
		Rate	Lotus Tower	Beetel	Caspia	Iris	Tulip	Orchid	Rosewood	Oakwood	Greenotel	Club	Basement & Common	Meter room	External			
	Total		**5,817,468**	**6,925,385**	**5,338,629**	**5,338,629**	**6,925,385**	**5,817,987**	**8,299,733**	**8,026,069**	**4,728,238**	**1,014,799**	**12,543,995**	**-**	**-**	**83,516,054**	**1,246,513**	**57**
E	**Air Conditioning**																	
1	Equipments	110.00	11,427,170	13,603,436	10,486,592	10,486,592	13,603,436	11,428,188	16,303,047	15,765,493	9,287,610	1,993,355				114,384,918	1,246,513	91.76
2	Ducting	18.00	1,869,901	2,226,017	1,715,988	1,715,988	2,226,017	1,870,067	2,667,771	2,579,808	1,519,791	326,185				18,717,532	1,246,513	15.02
3	Air Distributions	8.00	831,067	989,341	762,661	762,661	989,341	831,141	1,185,676	1,146,581	675,463	144,971				8,318,903	1,246,513	6.67
4	Copper & Drain Piping	20.00	2,077,667	2,473,352	1,906,653	1,906,653	2,473,352	2,077,852	2,964,190	2,866,453	1,688,656	362,428				20,797,258	1,246,513	16.68
5	Acoustic & Thermal Insulation	8.00	831,067	989,341	762,661	762,661	989,341	831,141	1,185,676	1,146,581	675,463	144,971				8,318,903	1,246,513	6.67
6	Electrical Works	8.00	831,067	989,341	762,661	762,661	989,341	831,141	1,185,676	1,146,581	675,463	144,971				8,318,903	1,246,513	6.67
	Total		**17,867,939**	**21,270,827**	**16,397,217**	**16,397,217**	**21,270,827**	**17,869,531**	**25,492,037**	**24,651,498**	**14,522,444**	**3,116,882**	**-**	**-**	**-**	**211,050,573**	**1,246,513**	**143**
F	**Elevator**																	
1	Elevator Cost		5,000,000	7,500,000	5,000,000	5,000,000	7,500,000	5,000,000	7,500,000	7,500,000	7,500,000	2,500,000				60,000,000	1,246,513	48.13
	Total		**5,000,000**	**7,500,000**	**5,000,000**	**5,000,000**	**7,500,000**	**5,000,000**	**7,500,000**	**7,500,000**	**7,500,000**	**2,500,000**	**-**	**-**	**-**	**70,800,000**	**1,246,513**	**48**
	Grand Total		**68,051,381**	**81,424,173**	**63,536,147**	**63,569,147**	**81,424,173**	**68,055,760**	**96,571,801**	**95,206,518**	**59,686,122**	**11,191,427**	**224,111,818**	**28,112**	**37,779,098**	**1,046,186,499**	**1,246,513**	**762**

Perctange Status of Balance work - Lotus Green Avenue Surajpur

S.No	Flat No.	Description	Unit	Master Bedroom	Bedroom 1	Bedroom 2	Drawing Room	M. Toilet	Toilet 1	Toilet 2	Kitchen	Balcony 1	Balcony 2	Balcony 3	Balcony 4
	G-02	**Type-A**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
	G-03	**Type-B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%

	G-04	**Type-B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	G-05	**Type-B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%

	F-01	**Type -A**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Lotus Green Avenue Surajpur

S.No	Flat No.	Description	Unit	Master Bedroom	Bedroom 1	Bedroom 2	Drawing Room	M. Toilet	Toilet 1	Toilet 2	Kitchen	Balcony 1	Balcony 2	Balcony 3	Balcony 4
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	F-02	**Type -A**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%	0%
14		Internal Wall Plaster	Sqm	100%	0%	0%	100%				30%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	F-03	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				30%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	F-04	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				30%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	F-05	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	F-06	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%

Perctange Status of Balance work - Lotus Green Avenue Surajpur															
S.No	Flat No.	Description	Unit	Master Bedroom	Bedroom 1	Bedroom 2	Drawing Room	M. Toilet	Toilet 1	Toilet 2	Kitchen	Balcony 1	Balcony 2	Balcony 3	Balcony 4
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%		0%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				30%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	F-07	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				30%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	SF-01	Type -A													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-02	Type -A													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	50%	100%	100%	50%	100%	100%	100%	100%	0%	50%	0%	0%
14		Internal Wall Plaster	Sqm	0%	25%	25%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-03	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	0%	0%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%		0%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				30%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	SF-04	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	0%	0%						

Perctange Status of Balance work - Lotus Green Avenue Surajpur															
S.No	Flat No.	Description	Unit	Master Bedroom	Bedroom 1	Bedroom 2	Drawing Room	M. Toilet	Toilet 1	Toilet 2	Kitchen	Balcony 1	Balcony 2	Balcony 3	Balcony 4
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%		0%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				30%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	SF-05	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	0%	0%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%		0%	25%	25%	0%	0%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	SF-06	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	0%	0%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%		0%	25%	25%	0%	0%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	SF-07	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%		0%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				25%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	TF-01	Type -A													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									0%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-02	Type -A													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Lotus Green Avenue Surajpur															
S.No	Flat No.	Description	Unit	Master Bedroom	Bedroom 1	Bedroom 2	Drawing Room	M. Toilet	Toilet 1	Toilet 2	Kitchen	Balcony 1	Balcony 2	Balcony 3	Balcony 4
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									0%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	25%	25%	25%	50%	25%	25%	25%	25%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-03	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	100%	0%	0%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	25%	25%		0%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				25%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	TF-04	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	25%	25%		0%	25%	25%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				25%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	TF-05	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	25%	25%		0%	25%	25%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				25%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	TF-06	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%		0%	25%	25%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				100%	100%	100%	100%	100%

Perctange Status of Balance work - Lotus Green Avenue Surajpur															
S.No	Flat No.	Description	Unit	Master Bedroom	Bedroom 1	Bedroom 2	Drawing Room	M. Toilet	Toilet 1	Toilet 2	Kitchen	Balcony 1	Balcony 2	Balcony 3	Balcony 4
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	TF-07	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	100%	0%	0%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%		0%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				25%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	4th-01	Type -A													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-02	Type -A													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	0%	0%	0%	50%	25%	25%	50%	0%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-03	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	25%	25%		0%	50%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				25%	50%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	4th-04	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				

Perctange Status of Balance work - Lotus Green Avenue Surajpur															
S.No	Flat No.	Description	Unit	Master Bedroom	Bedroom 1	Bedroom 2	Drawing Room	M. Toilet	Toilet 1	Toilet 2	Kitchen	Balcony 1	Balcony 2	Balcony 3	Balcony 4
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	25%	25%		0%	50%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				25%	50%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	4th-05	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	0%	0%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	100%	100%		100%	100%	20%	20%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	4th-06	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	100%	0%	0%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%		0%	0%	20%	20%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	4th-07	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	0%	0%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	100%	100%		25%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	5th-01	Type -A													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-02	Type -A													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					

Perctange Status of Balance work - Lotus Green Avenue Surajpur															
S.No	**Flat No.**	**Description**	**Unit**	**Master Bedroom**	**Bedroom 1**	**Bedroom 2**	**Drawing Room**	**M. Toilet**	**Toilet 1**	**Toilet 2**	**Kitchen**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	25%	25%	25%	50%	25%	25%	25%	25%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-03	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	50%	0%	0%		25%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				25%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	5th-04	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%		25%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				25%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	5th-05	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%		25%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				25%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	5th-06	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	0%	0%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%		0%	25%	25%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	5th-07	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				

Perctange Status of Balance work - Lotus Green Avenue Surajpur															
S.No	Flat No.	Description	Unit	Master Bedroom	Bedroom 1	Bedroom 2	Drawing Room	M. Toilet	Toilet 1	Toilet 2	Kitchen	Balcony 1	Balcony 2	Balcony 3	Balcony 4
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	0%	0%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	25%	25%		0%	50%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				25%	50%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	6th-01	Type -A													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	0%	0%	0%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	0%	0%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-02	Type -A													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	0%	0%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	50%	25%	25%	50%	0%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-03	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	0%	0%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	25%	25%		0%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				25%	50%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	6th-04	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	25%	25%		0%	50%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				25%	50%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%

Perctange Status of Balance work - Lotus Green Avenue Surajpur

S.No	Flat No.	Description	Unit	Master Bedroom	Bedroom 1	Bedroom 2	Drawing Room	M. Toilet	Toilet 1	Toilet 2	Kitchen	Balcony 1	Balcony 2	Balcony 3	Balcony 4
	6th-05	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%		0%	25%	25%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	6th-06	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	0%	0%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	0%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%		0%	25%	25%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	6th-07	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	0%	0%	0%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	25%	25%		0%	50%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	7th-01	**Type -A**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-02	**Type -A**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				

Perctange Status of Balance work - Lotus Green Avenue Surajpur															
S.No	**Flat No.**	**Description**	**Unit**	**Master Bedroom**	**Bedroom 1**	**Bedroom 2**	**Drawing Room**	**M. Toilet**	**Toilet 1**	**Toilet 2**	**Kitchen**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	50%	80%	80%	50%	30%	30%	30%	80%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-03	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	25%	25%		0%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	50%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	7th-04	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	25%	25%		0%	100%	50%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	50%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	7th-05	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	0%	0%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	0%	0%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%		0%	25%	25%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				100%	50%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	7th-06	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	0%	0%	0%	0%	0%	0%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	0%	0%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%		0%	25%	25%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	7th-07	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%

Perctange Status of Balance work - Lotus Green Avenue Surajpur															
S.No	Flat No.	Description	Unit	Master Bedroom	Bedroom 1	Bedroom 2	Drawing Room	M. Toilet	Toilet 1	Toilet 2	Kitchen	Balcony 1	Balcony 2	Balcony 3	Balcony 4
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%		0%	100%	100%	50%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				0%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	8th-01	Type -A													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-02	Type -A													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	25%	50%	25%	50%	30%	30%	30%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-03	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	25%	25%		0%	50%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				25%	50%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	8th-04	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	25%	25%		0%	50%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				25%	50%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	8th-05	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				

Perctange Status of Balance work - Lotus Green Avenue Surajpur															
S.No	**Flat No.**	**Description**	**Unit**	**Master Bedroom**	**Bedroom 1**	**Bedroom 2**	**Drawing Room**	**M. Toilet**	**Toilet 1**	**Toilet 2**	**Kitchen**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	0%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%		0%	25%	25%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	8th-06	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	0%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%		0%	25%	25%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	8th-07	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	25%	25%		0%	50%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				20%	50%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	9th-01	**Type -A**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-02	**Type -A**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	25%	50%	25%	50%	30%	30%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-03	**Type -B**													

Perctange Status of Balance work - Lotus Green Avenue Surajpur

S.No	Flat No.	Description	Unit	Master Bedroom	Bedroom 1	Bedroom 2	Drawing Room	M. Toilet	Toilet 1	Toilet 2	Kitchen	Balcony 1	Balcony 2	Balcony 3	Balcony 4
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	25%	50%	25%	50%	30%	30%		100%	50%	100%	100%	100%
14		Internal Wall Plaster	Sqm	0%	0%	0%	0%				20%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	9th-04	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	25%	25%	25%	25%	25%	25%		25%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	25%	25%	25%	25%				25%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	9th-05	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%		0%	25%	25%	100%	100%
14		Internal Wall Plaster	Sqm	25%	25%	25%	25%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	9th-06	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	0%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	25%	25%	25%	25%	25%	25%		25%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	25%	25%	25%	25%				25%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	9th-07	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	25%	0%	25%	25%		0%	100%	100%	100%	100%

Perctange Status of Balance work - Lotus Green Avenue Surajpur															
S.No	Flat No.	Description	Unit	Master Bedroom	Bedroom 1	Bedroom 2	Drawing Room	M. Toilet	Toilet 1	Toilet 2	Kitchen	Balcony 1	Balcony 2	Balcony 3	Balcony 4
14		Internal Wall Plaster	Sqm	0%	0%	25%	0%				25%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	10th-01	Type -A													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-02	Type -A													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	50%	25%	25%	50%	30%	30%	30%	25%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-03	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	0%	0%	0%	0%	0%	0%		0%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	10th-04	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	25%	25%	25%	25%	25%	25%		25%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	25%	25%	25%	25%				25%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	10th-05	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	0%	100%	100%

Perctange Status of Balance work - Lotus Green Avenue Surajpur															
S.No	Flat No.	Description	Unit	Master Bedroom	Bedroom 1	Bedroom 2	Drawing Room	M. Toilet	Toilet 1	Toilet 2	Kitchen	Balcony 1	Balcony 2	Balcony 3	Balcony 4
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	25%	25%	25%	25%	25%	25%		25%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	10th-06	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	0%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	25%	25%	25%	25%	25%	25%		25%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	10th-07	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	0%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	25%	25%	25%	25%	25%	25%		25%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	11th-01	Type -A													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-02	Type -A													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-03	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						

Perctange Status of Balance work - Lotus Green Avenue Surajpur															
S.No	Flat No.	Description	Unit	Master Bedroom	Bedroom 1	Bedroom 2	Drawing Room	M. Toilet	Toilet 1	Toilet 2	Kitchen	Balcony 1	Balcony 2	Balcony 3	Balcony 4
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	11th-04	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	11th-05	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	0%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	11th-06	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	0%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	11th-07	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	0%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	12th-01	Type -A													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Lotus Green Avenue Surajpur

S.No	Flat No.	Description	Unit	Master Bedroom	Bedroom 1	Bedroom 2	Drawing Room	M. Toilet	Toilet 1	Toilet 2	Kitchen	Balcony 1	Balcony 2	Balcony 3	Balcony 4
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-02	**Type -A**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-03	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	12th-04	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	12th-05	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	0%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%

Perctange Status of Balance work - Lotus Green Avenue Surajpur															
S.No	**Flat No.**	**Description**	**Unit**	**Master Bedroom**	**Bedroom 1**	**Bedroom 2**	**Drawing Room**	**M. Toilet**	**Toilet 1**	**Toilet 2**	**Kitchen**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	12th-06	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	0%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	12th-07	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	0%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	13th-01	**Type -A**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-02	**Type -A**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-03	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				

Perctange Status of Balance work - Lotus Green Avenue Surajpur

S.No	Flat No.	Description	Unit	Master Bedroom	Bedroom 1	Bedroom 2	Drawing Room	M. Toilet	Toilet 1	Toilet 2	Kitchen	Balcony 1	Balcony 2	Balcony 3	Balcony 4
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	13th-04	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%

	13th-05	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	0%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%

	13th-06	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	0%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%

	13th-07	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	0%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%

	14th-01	**Type -A**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					

Perctange Status of Balance work - Lotus Green Avenue Surajpur															
S.No	**Flat No.**	**Description**	**Unit**	**Master Bedroom**	**Bedroom 1**	**Bedroom 2**	**Drawing Room**	**M. Toilet**	**Toilet 1**	**Toilet 2**	**Kitchen**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-02	**Type -A**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
3		Counter	Sqm					100%	100%	100%	100%				
4		False Ceiling	Sqm					100%	100%	100%	100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%					
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%					
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-03	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	14th-04	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
	14th-05	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	0%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
	14th-06	**Type -B**													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				

Perctange Status of Balance work - Lotus Green Avenue Surajpur

S.No	Flat No.	Description	Unit	Master Bedroom	Bedroom 1	Bedroom 2	Drawing Room	M. Toilet	Toilet 1	Toilet 2	Kitchen	Balcony 1	Balcony 2	Balcony 3	Balcony 4
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	0%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%

	14th-07	Type -B													
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm					100%	100%		100%				
3		Counter	Sqm					100%	100%		100%				
4		False Ceiling	Sqm					100%	100%		100%				
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%						
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%						
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
8		Waterproofing	Sqm					100%	100%		100%	100%	100%	100%	100%
9		Railing	Rmt									0%	0%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%					100%				
11		Paint on Walls	Sqm	100%	100%	100%	100%				100%				
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%		100%				
13		Brick work	Cum	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%				100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%		100%	100%	100%	100%	100%

Master Bedroom	Bedroom 1	Bedroom 2	Drawing Room	M. Toilet	Toilet 1	Toilet 2	Kitchen	Balcony 1	Balcony 2	Balcony 3	Balcony 4

Perctange Status of Balance work - RoseWood Avenue Surajpur

S.No	Flat No.	Description		Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
	G-01	Type -A (4Bhk)																		
1		Flooring		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding		Sqm							100%	100%	100%	100%	100%					
3		Counter		Sqm							100%	100%	100%	100%	100%					
4		False Ceiling		Sqm								100%	100%	100%	100%					
5		Wooden Door Frame		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing		Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing		Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work		Cum	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%
14		Internal Wall Plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	G-02	Type -A (4Bhk)																		
1		Flooring		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding		Sqm							100%	100%	100%	100%	100%					
3		Counter		Sqm							100%	100%	100%	100%	100%					
4		False Ceiling		Sqm								100%	100%	100%	100%					
5		Wooden Door Frame		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing		Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing		Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work		Cum	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%
14		Internal Wall Plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	G-03	Type -B(3Bhk)																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	G-04	Type -B(3Bhk)																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	FF-01	Type -A (4Bhk)																		
1		Flooring		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding		Sqm							100%	100%	100%	100%	100%					
3		Counter		Sqm							100%	100%	100%	100%	100%					
4		False Ceiling		Sqm								100%	100%	100%	100%					
5		Wooden Door Frame		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing		Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing		Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work		Cum	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%
14		Internal Wall Plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - RoseWood Avenue Surajpur																			
S.No	Flat No.	Description		Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
	FF-02	Type -A (4Bhk)																		
1		Flooring		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding		Sqm							100%	100%	100%	100%	100%					
3		Counter		Sqm							100%	100%	100%	100%	100%					
4		False Ceiling		Sqm								100%	100%	100%	100%					
5		Wooden Door Frame		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing		Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing		Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work		Cum	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%
14		Internal Wall Plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	FF-03	Type -B(3Bhk)																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	FF-04	Type -B(3Bhk)																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	FF-05	Type -B(3Bhk)																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	FF-06	Type -B(3Bhk)																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%	70%
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A

Perctange Status of Balance work - RoseWood Avenue Surajpur																				
S.No	Flat No.	Description		Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
	FF-07	Type -C (2Bhk)																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	FF-08	Type -C (2Bhk)																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	FF-09	Type -C (2Bhk)																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	SF-01	Type -A (4Bhk)																		
1		Flooring		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding		Sqm							100%	100%	100%	100%	100%					
3		Counter		Sqm							100%	100%	100%	100%	100%					
4		False Ceiling		Sqm								100%	100%	100%	100%					
5		Wooden Door Frame		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing		Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing		Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work		Cum	60%	60%	60%	60%	60%	60%	60%	60%	60%	60%	60%	60%	60%	60%	60%	60%
14		Internal Wall Plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-02	Type -A (4Bhk)																		
1		Flooring		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding		Sqm							100%	100%	100%	100%	100%					
3		Counter		Sqm							100%	100%	100%	100%	100%					
4		False Ceiling		Sqm								100%	100%	100%	100%					
5		Wooden Door Frame		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing		Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing		Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work		Cum	60%	60%	60%	60%	60%	60%	60%	60%	60%	60%	60%	60%	60%	60%	60%	60%
14		Internal Wall Plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - RoseWood Avenue Surajpur																			
S.No	Flat No.	Description		Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
15		Ceiling plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-03	Type -B(3Bhk)																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	60%	60%	60%	N/A	60%	60%	60%	60%	60%	60%	N/A	60%	60%	60%	60%	60%
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	SF-04	Type -B(3Bhk)																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	60%	60%	60%	N/A	60%	60%	60%	60%	60%	60%	N/A	60%	60%	60%	60%	60%
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	SF-05	Type -B(3Bhk)																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	60%	60%	60%	N/A	60%	60%	60%	60%	60%	60%	N/A	60%	60%	60%	60%	60%
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	SF-06	Type -B(3Bhk)																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	60%	60%	60%	N/A	60%	60%	60%	60%	60%	60%	N/A	60%	60%	60%	60%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	SF-07	Type -C (2Bhk)																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A

Perctange Status of Balance work - RoseWood Avenue Surajpur

S.No	Flat No.	Description		Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	SF-08	Type -C (2Bhk)																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	SF-09	Type -C (2Bhk)																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	TF-01	Type -A (4Bhk)																		
1		Flooring		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding		Sqm							100%	100%	100%	100%	100%					
3		Counter		Sqm							100%	100%	100%	100%	100%					
4		False Ceiling		Sqm								100%	100%	100%	100%					
5		Wooden Door Frame		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing		Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing		Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work		Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-02	Type -A (4Bhk)																		
1		Flooring		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding		Sqm							100%	100%	100%	100%	100%					
3		Counter		Sqm							100%	100%	100%	100%	100%					
4		False Ceiling		Sqm								100%	100%	100%	100%					
5		Wooden Door Frame		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing		Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing		Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work		Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-03	Type -B(3Bhk)																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A

Perctange Status of Balance work - RoseWood Avenue Surajpur

S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
14		Internal Wall Plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	TF-04	Type -B(3Bhk)																	
1		Flooring	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling	Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing	Rmt												100%	100%	100%	100%	
10		POP Punning on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	TF-05	Type -B(3Bhk)																	
1		Flooring	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling	Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing	Rmt												100%	100%	100%	100%	
10		POP Punning on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	TF-06	Type -B(3Bhk)																	
1		Flooring	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling	Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing	Rmt												100%	100%	100%	100%	
10		POP Punning on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	TF-07	Type -C (2Bhk)																	
1		Flooring	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling	Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing	Rmt												100%	100%	100%		
10		POP Punning on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work	Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	TF-08	Type -C (2Bhk)																	
1		Flooring	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling	Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing	Rmt												100%	100%	100%		
10		POP Punning on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work	Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A

Perctange Status of Balance work - RoseWood Avenue Surajpur

S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
14		Internal Wall Plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	TF-09	Type -C (2Bhk)																	
1		Flooring	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling	Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing	Rmt												100%	100%	100%		
10		POP Punning on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work	Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	4th-01	Type -A (4Bhk)																	
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm							100%	100%	100%	100%	100%					
3		Counter	Sqm							100%	100%	100%	100%	100%					
4		False Ceiling	Sqm								100%	100%	100%	100%					
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-02	Type -A (4Bhk)																	
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm							100%	100%	100%	100%	100%					
3		Counter	Sqm							100%	100%	100%	100%	100%					
4		False Ceiling	Sqm								100%	100%	100%	100%					
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-03	Type -B(3Bhk)																	
1		Flooring	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling	Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
9		Railing	Rmt												100%	100%	100%	100%	
10		POP Punning on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	4th-04	Type -B(3Bhk)																	
1		Flooring	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling	Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing	Rmt												100%	100%	100%	100%	
10		POP Punning on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A

Perctange Status of Balance work - RoseWood Avenue Surajpur

S.No	Flat No.	Description		Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	4th-05	**Type -B(3Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	4th-06	**Type -B(3Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	4th-07	**Type -C (2Bhk)**																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	4th-08	**Type -C (2Bhk)**																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	4th-09	**Type -C (2Bhk)**																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A

Perctange Status of Balance work - RoseWood Avenue Surajpur

S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
12		Paint on Ceiling	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work	Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	5th-01	Type -A (4Bhk)																	
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm							100%	100%	100%	100%	100%					
3		Counter	Sqm							100%	100%	100%	100%	100%					
4		False Ceiling	Sqm								100%	100%	100%	100%					
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-02	Type -A (4Bhk)																	
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm							100%	100%	100%	100%	100%					
3		Counter	Sqm							100%	100%	100%	100%	100%					
4		False Ceiling	Sqm								100%	100%	100%	100%					
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-03	Type -B(3Bhk)																	
1		Flooring	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling	Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing	Rmt												100%	100%	100%	100%	
10		POP Punning on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	5th-04	Type -B(3Bhk)																	
1		Flooring	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling	Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing	Rmt												100%	100%	100%	100%	
10		POP Punning on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	5th-05	Type -B(3Bhk)																	
1		Flooring	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling	Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing	Rmt												100%	100%	100%	100%	
10		POP Punning on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A

Perctange Status of Balance work - RoseWood Avenue Surajpur																				
S.No	Flat No.	Description		Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	5th-06	Type -B(3Bhk)																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	5th-07	Type -C (2Bhk)																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	5th-08	Type -C (2Bhk)																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	5th-09	Type -C (2Bhk)																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	6th-01	Type -A (4Bhk)																		
1		Flooring		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding		Sqm							100%	100%	100%	100%	100%					
3		Counter		Sqm							100%	100%	100%	100%	100%					
4		False Ceiling		Sqm								100%	100%	100%	100%					
5		Wooden Door Frame		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing		Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing		Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - RoseWood Avenue Surajpur																				
S.No	Flat No.	Description		Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
11		Paint on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work		Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-02	Type -A (4Bhk)																		
1		Flooring		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding		Sqm							100%	100%	100%	100%	100%					
3		Counter		Sqm							100%	100%	100%	100%	100%					
4		False Ceiling		Sqm								100%	100%	100%	100%					
5		Wooden Door Frame		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing		Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing		Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work		Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-03	Type -B(3Bhk)																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	6th-04	Type -B(3Bhk)																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	6th-05	Type -B(3Bhk)																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	6th-06	Type -B(3Bhk)																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A

Perctange Status of Balance work - RoseWood Avenue Surajpur

S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
11		Paint on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	6th-07	**Type -C (2Bhk)**																	
1		Flooring	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling	Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing	Rmt												100%	100%	100%		
10		POP Punning on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work	Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	6th-08	**Type -C (2Bhk)**																	
1		Flooring	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling	Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing	Rmt												100%	100%	100%		
10		POP Punning on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work	Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	6th-09	**Type -C (2Bhk)**																	
1		Flooring	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling	Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing	Rmt												100%	100%	100%		
10		POP Punning on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work	Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	7th-01	**Type -A (4Bhk)**																	
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm							100%	100%	100%	100%	100%					
3		Counter	Sqm							100%	100%	100%	100%	100%					
4		False Ceiling	Sqm								100%	100%	100%	100%					
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-02	**Type -A (4Bhk)**																	
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm							100%	100%	100%	100%	100%					
3		Counter	Sqm							100%	100%	100%	100%	100%					
4		False Ceiling	Sqm								100%	100%	100%	100%					
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt												100%	100%	100%	100%	100%

Perctange Status of Balance work - RoseWood Avenue Surajpur

S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
10		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-03	**Type -B(3Bhk)**																	
1		Flooring	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling	Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing	Rmt												100%	100%	100%	100%	
10		POP Punning on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	7th-04	**Type -B(3Bhk)**																	
1		Flooring	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling	Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing	Rmt												100%	100%	100%	100%	
10		POP Punning on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	7th-05	**Type -B(3Bhk)**																	
1		Flooring	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling	Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing	Rmt												100%	100%	100%	100%	
10		POP Punning on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	7th-06	**Type -B(3Bhk)**																	
1		Flooring	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling	Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing	Rmt												100%	100%	100%		
	7th-07	**Type -C (2Bhk)**																	
1		Flooring	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling	Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing	Rmt												100%	100%	100%		

Perctange Status of Balance work - RoseWood Avenue Surajpur

S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
10		POP Punning on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work	Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	7th-08	**Type -C (2Bhk)**																	
1		Flooring	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling	Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing	Rmt												100%	100%	100%		
10		POP Punning on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work	Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	7th-09	**Type -C (2Bhk)**																	
1		Flooring	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling	Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing	Rmt												100%	100%	100%		
10		POP Punning on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work	Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	8th-01	**Type -A (4Bhk)**																	
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm							100%	100%	100%	100%	100%					
3		Counter	Sqm							100%	100%	100%	100%	100%					
4		False Ceiling	Sqm								100%	100%	100%	100%					
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-02	**Type -A (4Bhk)**																	
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm							100%	100%	100%	100%	100%					
3		Counter	Sqm							100%	100%	100%	100%	100%					
4		False Ceiling	Sqm								100%	100%	100%	100%					
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-03	**Type -B(3Bhk)**																	
1		Flooring	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling	Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A

Perctange Status of Balance work - RoseWood Avenue Surajpur

S.No	Flat No.	Description		Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	8th-04	**Type -B(3Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	8th-05	**Type -B(3Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	8th-06	**Type -B(3Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	8th-07	**Type -C (2Bhk)**																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	8th-08	**Type -C (2Bhk)**																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A

Perctange Status of Balance work - RoseWood Avenue Surajpur

S.No	Flat No.	Description		Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	8th-09	**Type -C (2Bhk)**																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	9th-01	**Type -A (4Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding		Sqm							100%	100%	100%	100%	100%					
3		Counter		Sqm							100%	100%	100%	100%	100%					
4		False Ceiling		Sqm								100%	100%	100%	100%					
5		Wooden Door Frame		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing		Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing		Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work		Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-02	**Type -A (4Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding		Sqm							100%	100%	100%	100%	100%					
3		Counter		Sqm							100%	100%	100%	100%	100%					
4		False Ceiling		Sqm								100%	100%	100%	100%					
5		Wooden Door Frame		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing		Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing		Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work		Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-03	**Type -B(3Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	9th-04	**Type -B(3Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A

Perctange Status of Balance work - RoseWood Avenue Surajpur																				
S.No	Flat No.	Description		Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	9th-05	Type -B(3Bhk)																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	9th-06	Type -B(3Bhk)																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	9th-07	Type -C (2Bhk)																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	9th-08	Type -C (2Bhk)																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	9th-09	Type -C (2Bhk)																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A

Perctange Status of Balance work - RoseWood Avenue Surajpur

S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
7		Upvc Door Window	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing	Rmt												100%	100%	100%		
10		POP Punning on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work	Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	10th-01	**Type -A (4Bhk)**																	
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm							100%	100%	100%	100%	100%					
3		Counter	Sqm							100%	100%	100%	100%	100%					
4		False Ceiling	Sqm								100%	100%	100%	100%					
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-02	**Type -A (4Bhk)**																	
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm							100%	100%	100%	100%	100%					
3		Counter	Sqm							100%	100%	100%	100%	100%					
4		False Ceiling	Sqm								100%	100%	100%	100%					
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-03	**Type -B(3Bhk)**																	
1		Flooring	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling	Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing	Rmt												100%	100%	100%	100%	
10		POP Punning on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	10th-04	**Type -B(3Bhk)**																	
1		Flooring	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling	Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing	Rmt												100%	100%	100%	100%	
10		POP Punning on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	10th-05	**Type -B(3Bhk)**																	
1		Flooring	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling	Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A

Perctange Status of Balance work - RoseWood Avenue Surajpur

S.No	Flat No.	Description		Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	10th-06	**Type -B(3Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	10th-07	**Type -C (2Bhk)**																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	10th-08	**Type -C (2Bhk)**																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	10th-09	**Type -C (2Bhk)**																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	11th-01	**Type -A (4Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding		Sqm							100%	100%	100%	100%	100%					
3		Counter		Sqm							100%	100%	100%	100%	100%					
4		False Ceiling		Sqm								100%	100%	100%	100%					

Perctange Status of Balance work - RoseWood Avenue Surajpur

S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-02	**Type -A (4Bhk)**																	
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm							100%	100%	100%	100%	100%					
3		Counter	Sqm							100%	100%	100%	100%	100%					
4		False Ceiling	Sqm								100%	100%	100%	100%					
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-03	**Type -B(3Bhk)**																	
1		Flooring	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling	Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing	Rmt												100%	100%	100%	100%	
10		POP Punning on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	11th-04	**Type -B(3Bhk)**																	
1		Flooring	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling	Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing	Rmt												100%	100%	100%	100%	
10		POP Punning on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	11th-05	**Type -B(3Bhk)**																	
1		Flooring	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling	Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing	Rmt												100%	100%	100%	100%	
10		POP Punning on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	11th-06	**Type -B(3Bhk)**																	
1		Flooring	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter	Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling	Sqm				N/A				100%	100%	100%	N/A					N/A

Perctange Status of Balance work - RoseWood Avenue Surajpur

S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
5		Wooden Door Frame	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing	Rmt												100%	100%	100%	100%	
10		POP Punning on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	11th-07	**Type -C (2Bhk)**																	
1		Flooring	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling	Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing	Rmt												100%	100%	100%		
10		POP Punning on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work	Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	11th-08	**Type -C (2Bhk)**																	
1		Flooring	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling	Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing	Rmt												100%	100%	100%		
10		POP Punning on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work	Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	11th-09	**Type -C (2Bhk)**																	
1		Flooring	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling	Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing	Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing	Rmt												100%	100%	100%		
10		POP Punning on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work	Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	12th-01	**Type -A (4Bhk)**																	
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm							100%	100%	100%	100%	100%					
3		Counter	Sqm							100%	100%	100%	100%	100%					
4		False Ceiling	Sqm								100%	100%	100%	100%					
5		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing	Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing	Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-02	**Type -A (4Bhk)**																	
1		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding	Sqm							100%	100%	100%	100%	100%					
3		Counter	Sqm							100%	100%	100%	100%	100%					

Perctange Status of Balance work - RoseWood Avenue Surajpur

S.No	Flat No.	Description		Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
4		False Ceiling		Sqm								100%	100%	100%	100%					
5		Wooden Door Frame		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing		Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing		Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work		Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-03	**Type -B(3Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	12th-04	**Type -B(3Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	12th-05	**Type -B(3Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	12th-06	**Type -B(3Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	12th-07	**Type -C (2Bhk)**																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A

Perctange Status of Balance work - RoseWood Avenue Surajpur

S.No	Flat No.	Description		Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	12th-08	**Type -C (2Bhk)**																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	12th-09	**Type -C (2Bhk)**																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	13th-01	**Type -A (4Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding		Sqm							100%	100%	100%	100%	100%					
3		Counter		Sqm							100%	100%	100%	100%	100%					
4		False Ceiling		Sqm								100%	100%	100%	100%					
5		Wooden Door Frame		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing		Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing		Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work		Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-02	**Type -A (4Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding		Sqm							100%	100%	100%	100%	100%					
3		Counter		Sqm							100%	100%	100%	100%	100%					
4		False Ceiling		Sqm								100%	100%	100%	100%					
5		Wooden Door Frame		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing		Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing		Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work		Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-03	**Type -B(3Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A

Perctange Status of Balance work - RoseWood Avenue Surajpur

S.No	Flat No.	Description		Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	13th-04	**Type -B(3Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	13th-05	**Type -B(3Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	13th-06	**Type -B(3Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	13th-07	**Type -C (2Bhk)**																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	13th-08	**Type -C (2Bhk)**																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A

Perctange Status of Balance work - RoseWood Avenue Surajpur

S.No	Flat No.	Description		Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	13th-09	**Type -C (2Bhk)**																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	14th-01	**Type -A (4Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding		Sqm							100%	100%	100%	100%	100%					
3		Counter		Sqm							100%	100%	100%	100%	100%					
4		False Ceiling		Sqm								100%	100%	100%	100%					
5		Wooden Door Frame		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing		Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing		Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work		Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-02	**Type -A (4Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2		Wall Tile/Cladding		Sqm							100%	100%	100%	100%	100%					
3		Counter		Sqm							100%	100%	100%	100%	100%					
4		False Ceiling		Sqm								100%	100%	100%	100%					
5		Wooden Door Frame		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
7		Upvc Door Window		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
8		Waterproofing		Sqm							100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
9		Railing		Rmt												100%	100%	100%	100%	100%
10		POP Punning on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
11		Paint on Walls		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
12		Paint on Ceiling		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work		Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
14		Internal Wall Plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
15		Ceiling plaster		Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-03	**Type -B(3Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	14th-04	**Type -B(3Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A

Perctange Status of Balance work - RoseWood Avenue Surajpur																				
S.No	Flat No.	Description		Unit	Drawing Room	Bedroom 1	Bedroom 2	Bedroom 3	Master Bedroom	Servent Room	Kitchen	M. Toilet	Toilet 1	Toilet 2	Toilet 3	Balcony 1	Balcony 2	Balcony 3	Balcony 4	Balcony 5
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	14th-05	**Type -B(3Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	14th-06	**Type -B(3Bhk)**																		
1		Flooring		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
3		Counter		Sqm				N/A			100%	100%	100%	100%	N/A					N/A
4		False Ceiling		Sqm				N/A				100%	100%	100%	N/A					N/A
5		Wooden Door Frame		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
7		Upvc Door Window		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
8		Waterproofing		Sqm				N/A			100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
9		Railing		Rmt												100%	100%	100%	100%	
10		POP Punning on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
11		Paint on Walls		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
12		Paint on Ceiling		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
13		Brick work		Cum	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
14		Internal Wall Plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
15		Ceiling plaster		Sqm	100%	100%	100%	N/A	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%	N/A
	14th-07	**Type -C (2Bhk)**																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	14th-08	**Type -C (2Bhk)**																		
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
	14th-09	**Type -C (2Bhk)**																		

Perctange Status of Balance work - RoseWood Avenue Surajpur																			
S.No	**Flat No.**	**Description**		**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Bedroom 3**	**Master Bedroom**	**Servent Room**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Toilet 2**	**Toilet 3**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**	**Balcony 5**
1		Flooring		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
2		Wall Tile/Cladding		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
3		Counter		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A				N/A	N/A
4		False Ceiling		Sqm			N/A	N/A		N/A		100%	100%	N/A	N/A				N/A	N/A
5		Wooden Door Frame		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
6		Laminated Wooden Door Shutter - Internal		Nos	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
7		Upvc Door Window		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
8		Waterproofing		Sqm			N/A	N/A		N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
9		Railing		Rmt												100%	100%	100%		
10		POP Punning on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
11		Paint on Walls		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
12		Paint on Ceiling		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
13		Brick work		Cum	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
14		Internal Wall Plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A
15		Ceiling plaster		Sqm	100%	100%	N/A	N/A	100%	N/A	100%	100%	100%	N/A	N/A	100%	100%	100%	N/A	N/A

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
	G-01	Type - B (2BHk)												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm					100%	100%	100%				N/A
4		False Ceiling	Sqm					100%	100%	100%				N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
9		Railing	Rmt								100%	100%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	80%	80%	N/A	80%	80%	80%	80%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
														N/A
	G-02	Type - B (2BHk)												N/A
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm					100%	100%	100%				N/A
4		False Ceiling	Sqm					100%	100%	100%				N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
9		Railing	Rmt								100%	100%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	80%	80%	N/A	80%	80%	80%	80%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
														N/A
	G-03	Type - B (2BHk)												N/A
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm			N/A		100%	100%	100%				N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
9		Railing	Rmt	100%							100%	100%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	80%	80%	N/A	80%	80%	80%	80%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
														N/A
	G-04	Type - B (2BHk)												N/A

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm			N/A		100%	100%	100%				N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
9		Railing	Rmt	100%							100%	100%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	80%	80%	N/A	80%	80%	80%	80%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	G-05	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
3		Counter	Sqm					100%	100%	100%				N/A
4		False Ceiling	Sqm					100%	100%	100%				N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
9		Railing	Rmt	100%							100%	100%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
13		Brick work	Cum	80%	80%	N/A	80%	80%	80%	80%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	FF-01	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	60%	75%	75%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	FF-02	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	60%	75%	75%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	FF-03	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	60%	100%	75%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	FF-04	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	60%	100%	75%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	FF-05	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm					100%	100%	100%				N/A
4		False Ceiling	Sqm					100%	100%	100%				N/A
5		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
9		Railing	Rmt	100%							100%	100%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	60%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	FF-06	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm					100%	100%	100%				N/A
4		False Ceiling	Sqm					100%	100%	100%				N/A
5		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
9		Railing	Rmt	100%							100%	100%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	0%	0%	N/A
14		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	60%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	FF-07	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm			N/A		100%	100%	100%				N/A
5		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
8		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
9		Railing	Rmt	100%							100%	100%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	60%	75%	75%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	FF-08	**Type - B (2BHk)**												
1		Flooring	Sqm	0%	0%	N/A	0%	0%	0%	0%	0%	0%	0%	N/A
2		Wall Tile/Cladding	Sqm	0%		N/A		0%	0%	0%				N/A
3		Counter	Sqm					100%	100%	100%				N/A
4		False Ceiling	Sqm					100%	100%	100%				N/A
5		Wooden Door Frame	Nos	0%	0%	N/A	0%	0%	0%	0%	0%	0%	0%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
9		Railing	Rmt	100%							100%	100%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	100%
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	0%	0%
14		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	0%	0%	0%	0%	0%	0%
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	SF-01	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								0%	0%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	60%	75%	75%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-02	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	60%	75%	75%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-03	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								0%	0%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	60%	75%	75%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-04	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								0%	0%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	60%	75%	75%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-05	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm					100%	100%	100%				N/A
4		False Ceiling	Sqm					100%	100%	100%				N/A
5		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
9		Railing	Rmt								0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
14		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	60%	75%	75%	0%	0%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	SF-06	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm					100%	100%	100%				N/A
4		False Ceiling	Sqm					100%	100%	100%				N/A
5		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
9		Railing	Rmt								0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
14		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	60%	75%	75%	0%	0%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	SF-07	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm					100%	100%	100%				N/A
4		False Ceiling	Sqm					100%	100%	100%				N/A
5		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
9		Railing	Rmt								0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
14		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	60%	75%	75%	0%	0%	0%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	SF-08	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm					100%	100%	100%				N/A
4		False Ceiling	Sqm					100%	100%	100%				N/A
5		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
9		Railing	Rmt								0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
14		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	60%	75%	75%	0%	0%	100%	N/A

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	TF-01	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	60%	100%	100%	0%	0%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-02	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								0%	0%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	60%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-03	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								0%	0%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	60%	100%	100%	20%	20%	20%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-04	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								0%	0%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	60%	0%	0%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-05	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm					100%	100%	100%				N/A
4		False Ceiling	Sqm					100%	100%	100%				N/A
5		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
9		Railing	Rmt								0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	60%	100%	100%	0%	0%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	TF-06	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm					100%	100%	100%				N/A
4		False Ceiling	Sqm					100%	100%	100%				N/A
5		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
9		Railing	Rmt								0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
14		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	60%	100%	100%	0%	0%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	TF-07	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm					100%	100%	100%				N/A
4		False Ceiling	Sqm					100%	100%	100%				N/A
5		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
9		Railing	Rmt								0%	0%	100%	N/A

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	60%	100%	100%	0%	0%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	TF-08	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm					100%	100%	100%				N/A
4		False Ceiling	Sqm					100%	100%	100%				N/A
5		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
9		Railing	Rmt								0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	60%	100%	100%	0%	0%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	4th-01	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	50%	50%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-02	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								0%	0%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	50%	50%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
	4th-03	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								0%	0%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	50%	50%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-04	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								0%	0%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	50%	50%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-05	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	100%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	0%	0%	N/A
14		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	0%	0%	50%	50%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	4th-06	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm					100%	100%	100%				N/A
4		False Ceiling	Sqm					100%	100%	100%				N/A

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
5		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
9		Railing	Rmt								0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
14		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	100%	100%	50%	50%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	4th-07	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm					100%	100%	100%				N/A
4		False Ceiling	Sqm					100%	100%	100%				N/A
5		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
9		Railing	Rmt								0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
14		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	100%	100%	50%	50%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	4th-08	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm					100%	100%	100%				N/A
4		False Ceiling	Sqm					100%	100%	100%				N/A
5		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
9		Railing	Rmt								0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
14		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	100%	100%	50%	50%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	5th-01	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	10%	10%	10%	10%	10%	100%	100%	50%	50%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-02	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	10%	10%	10%	10%	10%	100%	100%	50%	50%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-03	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	10%	10%	10%	10%	10%	100%	100%	50%	50%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-04	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%
		Internal Wall Plaster	Sqm	10%	10%	10%	10%	10%	100%	100%	50%	50%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
	5th-05	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	100%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	0%	0%	N/A
14		Internal Wall Plaster	Sqm	10%	10%	N/A	10%	10%	100%	100%	50%	50%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	5th-06	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	0%	0%	N/A
14		Internal Wall Plaster	Sqm	10%	10%	N/A	10%	10%	100%	100%	50%	50%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	5th-07	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	0%	0%	N/A
14		Internal Wall Plaster	Sqm	10%	10%	N/A	10%	10%	100%	100%	50%	50%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
	5th-08	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	0%	0%	N/A
14		Internal Wall Plaster	Sqm	10%	10%	N/A	10%	10%	100%	100%	50%	50%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	6th-01	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	50%	50%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-02	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-03	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	50%	50%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-04	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	50%	50%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-05	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	0%	0%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	50%	50%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	6th-06	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	0%	0%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	50%	50%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	6th-07	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	0%	0%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	50%	50%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	6th-08	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	0%	0%	N/A
14		Internal Wall Plaster	Sqm	10%	10%	N/A	10%	10%	100%	100%	50%	50%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	7th-01	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	50%	50%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-02	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	50%	50%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-03	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	50%	50%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-04	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	50%	50%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-05	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	0%	0%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	50%	50%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	7th-06	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	0%	0%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	50%	50%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	7th-07	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	0%	0%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	50%	50%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	7th-08	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	0%	0%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	50%	50%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	8th-01	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	80%	90%	70%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-02	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	80%	90%	70%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-03	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Brick work	Cum	100%	80%	90%	70%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-04	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	80%	90%	70%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-05	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	90%	N/A	70%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	8th-06	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	90%	N/A	70%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	8th-07	**Type - B (2BHk)**												

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	90%	N/A	70%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	8th-08	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	90%	N/A	70%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	9th-01	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-02	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-03	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-04	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-05	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
13		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	9th-06	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	9th-07	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	9th-08	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	10th-01	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-02	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-03	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-04	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-05	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	100%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	10th-06	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	10th-07	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	10th-08	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	11th-01	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-02	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-03	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-04	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-05	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	11th-06	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	11th-07	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	11th-08	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	12th-01	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-02	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-03	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-04	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
	12th-05	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	100%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	12th-06	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	12th-07	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
	12th-08	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	13th-01	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-02	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-03	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-04	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-05	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	100%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	13th-06	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	13th-07	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	13th-08	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

	14th-01	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-02	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-03	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-04	**Type -A (3Bhk)**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%				
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-05	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	100%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	0%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	14th-06	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Iris Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	0%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	14th-07	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	0%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	14th-08	**Type - B (2BHk)**												
1		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
2		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
3		Counter	Sqm			N/A		100%	100%	100%				N/A
4		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
5		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
6		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
7		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
8		Waterproofing	Sqm			N/A		100%	100%	100%				N/A
9		Railing	Rmt			N/A					0%	0%	100%	N/A
10		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
11		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
12		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
13		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	0%	N/A
14		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
15		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
	F-01	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	F-02	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	F-03	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	F-04	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	F-05	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	F-06	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	F-07	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	F-08	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	F-09	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	F-10	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
	F-11	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	F-12	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	F-13	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	F-14	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-01	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-02	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-03	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-04	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-05	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-06	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
	SF-07	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-08	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-09	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-10	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-11	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-12	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

	SF-13	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-14	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-01	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-02	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
	TF-03	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-04	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-05	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-06	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-07	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-08	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-09	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-10	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-11	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-12	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
	TF-13	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-14	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-01	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-02	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-03	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-04	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-05	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-06	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-07	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-08	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
	4th-09	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-10	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-11	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-12	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-13	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-14	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-01	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-02	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-03	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-04	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
	5th-05	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-06	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-07	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-08	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-09	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-10	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-11	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-12	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-13	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-14	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
	6th-01	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-02	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-03	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-04	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-05	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-06	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-07	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-08	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-09	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-10	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
	6th-11	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-12	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-13	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-14	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-01	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-02	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-03	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-04	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-05	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-06	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
	7th-07	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-08	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-09	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-10	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-11	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-12	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

	7th-13	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-14	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-01	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-02	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
	8th-03	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-04	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-05	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-06	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-07	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-08	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-09	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-10	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-11	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-12	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
	8th-13	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-14	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-01	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-02	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-03	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-04	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-05	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-06	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-07	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-08	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
	9th-09	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-10	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-11	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-12	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-13	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-14	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-01	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-02	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-03	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-04	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
	10th-05	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-06	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-07	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-08	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-09	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-10	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-11	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-12	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-13	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-14	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
	11th-01	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-02	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-03	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-04	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-05	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-06	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-07	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-08	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-09	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-10	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
	11th-11	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-12	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-13	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-14	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-01	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-02	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-03	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-04	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-05	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-06	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
	12th-07	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-08	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-09	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-10	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-11	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-12th	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

	12th-13	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-14	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-01	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-02	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
	13th-03	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-04	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-05	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-06	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-07	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-08	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-09	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-10	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-11	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-12	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
	13th-13	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-14	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-01	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-02	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-03	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-04	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-05	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-06	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-07	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-08	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
	14th-09	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-10	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-11	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-12	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Oakwood Avenue Surajpur												
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/ Dining**	**Bedroom-1**	**M.Bedroom -2**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-13	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-14	**Type - B (2BHk)**										
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm				100%	100%	100%			
		Counter	Sqm				100%	100%	100%			
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm				100%	100%	100%	100%	100%	100%
		Railing	Rmt							100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
	G-05	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	G-06	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	G-07	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	G-08	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	FF-101	Type -A												
		Flooring	Sqm	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	20%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	20%	20%	0%	0%	0%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	FF-102	Type -A												
		Flooring	Sqm	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	20%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	20%	20%	0%	0%	0%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	FF-103	Type -A												
		Flooring	Sqm	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	20%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	20%	20%	0%	0%	0%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	FF-104	Type -A												
		Flooring	Sqm	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	20%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	20%	20%	0%	0%	0%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	FF-105	Type -B												
		Flooring	Sqm	0%	0%	N/A	100%	0%	0%	0%	0%	0%	0%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	0%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	0%	N/A	0%	50%	0%	0%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	0%	N/A
		Internal Wall Plaster	Sqm	10%	10%	N/A	10%	10%	10%	10%	0%	0%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	FF-106	Type -B												
		Flooring	Sqm	0%	0%	N/A	100%	0%	0%	0%	0%	0%	0%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	0%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	0%	N/A	0%	50%	0%	0%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	20%	20%	0%	0%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	FF-107	**Type -B**												
		Flooring	Sqm	0%	0%	N/A	100%	0%	0%	0%	0%	0%	0%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	0%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	0%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	20%	20%	0%	0%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	FF-108	**Type -B**												
		Flooring	Sqm	0%	0%	N/A	100%	0%	0%	0%	0%	0%	0%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	0%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	20%	20%	0%	0%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	SF-201	**Type -A**												
		Flooring	Sqm	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	20%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	20%	20%	0%	0%	0%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-202	**Type -A**												
		Flooring	Sqm	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	20%	20%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-203	**Type -A**												
		Flooring	Sqm	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	20%	20%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-204	**Type -A**												
		Flooring	Sqm	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	20%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	20%	20%	0%	0%	0%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-205	**Type -B**												
		Flooring	Sqm	0%	0%	N/A	100%	0%	0%	0%	0%	0%	0%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	0%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	0%	N/A	0%	50%	0%	0%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	20%	20%	0%	0%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	SF-206	**Type -B**												
		Flooring	Sqm	0%	0%	N/A	100%	0%	0%	0%	0%	0%	0%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	0%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	0%	N/A	0%	50%	0%	0%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	20%	20%	0%	0%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	SF-207	**Type -B**												
		Flooring	Sqm	0%	0%	N/A	100%	0%	0%	0%	0%	0%	0%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	0%	0%	0%	N/A

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	0%	N/A	0%	50%	0%	0%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	20%	20%	0%	0%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	SF-208	**Type -B**												
		Flooring	Sqm	0%	0%	N/A	100%	0%	0%	0%	0%	0%	0%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	0%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	0%	N/A	0%	50%	0%	0%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	20%	20%	0%	0%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	TF-301	**Type -A**												
		Flooring	Sqm	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	20%	20%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-302	**Type -A**												
		Flooring	Sqm	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	20%	20%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-303	**Type -A**												
		Flooring	Sqm	0%	0%	0%	100%	0%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								0%	0%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
	TF-304	Type -A												
		Flooring	Sqm	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	100%	0%	20%	20%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-305	Type -B												
		Flooring	Sqm	0%	0%	N/A	100%	0%	0%	0%	100%	0%	0%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	0%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	0%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	20%	20%	100%	0%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	TF-306	Type -B												
		Flooring	Sqm	0%	0%	N/A	100%	0%	0%	0%	0%	0%	0%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	0%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	20%	20%	0%	0%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	TF-307	Type -B												
		Flooring	Sqm	0%	0%	N/A	100%	0%	0%	0%	0%	0%	0%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	0%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	20%	20%	0%	0%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	TF-308	Type -B												
		Flooring	Sqm	0%	0%	N/A	100%	0%	0%	0%	0%	0%	0%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	0%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	20%	20%	0%	0%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	4th-401	Type -A												
		Flooring	Sqm	0%	0%	0%	100%	0%	0%	0%	100%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	20%	20%	0%	0%	0%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-402	Type -A												
		Flooring	Sqm	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	20%	20%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-403	Type -A												
		Flooring	Sqm	0%	0%	0%	100%	0%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								0%	0%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	20%	20%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-404	Type -A												
		Flooring	Sqm	0%	0%	0%	100%	0%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								0%	0%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	20%	20%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-405	Type -B												
		Flooring	Sqm	0%	0%	N/A	100%	0%	100%	100%	100%	0%	0%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	0%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	0%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	20%	100%	0%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	4th-406	**Type -B**												
		Flooring	Sqm	0%	0%	N/A	100%	0%	100%	100%	100%	0%	0%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	0%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	20%	0%	N/A
		Internal Wall Plaster	Sqm	10%	10%	N/A	10%	0%	20%	20%	100%	20%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	4th-407	**Type -B**												
		Flooring	Sqm	0%	0%	N/A	100%	0%	0%	0%	100%	0%	0%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	20%	20%	0%	0%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	4th-408	**Type -B**												
		Flooring	Sqm	0%	0%	N/A	100%	0%	0%	0%	100%	0%	0%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	0%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	20%	20%	0%	0%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	5th-501	**Type -A**												
		Flooring	Sqm	0%	0%	0%	100%	0%	0%	0%	100%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Caspia Avenue Surajpur													
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	20%	20%	0%	0%	0%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-502	**Type -A**												
		Flooring	Sqm	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	20%	20%	0%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-503	**Type -A**												
		Flooring	Sqm	0%	0%	0%	100%	0%	0%	0%	100%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	20%	20%	0%	0%	0%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-504	**Type -A**												
		Flooring	Sqm	0%	0%	0%	100%	0%	0%	0%	100%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	20%	20%	0%	0%	0%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-505	**Type -B**												
		Flooring	Sqm	0%	0%	N/A	100%	0%	100%	100%	100%	0%	0%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	0%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	20%	100%	0%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	5th-506	**Type -B**												
		Flooring	Sqm	0%	0%	N/A	100%	0%	100%	100%	100%	0%	0%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	100%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	20%	0%	N/A
		Internal Wall Plaster	Sqm	10%	10%	N/A	10%	0%	20%	20%	100%	20%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	5th-507	**Type -B**												
		Flooring	Sqm	0%	0%	N/A	100%	0%	0%	0%	100%	0%	0%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	20%	20%	100%	0%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	5th-508	**Type -B**												
		Flooring	Sqm	0%	0%	N/A	100%	0%	0%	0%	100%	0%	0%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	20%	20%	100%	0%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	6th-601	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	20%	20%	0%	0%	0%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-602	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	20%	20%	0%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
	6th-603	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	20%	20%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-604	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	20%	20%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-605	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	20%	0%	N/A
		Internal Wall Plaster	Sqm	10%	10%	N/A	10%	30%	20%	20%	20%	20%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	6th-606	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	20%	0%	N/A
		Internal Wall Plaster	Sqm	10%	10%	N/A	10%	30%	20%	20%	20%	20%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	6th-607	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	20%	0%	N/A
		Internal Wall Plaster	Sqm	10%	10%	N/A	10%	30%	20%	20%	20%	20%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	6th-608	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	0%	0%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	0%	0%	N/A
		Internal Wall Plaster	Sqm	10%	10%	N/A	10%	30%	20%	20%	20%	20%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	7th-701	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-702	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-703	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-704	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-705	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	7th-706	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	7th-707	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	7th-708	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	8th-801	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-802	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-803	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-804	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-805	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	8th-806	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	8th-807	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	8th-808	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	9th-901	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
	9th-902	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-903	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-904	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-905	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	9th-906	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	9th-907	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	9th-908	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	10th-1001	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-1002	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-1003	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-1004	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-1005	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	10th-1006	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	10th-1007	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	10th-1008	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	11th-1101	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-1102	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-1103	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-1104	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-1105	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	11th-1106	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	11th-1107	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	11th-1108	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
	12th-1201	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-1202	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-1203	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-1204	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-1205	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	12th-1206	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	12th-1207	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	12th-1208	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	13th-1301	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-1302	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-1303	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-1304	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-1305	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	13th-1306	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	13th-1307	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	13th-1308	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	14th-1401	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-1402	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-1403	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-1404	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	20%	20%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-1405	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	14th-1406	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	14th-1407	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Caspia Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
	14th-1408	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	0%	0%	N/A	0%	50%	0%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	50%	50%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
	0-G02	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	G-03	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	G-05	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	G-06	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	G-07	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	G-08	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Railing	Rmt								0%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	FF-01	Type -A												
		Flooring	Sqm	0%	0%	0%	100%	0%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	10%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	50%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	FF-02	Type -A												
		Flooring	Sqm	0%	0%	0%	100%	0%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	10%	0%	0%	0%	0%	0%	0%	20%	20%	20%	20%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	50%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	FF -03	Type -B												
		Flooring	Sqm	0%	0%	N/A	100%	0%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	100%	N/A	0%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	10%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	FF -04	Type -B												
		Flooring	Sqm	0%	0%	N/A	100%	0%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	100%	N/A	0%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	10%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	FF -05	Type -B												
		Flooring	Sqm	0%	0%	N/A	100%	0%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos											

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	10%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	FF -06	Type -B												
		Flooring	Sqm	0%	0%	N/A	100%	0%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	10%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	25%	25%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	FF -07	Type -B												
		Flooring	Sqm	0%	0%	N/A	100%	0%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	10%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	25%	25%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	FF -08	Type -B												
		Flooring	Sqm	0%	0%	N/A	100%	0%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	10%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	FF -09	Type -A												
		Flooring	Sqm	100%	100%	0%	100%	0%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	50%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm			100%		100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	10%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	50%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	FF -10	Type -A												
		Flooring	Sqm	0%	0%	100%	100%	0%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	50%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm			100%		100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	50%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-01	Type -A												
		Flooring	Sqm	0%	0%	0%	100%	0%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	50%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-02	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	50%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF -03	Type -B												
		Flooring	Sqm	100%	N/A	100%	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	N/A	0%	0%	0%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	N/A	100%	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	N/A	100%	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	N/A	100%	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	N/A	100%	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	N/A	100%	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	N/A	0%	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	N/A	0%	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	N/A	100%	100%	100%	100%	100%	100%	100%	100%	N/A
	SF -04	Type -B												
		Flooring	Sqm	0%	0%	N/A	100%	0%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	100%	0%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	SF -05	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	SF -06	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	SF -07	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	SF -08	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Tulip Avenue Surajpur													
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	SF -09	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm			100%		100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	50%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF -10	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm	100%				100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	50%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-01	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	50%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-02	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	50%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF -03	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	TF -04	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	TF -05	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	TF -06	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	TF -07	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	TF -08	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	100%	100%	N/A

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	TF -09	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm			100%		100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	100%	0%	50%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF -10	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm	100%				100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	50%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-01	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	50%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-02	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	50%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th -03	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	4th -04	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	4th -05	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	4th -06	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	4th -07	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	4th -08	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	4th -09	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm			100%		100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	100%	0%	50%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th -10	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm	100%				100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	50%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-01	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-02	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th -03	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	20%	50%	20%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	5th -04	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	20%	50%	20%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	5th -05	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	50%	N/A	20%	20%	100%	20%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	5th -06	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	60%	N/A	60%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	5th -07	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	5th -08	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos											

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	5th -09	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm			100%		100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	50%	0%	0%	20%	0%	50%	50%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th -10	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm	100%				100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	50%	0%	0%	20%	0%	50%	50%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-01	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	20%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-02	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	20%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th -03	Type -B												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%

Perctange Status of Balance work - Tulip Avenue Surajpur													
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	20%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th -04	Type -B												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	20%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th -05	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	20%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	6th -06	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	20%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	6th -07	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	20%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	20%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	6th -08	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				

Perctange Status of Balance work - Tulip Avenue Surajpur													
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	20%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	20%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	6th -09	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm			100%		100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	20%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th -10	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	100%	100%	0%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm			100%		100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	20%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-01	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	20%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-02	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	20%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th -03	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	20%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	7th -04	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	20%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	7th -05	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	20%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	0%	N/A	0%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	7th -06	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	20%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	7th -07	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	20%	0%	50%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	7th -08	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	20%	0%	50%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	7th -09	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm			100%		100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	20%	0%	0%	50%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th -10	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm			100%		100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	20%	0%	0%	50%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-01	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	20%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-02	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	20%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th -03	Type -B												

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	20%	0%	50%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	8th -04	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	20%	0%	50%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	8th -05	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	20%	0%	50%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	8th -06	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	20%	0%	50%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	8th -07	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	20%	0%	50%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	20%	0%	50%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	8th -09	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm			100%		100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	20%	0%	0%	50%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th -10	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	100%	100%	0%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm			100%		100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	20%	0%	0%	50%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-01	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	10%	10%	10%	10%	50%	20%	25%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-02	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	10%	10%	10%	10%	50%	20%	25%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
	9th -03	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	10%	N/A	10%	10%	50%	20%	25%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	9th -04	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	10%	N/A	10%	10%	50%	20%	25%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	9th -05	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	10%	N/A	10%	10%	50%	20%	25%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	9th -06	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	10%	N/A	10%	10%	50%	20%	25%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	9th -07	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	100%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	10%	N/A	10%	10%	50%	20%	25%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
	9th -08	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	100%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	10%	N/A	10%	10%	50%	20%	25%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	9th -09	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	100%	100%	100%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	10%	10%	10%	10%	50%	20%	25%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th -10	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	100%	100%	100%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	10%	10%	10%	10%	50%	20%	25%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-01	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	20%	20%	20%	20%	20%	20%	20%	20%	20%	20%	20%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-02	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	20%	20%	20%	20%	20%	20%	20%	20%	20%	20%	20%

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th -03	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	100%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	20%	20%	N/A	20%	20%	20%	20%	20%	20%	20%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	10th -04	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	20%	20%	N/A	20%	20%	20%	20%	20%	20%	20%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	10th -05	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	20%	20%	N/A	20%	20%	20%	20%	20%	20%	20%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	10th -06	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	20%	20%	N/A	20%	20%	20%	20%	20%	20%	20%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	10th -07	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	10th -08	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	20%	20%	N/A	20%	20%	20%	20%	20%	20%	20%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	10th -09	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	20%	20%	20%	20%	20%	20%	20%	20%	20%	20%	20%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th -10	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	20%	20%	20%	20%	20%	20%	20%	20%	20%	20%	20%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-01	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	75%	70%	70%	70%	70%	70%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-02	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Brick work	Cum	0%	0%	0%	0%	20%	20%	20%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th -03	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	20%	20%	20%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	11th -04	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	20%	20%	20%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	11th -05	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	11th -06	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	20%	N/A	20%	20%	20%	20%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	11th -07	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt								100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	20%	N/A	20%	20%	20%	20%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	11th -08	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	70%	N/A	75%	100%	100%	100%	20%	20%	20%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	11th -09	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	90%	75%	100%	75%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th -10	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	50%	70%	20%	20%	20%	20%	20%	20%	20%	20%	20%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-01	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-02	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th -03	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	12th -04	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	12th -05	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	12th -06	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	12th -07	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	

Perctange Status of Balance work - Tulip Avenue Surajpur													
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	12th -08	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	12th -09	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th -10	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	100%	100%	100%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-01	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-02	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th -03	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	13th -04	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	13th -05	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	13th -06	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	13th -07	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	13th -08	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	13th -09	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th -10	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	100%	100%	100%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-01	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-02	Type -A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos											

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th -03	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	14th -04	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	14th -05	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	14th -06	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	14th -07	Type -B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Tulip Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	14th -08	**Type -B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	
		Railing	Rmt								100%	100%	100%	
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	14th -09	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th -10	**Type -A**												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%				
		Wooden Door Frame	Nos	0%	100%	100%	100%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Orchid Avenue Surajpur															
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Toilet 2	Balcony 1	Balcony 2	Balcony 3	Balcony 4
	G-02	Type-A													
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	100%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	0%	100%	100%	0%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	50%	50%	50%	50%	50%	50%	50%	50%	50%	50%	50%	50%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	G-03	Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	50%	50%	50%	50%	50%	50%	50%	N/A	50%	50%	50%	50%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	G-04	Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	50%	50%	50%	50%	50%	50%	50%	N/A	50%	50%	50%	50%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	G-05	Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%

Perctange Status of Balance work - Orchid Avenue Surajpur															
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Toilet 2	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Railing	Rmt								N/A	100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	80%	80%	80%	80%	80%	80%	80%	N/A	80%	80%	80%	80%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	FF-01	Type-A													
		Flooring	Sqm	0%	0%	0%	100%	100%	100%	100%	100%	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					100%	50%	50%	50%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	50%	0%	25%	25%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	FF-02	Type-A													
		Flooring	Sqm	0%	0%	0%	100%	100%	100%	100%	100%	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					100%	50%	50%	50%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	50%	0%	25%	25%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	FF-03	Type-B													
		Flooring	Sqm	0%	100%	0%	100%	100%	100%	100%	N/A	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	50%	50%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	N/A	50%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	FF-04	Type-B													
		Flooring	Sqm	0%	100%	0%	100%	100%	100%	100%	N/A	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	50%	50%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				

Perctange Status of Balance work - Orchid Avenue Surajpur

S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Toilet 2	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	N/A	50%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	FF-05	**Type-B**													
		Flooring	Sqm	0%	100%	0%	100%	100%	100%	100%	N/A	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	50%	50%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	20%	N/A	50%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	FF-06	**Type-B**													
		Flooring	Sqm	0%	100%	0%	100%	100%	100%	100%	N/A	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	50%	50%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	20%	N/A	50%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	FF-07	**Type-B**													
		Flooring	Sqm	0%	100%	0%	100%	100%	100%	100%	N/A	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	50%	50%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	20%	0%	0%	0%	100%	20%	N/A	50%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	SF-01	**Type-A**													
		Flooring	Sqm	0%	100%	0%	100%	100%	20%	20%	20%	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					20%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	20%	0%	0%	0%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-02	**Type-A**													
		Flooring	Sqm	0%	100%	0%	100%	100%	20%	20%	20%	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					20%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				

Perctange Status of Balance work - Orchid Avenue Surajpur															
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Toilet 2	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	20%	0%	0%	0%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-03	Type-B													
		Flooring	Sqm	0%	100%	0%	100%	100%	100%	100%	N/A	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	N/A	50%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	SF-04	Type-B													
		Flooring	Sqm	0%	100%	0%	100%	100%	100%	100%	N/A	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	N/A	50%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	SF-05	Type-B													
		Flooring	Sqm	0%	100%	0%	100%	100%	100%	100%	N/A	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	N/A	50%	20%	20%	20%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	SF-06	Type-B													
		Flooring	Sqm	0%	0%	100%	100%	100%	100%	100%	N/A	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	SF-07	Type-B													
		Flooring	Sqm	0%	100%	0%	100%	0%	100%	100%	N/A	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%

Perctange Status of Balance work - Orchid Avenue Surajpur

S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Toilet 2	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	TF-01	**Type-A**													
		Flooring	Sqm	0%	0%	0%	100%	0%	20%	20%	20%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					20%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	20%	0%	0%	0%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-02	**Type-A**													
		Flooring	Sqm	0%	0%	0%	100%	0%	20%	20%	20%	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					20%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	20%	0%	0%	0%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-03	**Type-B**													
		Flooring	Sqm	0%	0%	100%	100%	100%	100%	100%	N/A	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					20%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	TF-04	**Type-B**													
		Flooring	Sqm	0%	0%	100%	100%	100%	100%	100%	N/A	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	TF-05	**Type-B**													
		Flooring	Sqm	0%	0%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					20%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%

Perctange Status of Balance work - Orchid Avenue Surajpur															
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Toilet 2	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	TF-06	Type-B													
		Flooring	Sqm	0%	0%	100%	100%	100%	100%	100%	N/A	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	TF-07	Type-B													
		Flooring	Sqm	0%	0%	100%	100%	0%	100%	100%	N/A	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	4th-01	Type-A													
		Flooring	Sqm	0%	0%	0%	100%	0%	20%	20%	20%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	20%	0%	0%	0%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-02	Type-A													
		Flooring	Sqm	0%	0%	0%	100%	0%	20%	20%	20%	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					20%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	0%	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-03	Type-B													
		Flooring	Sqm	0%	100%	0%	100%	100%	100%	100%	N/A	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%

Perctange Status of Balance work - Orchid Avenue Surajpur

S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Toilet 2	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	4th-04	**Type-B**													
		Flooring	Sqm	0%	100%	0%	100%	100%	100%	100%	N/A	0%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	4th-05	**Type-B**													
		Flooring	Sqm	0%	100%	0%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					20%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	4th-06	**Type-B**													
		Flooring	Sqm	0%	100%	0%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					20%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	4th-07	**Type-B**													
		Flooring	Sqm	0%	100%	0%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					20%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	5th-01	**Type-A**													
		Flooring	Sqm	0%	0%	0%	100%	0%	20%	20%	20%	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					20%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									100%	100%	100%	100%

Perctange Status of Balance work - Orchid Avenue Surajpur															
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Toilet 2	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	20%	0%	0%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-02	Type-A													
		Flooring	Sqm	0%	0%	0%	100%	0%	20%	20%	20%	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					20%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	20%	0%	0%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-03	Type-B													
		Flooring	Sqm	0%	0%	0%	100%	0%	20%	20%	N/A	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					20%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	5th-04	Type-B													
		Flooring	Sqm	0%	0%	0%	100%	0%	20%	20%	N/A	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					20%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	5th-05	Type-B													
		Flooring	Sqm	0%	0%	0%	100%	0%	20%	20%	N/A	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					20%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	50%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	5th-06	Type-B													
		Flooring	Sqm	0%	0%	0%	100%	0%	20%	20%	N/A	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%

Perctange Status of Balance work - Orchid Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Toilet 2	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	20%	0%	0%	0%	20%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	5th-07	Type-B													
		Flooring	Sqm	0%	100%	0%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					20%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	20%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	6th-01	Type-A													
		Flooring	Sqm	0%	0%	0%	100%	0%	20%	20%	20%	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					0%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-02	Type-A													
		Flooring	Sqm	0%	0%	0%	100%	0%	20%	20%	20%	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					0%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	20%	0%	0%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-03	Type-B													
		Flooring	Sqm	50%	100%	0%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					0%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	6th-04	Type-B													
		Flooring	Sqm	0%	0%	0%	100%	0%	20%	20%	N/A	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%

Perctange Status of Balance work - Orchid Avenue Surajpur															
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Toilet 2	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	6th-05	Type-B													
		Flooring	Sqm	0%	0%	0%	100%	0%	20%	20%	N/A	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
			Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	6th-06	Type-B													
		Flooring	Sqm	0%	100%	0%	100%	0%	20%	20%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	6th-07	Type-B													
		Flooring	Sqm	0%	100%	0%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	20%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Internal Wall Plaster	Sqm	0%	20%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	7th-01	Type-A													
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					0%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	50%	50%	50%	50%	100%	0%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	50%	50%	50%	50%	50%	50%	50%	50%	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-02	Type-A													
		Flooring	Sqm	0%	100%	0%	100%	0%	20%	20%	20%	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					0%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	20%	0%	0%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Orchid Avenue Surajpur															
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Toilet 2	Balcony 1	Balcony 2	Balcony 3	Balcony 4
	7th-03	Type-B													
		Flooring	Sqm	50%	100%	0%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	7th-04	Type-B													
		Flooring	Sqm	0%	100%	0%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	7th-05	Type-B													
		Flooring	Sqm	0%	100%	0%	100%	0%	100%	100%	N/A	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	7th-06	Type-B													
		Flooring	Sqm	0%	100%	0%	100%	0%	20%	20%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	7th-07	Type-B													
		Flooring	Sqm	0%	100%	0%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	100%	0%
		Internal Wall Plaster	Sqm	0%	20%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	8th-01	Type-A													

Perctange Status of Balance work - Orchid Avenue Surajpur															
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Toilet 2	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Flooring	Sqm	0%	0%	0%	100%	0%	100%	100%	100%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					0%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	50%	50%	50%	50%	100%	0%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	20%	50%	0%	0%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-02	Type-A													
		Flooring	Sqm	0%	0%	0%	100%	0%	100%	100%	100%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					0%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	50%	50%	50%	50%	100%	0%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	20%	50%	0%	0%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-03	Type-B													
		Flooring	Sqm	50%	100%	0%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	8th-04	Type-B													
		Flooring	Sqm	0%	100%	0%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	8th-05	Type-B													
		Flooring	Sqm	0%	100%	0%	100%	0%	100%	100%	N/A	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	8th-06	Type-B													
		Flooring	Sqm	0%	100%	0%	100%	0%	100%	100%	N/A	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				

Perctange Status of Balance work - Orchid Avenue Surajpur															
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Toilet 2**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	8th-08	**Type-B**													
		Flooring	Sqm	0%	100%	0%	100%	0%	100%	100%	N/A	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%

Perctange Status of Balance work - Orchid Avenue Surajpur															
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Toilet 2**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	9th-01	**Type-A**													
		Flooring	Sqm	0%	0%	0%	100%	0%	20%	20%	20%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					0%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	20%	0%	0%	0%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-02	**Type-A**													
		Flooring	Sqm	0%	100%	0%	100%	0%	100%	100%	100%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					0%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	0%	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-03	**Type-B**													
		Flooring	Sqm	50%	100%	0%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	9th-04	**Type-B**													
		Flooring	Sqm	0%	100%	0%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	9th-05	**Type-B**													
		Flooring	Sqm	0%	100%	0%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%

Perctange Status of Balance work - Orchid Avenue Surajpur															
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Toilet 2	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	9th-06	Type-B													
		Flooring	Sqm	0%	100%	0%	100%	0%	100%	100%	N/A	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	9th-08	Type-B													
		Flooring	Sqm	0%	100%	0%	100%	0%	100%	100%	N/A	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					100%	20%	20%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	0%	0%	N/A	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	10th-01	Type-A													
		Flooring	Sqm	0%	0%	0%	100%	30%	100%	100%	100%	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					0%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	75%	25%	0%	25%	100%	0%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	10%	10%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	15%	15%	0%	25%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-02	Type-A													
		Flooring	Sqm	0%	0%	0%	100%	30%	100%	100%	100%	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					0%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	75%	25%	0%	25%	100%	0%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	10%	10%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	15%	15%	0%	25%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-03	Type-B													
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%

Perctange Status of Balance work - Orchid Avenue Surajpur															
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Toilet 2**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	10th-04	**Type-B**													
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	10th-05	**Type-B**													
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	10th-06	**Type-B**													
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	10th-07	**Type-B**													
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%

Perctange Status of Balance work - Orchid Avenue Surajpur															
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Toilet 2	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	11th-01	Type-A													
		Flooring	Sqm	0%	0%	0%	100%	30%	100%	100%	100%	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					0%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	75%	25%	0%	25%	100%	0%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%		10%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	15%	15%	0%	25%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-02	Type-A													
		Flooring	Sqm	0%	0%	0%	100%	30%	100%	100%	100%	0%	0%	100%	100%
		Wall Tile/Cladding	Sqm					0%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	75%	25%	0%	25%	100%	0%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	10%	10%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	15%	15%	0%	25%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-03	Type-B													
		Flooring	Sqm	0%	0%	0%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	100%	100%	100%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	10%	100%	100%	N/A	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	10%	100%	100%	N/A	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	11th-04	Type-B													
		Flooring	Sqm	0%	0%	0%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	100%	100%	100%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	10%	100%	100%	N/A	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	10%	100%	100%	N/A	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	11th-05	Type-B													
		Flooring	Sqm	0%	0%	0%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					0%	0%	0%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	10%	100%	100%	N/A	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	10%	100%	100%	N/A	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%

Perctange Status of Balance work - Orchid Avenue Surajpur															
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Toilet 2	Balcony 1	Balcony 2	Balcony 3	Balcony 4
	11th-06	Type-B													
		Flooring	Sqm	0%	100%	0%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	100%	100%	100%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	10%	100%	100%	N/A	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	11th-07	Type-B													
		Flooring	Sqm	0%	0%	0%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	100%	100%	100%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	10%	0%	0%	N/A	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	10%	100%	100%	N/A	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	12th-01	Type-A													
		Flooring	Sqm	0%	0%	0%	0%	30%	0%	0%	0%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					0%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	75%	25%	0%	25%	100%	0%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	10%	10%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	15%	15%	0%	25%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-02	Type-A													
		Flooring	Sqm	0%	0%	0%	0%	30%	0%	0%	0%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					0%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	75%	25%	0%	25%	100%	0%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	10%	10%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	15%	15%	0%	25%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-03	Type-B													
		Flooring	Sqm	50%	0%	0%	100%	0%	100%	100%	N/A	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	10%	0%	0%	N/A	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	10%	100%	100%	N/A	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	12th-04	Type-B													

Perctange Status of Balance work - Orchid Avenue Surajpur

S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Toilet 2	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Flooring	Sqm	50%	0%	0%	100%	0%	100%	100%	N/A	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	10%	0%	0%	N/A	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	10%	100%	100%	N/A	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	12th-05	**Type-B**													
		Flooring	Sqm	0%	0%	0%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					0%	0%	0%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	10%	100%	100%	N/A	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	10%	100%	100%	N/A	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	12th-06	**Type-B**													
		Flooring	Sqm	0%	100%	0%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	100%	100%	100%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	10%	0%	0%	N/A	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	10%	100%	100%	N/A	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	12th-07	**Type-B**													
		Flooring	Sqm	0%	0%	0%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	10%	0%	0%	N/A	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	10%	100%	100%	N/A	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	13th-01	**Type-A**													
		Flooring	Sqm	0%	0%	0%	0%	30%	0%	0%	0%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					0%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	75%	25%	0%	25%	100%	0%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	10%	10%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	15%	15%	0%	25%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-02	**Type-A**													
		Flooring	Sqm	0%	0%	0%	0%	30%	0%	0%	0%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					0%	20%	20%	20%				

Perctange Status of Balance work - Orchid Avenue Surajpur

S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Toilet 2	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	75%	25%	0%	25%	100%	0%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	10%	10%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	15%	15%	0%	25%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-03	**Type-B**													
		Flooring	Sqm	50%	0%	0%	100%	0%	100%	100%	N/A	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	10%	0%	0%	N/A	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	10%	100%	100%	N/A	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	13th-04	**Type-B**													
		Flooring	Sqm	50%	0%	0%	100%	0%	100%	100%	N/A	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	10%	0%	0%	N/A	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	10%	100%	100%	N/A	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	13th-05	**Type-B**													
		Flooring	Sqm	0%	0%	0%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					0%	0%	0%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	10%	0%	0%	N/A	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	10%	100%	100%	N/A	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	13th-06	**Type-B**													
		Flooring	Sqm	0%	100%	0%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	100%	100%	100%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	10%	0%	0%	N/A	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	10%	100%	100%	N/A	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	13th-07	**Type-B**													
		Flooring	Sqm	0%	0%	0%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				

Perctange Status of Balance work - Orchid Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing Room	Bedroom 1	Bedroom 2	Master Bedroom	Kitchen	M. Toilet	Toilet 1	Toilet 2	Balcony 1	Balcony 2	Balcony 3	Balcony 4
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	10%	0%	0%	N/A	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	10%	100%	100%	N/A	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	14th-01	Type-A													
		Flooring	Sqm	0%	0%	0%	0%	30%	0%	0%	0%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	75%	25%	0%	25%	100%	0%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	15%	15%	0%	25%	20%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-02	Type-A													
		Flooring	Sqm	0%	0%	0%	0%	30%	100%	100%	100%	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					0%	20%	20%	20%				
		Counter	Sqm					100%	100%	100%	100%				
		False Ceiling	Sqm					100%	100%	100%	100%				
		Wooden Door Frame	Nos	75%	25%	0%	25%	100%	0%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt									0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	10%	10%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	15%	15%	0%	100%	100%	20%	20%	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-03	Type-B													
		Flooring	Sqm	0%	100%	0%	0%	0%	0%	0%	N/A	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	100%	0%	N/A	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	100%	25%	0%	0%	N/A	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	14th-04	Type-B													
		Flooring	Sqm	0%	0%	0%	100%	0%	100%	100%	N/A	0%	0%	0%	0%
		Wall Tile/Cladding	Sqm					100%	100%	100%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	20%	0%	0%	N/A	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	N/A	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	14th-05	Type-B													
		Flooring	Sqm	0%	0%	0%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					0%	0%	0%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	100%	100%	100%	100%

Perctange Status of Balance work - Orchid Avenue Surajpur															
S.No	**Flat No.**	**Description**	**Unit**	**Drawing Room**	**Bedroom 1**	**Bedroom 2**	**Master Bedroom**	**Kitchen**	**M. Toilet**	**Toilet 1**	**Toilet 2**	**Balcony 1**	**Balcony 2**	**Balcony 3**	**Balcony 4**
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	20%	0%	0%	N/A	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	0%	0%	N/A	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	14th-06	**Type-B**													
		Flooring	Sqm	0%	0%	0%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					0%	0%	0%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	20%	0%	0%	N/A	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	0%	0%	N/A	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
	14th-07	**Type-B**													
		Flooring	Sqm	0%	0%	0%	100%	0%	100%	100%	N/A	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					0%	0%	0%	N/A				
		Counter	Sqm					100%	100%	100%	N/A				
		False Ceiling	Sqm					100%	100%	100%	N/A				
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	N/A	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	N/A	100%	100%	100%	100%
		Railing	Rmt								N/A	0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	20%	0%	0%	N/A	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	0%	0%	N/A	0%	0%	0%	0%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	N/A	100%	100%	100%	100%

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
	G-02	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	G-5	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	G-6	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	G-7	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	G-8	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	G-9	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	FF-01	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	FF-02	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	FF-03	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	FF-04	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	FF-05	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	FF-06	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	FF-07	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	FF-08	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	FF-09	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	0%	0%	50%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	FF-10	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	0%	0%	50%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	SF-01	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	50%	50%	50%	50%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-02	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-03	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-04	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	SF-05	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	SF-06	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	SF-07	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	SF-08	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	SF-09	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	0%	0%	50%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	SF-10	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	0%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	TF-01	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								0%	0%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	50%	50%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-02	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	0%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-03	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-04	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	TF-05	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	TF-06	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	50%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	TF-07	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	0%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
	TF-08	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	0%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	TF-09	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	0%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	TF-10	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	0%	0%	0%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	0%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	4th-01	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-02	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-03	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	20%	20%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-04	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								0%	0%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	50%	50%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	4th-05	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	4th-06	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	4th-07	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	50%	50%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	4th-08	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	50%	50%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	4th-09	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	4th-10	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	50%	50%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	5th-01	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-02	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-03	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	50%	50%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-04	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								0%	0%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	50%	50%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	5th-05	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	5th-06	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	0%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	20%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	5th-07	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	50%	50%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	5th-08	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	50%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	5th-09	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	5th-10	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	50%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	6th-01	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-02	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-03	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	50%	50%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-04	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								0%	0%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	50%	50%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	6th-05	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	6th-06	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	0%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	50%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
	6th-07	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	50%	50%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	6th-08	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	50%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	6th-09	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	6th-10	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	7th-01	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%	0%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-02	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-03	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%	0%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	50%	50%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-04	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%	0%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	50%	50%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	7th-05	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	7th-06	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	50%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	7th-07	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	50%	50%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	7th-08	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	0%	0%	N/A	0%	100%	0%	0%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	0%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	7th-09	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	50%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	7th-10	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	8th-01	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%	0%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-02	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-03	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%	0%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	0%	0%	0%	0%	100%	0%	0%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	50%	50%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-04	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	0%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	8th-05	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	8th-06	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	8th-07	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	50%	50%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	8th-08	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	8th-09	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	8th-10	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	50%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	9th-01	Type-A												

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%	0%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	0%	0%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-02	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	20%	0%	0%	0%	20%	100%	100%	100%	50%	50%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-03	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-04	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	50%	50%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	9th-05	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	50%	N/A

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	9th-06	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	0%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	50%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	9th-07	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	25%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	40%	100%	100%	100%	50%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	9th-08	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	50%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	9th-09	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	9th-10	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	10th-01	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-02	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	20%	0%	0%	0%	20%	20%	20%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-03	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-04	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	50%	50%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	10th-05	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	20%	20%	N/A	20%	20%	20%	20%	0%	20%	20%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	10th-06	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	20%	20%	N/A	20%	20%	20%	20%	0%	20%	20%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	10th-07	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	20%	20%	N/A	20%	20%	20%	20%	0%	20%	20%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	10th-08	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	20%	20%	N/A	20%	20%	20%	20%	0%	20%	20%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	10th-09	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	20%	20%	N/A	20%	20%	20%	20%	100%	100%	20%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	10th-10	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	20%	0%	N/A	0%	20%	20%	20%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	11th-01	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-02	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	50%	0%	0%	0%	20%	20%	20%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-03	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	25%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	25%	100%	100%	100%	100%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-04	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	50%	50%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	11th-05	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	20%	0%	N/A	0%	20%	0%	0%	100%	0%	0%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	11th-06	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	20%	0%	N/A	0%	20%	0%	0%	100%	0%	0%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	11th-07	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	20%	0%	N/A	0%	20%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	11th-08	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	50%	50%	N/A	20%	20%	20%	20%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	11th-09	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
	11th-10	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	20%	0%	N/A	0%	20%	20%	20%	100%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	0%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	12th-01	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								0%	0%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-02	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-03	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-04	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	50%	50%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	12th-05	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	20%	0%	N/A	0%	20%	0%	0%	100%	0%	0%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	20%	100%	100%	100%	50%	50%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	12th-06	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	20%	0%	N/A	0%	20%	0%	0%	100%	0%	0%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	20%	100%	100%	100%	50%	50%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	12th-07	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	20%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	20%	100%	100%	100%	50%	50%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	12th-08	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	20%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	50%	50%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	12th-09	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	20%	100%	100%	100%	0%	0%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	20%	100%	100%	100%	50%	50%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	12th-10	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	20%	0%	0%	100%	0%	0%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	20%	0%	0%	0%	50%	50%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	13th-01	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								0%	0%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	20%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-02	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								0%	0%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	20%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-03	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	100%	50%	50%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-04	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	0%	0%	0%	0%	20%	100%	100%	100%	50%	50%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	13th-05	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	20%	0%	N/A	0%	20%	0%	0%	100%	0%	0%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	13th-06	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	50%	50%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	13th-07	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	20%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	20%	100%	100%	100%	50%	50%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	13th-08	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	20%	0%	0%	0%	0%	100%	N/A
		Internal Wall Plaster	Sqm	0%	0%	N/A	0%	20%	100%	100%	100%	50%	50%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	13th-09	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/Dining**	**Bedroom-1**	**Bedroom-2**	**M.Bedroom-3**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**	**Balcony-4**
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	100%	100%	N/A	100%	20%	0%	0%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	20%	100%	100%	100%	50%	50%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	13th-10	**Type-B**												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	20%	0%	0%	100%	0%	0%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	14th-01	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								0%	0%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	20%	0%	0%	0%	0%	0%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-02	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	100%	100%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	20%	0%	0%	100%	100%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-03	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	20%	30%	30%	0%	0%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-04	Type-A												
		Flooring	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wall Tile/Cladding	Sqm					100%	100%	100%				
		Counter	Sqm					100%	100%	100%				
		False Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Wooden Door Frame	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Upvc Door Window	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Waterproofing	Sqm					100%	100%	100%	100%	100%	100%	100%
		Railing	Rmt								100%	0%	0%	100%
		POP Punning on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Walls	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Paint on Ceiling	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Brick work	Cum	0%	0%	0%	0%	20%	30%	30%	0%	0%	100%	100%
		Internal Wall Plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
		Ceiling plaster	Sqm	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
	14th-05	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	Flat No.	Description	Unit	Drawing/Dining	Bedroom-1	Bedroom-2	M.Bedroom-3	Kitchen	M.Toilet	Toilet	Balcony-1	Balcony-2	Balcony-3	Balcony-4
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	70%	30%	N/A	0%	0%	30%	0%	100%	100%	0%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	14th-06	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	100%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	70%	30%	N/A	0%	0%	30%	0%	100%	100%	0%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	20%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	14th-07	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					100%	0%	0%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	100%	0%	30%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	14th-08	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	50%	100%	100%	30%	0%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	14th-09	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A
		Railing	Rmt			N/A					0%	0%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	100%	0%	100%	100%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
	14th-10	Type-B												
		Flooring	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wall Tile/Cladding	Sqm			N/A		100%	100%	100%				N/A
		Counter	Sqm			N/A		100%	100%	100%				N/A
		False Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Wooden Door Frame	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Laminated Wooden Door Shutter - Internal	Nos	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Upvc Door Window	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Waterproofing	Sqm			N/A		100%	100%	100%	100%	100%	100%	N/A

Perctange Status of Balance work - Beetal Tower Avenue Surajpur														
S.No	**Flat No.**	**Description**	**Unit**	**Drawing/Dining**	**Bedroom-1**	**Bedroom-2**	**M.Bedroom-3**	**Kitchen**	**M.Toilet**	**Toilet**	**Balcony-1**	**Balcony-2**	**Balcony-3**	**Balcony-4**
		Railing	Rmt			N/A					0%	100%	100%	N/A
		POP Punning on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Walls	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Paint on Ceiling	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Brick work	Cum	0%	0%	N/A	0%	0%	0%	100%	100%	100%	0%	N/A
		Internal Wall Plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A
		Ceiling plaster	Sqm	100%	100%	N/A	100%	100%	100%	100%	100%	100%	100%	N/A